



## **Site 12 Update**

# **Former Naval Station Treasure Island**

June 2018 BCT Meeting

Chris Yantos, Project Manager

# Site 12 – TCRA and NTCRA Reports



## **NTCRA** (SWDA Westside, Bayside, North Point)

### **Post-Construction Summary Report (PCSR) & Final Status Survey Report (FSSR)**

- Draft to agencies end of August 2018 (2 reports)
- Comments due end of Sept 2018

## **TCRA** (Gateview/TPH Area, Site 12 discrete digs)

### **Post-Construction Summary Report (PCSR)**


- Draft to agencies 8/10/2018
- Comments due 9/10/2018

## 2018 Look Ahead – Site 12 Remedial Action



- **Encompasses:**

- **40 Discrete Chemical Digs**
- **Continuation of NTCRA Excavation at Northpoint**
- **Groundwater Monitoring at Gateview Avenue**
- **Demolition of Buildings 1126, 1217 and 1127**



# 2018 Look Ahead – Site 12 Remedial Action (Open Space)



- **Remaining Chemical Excavations**
  - 40 excavations on the northern end of Site 12
  - Localized digs 10' x 10' with depths ranging from 2'-5'
    - August
- **Building demolitions**
  - Three Buildings – 1126, 1127 and 1217
- **Soil and building debris to be scanned for RAD**
- **Community outreach – working with TIDA/housing providers**



## 2018 Look Ahead – Site 12 (SWDA Northpoint)



- **Extension of previous excavation**
  - Additional 4000 cubic yards of soil for debris
  - Extends from southern margin of previous excavation
  - August and September
  - Rad scanning due to debris to be conducted at Site 32



# QUESTIONS?