



Site 12 Update

Former Naval Station Treasure Island

June 2018 BCT Meeting

Chris Yantos, Project Manager

Site 12 – TCRA and NTCRA Field Work



- **TPH impacted soil at Site 6 – disposed off-site**
(from Gateview/TPH dig)
- **Radiological Status**
 - Site 6 is down-posted
 - **CDPH confirmation survey & RURR for Site 6 pending**
- **Bayside Dr. Sewer Installation**
 - **COMPLETE !**
 - Site restoration included parking blocks



Bayside Drive – Looking West (Bldg. 1205)

Site 12 – TCRA and NTCRA Reports



NTCRA (SWDA Westside, Bayside, North Point)

Post-Construction Summary Report (PCSR) & Final Status Survey Report (FSSR)

- Draft to agencies end of August 2018 (2 reports)
- Comments due end of Sept 2018

TCRA (Gateview/TPH Area, Site 12 discreet digs)

Post-Construction Summary Report (PCSR)


- Draft to agencies 7/20/2018
- Comments due 8/20/2018

2018 Look Ahead – Site 12 Remedial Action



- **Remedial Actions include:**

- **40 Discrete Chemical Digs**
- **Continuation of NTCRA Excavation at Northpoint**
- **Groundwater Monitoring at Gateview Avenue**
- **Demolition of Buildings 1126, 1217 and 1127**



2018 Look Ahead – Site 12 Remedial Action (Open Space)



- **Other activities with Remedial Action**
 - Soil and Building debris to be scanned for RAD
 - Community outreach – working with TIDA/housing providers



2018 Look Ahead – Site 12 (SWDA Northpoint)



- **Continuation of 2007 NTCRA**
 - Additional 4000 cubic yards of soil for debris
 - Extends from southern margin of previous excavation
 - August – September 2018
 - Soil excavated from Site 12 will be scanned at Site 32



2018 Look Ahead – Site 12 (Bldg 1127)



- **Fire Damage to Building 1127**
 - 8-unit building
 - 4 central units totally structurally compromised
 - Will work with agencies to develop scanning protocol to demo building
- **Demo in tandem with buildings 1126 & 1217 in August**



QUESTIONS?