



WGSL Request to Extend Completion Deadline - AOC  
Whelan, Joseph  
to:  
Stephen Tyahla  
05/05/2011 07:52 PM  
Hide Details  
From: "Whelan, Joseph" <JWhelan1@wm.com>

To: Stephen Tyahla/R9/USEPA/US@EPA

4 Attachments



CIMG0618.JPG



CIMG0619.JPG



CIMG0615.JPG



CIMG0620.JPG

Hello Steve.

Per our phone conversation on May 4, 2011, recent rain events occurring at the Waimanalo Gulch Sanitary Landfill (WGSL) have caused delays in completing the cleanout of the on site sedimentation basin. This clean out is the last project associated with the EPA AOC. Currently, the north end of the basin is approximately 90% empty of sediment, and we continue to remove sediment from the southern portion. Recent rains have added about 4 feet of storm water to the northern end of the basin, which is currently being pumped out and used for on site irrigation and dust control. This rain will cause delays in completing the full restoration of the sediment basin. Please see the pictures taken on May 4, 2011. We are requesting approval to move the due date for completion of this project from May 15<sup>th</sup> to June 15<sup>th</sup>. The normal wet season for this area usually ends by mid March, however we still could experience localized rain events which may impede our progress. Please provide your approval to move the completion date to June 15, 2011. Thank you.

Best regards,

Joe

















*Joe Whelan*

General Manager  
Waste Management of Hawaii  
808-668-2985, ext. 15 Office  
808-668-1366 Fax  
808-479-4610 Mobile

*Waste Management's landfills provide over 17,000 acres of protected land for wildlife habitats and 15 landfills are certified by the Wildlife Habitat Council.*

---

Waste Management recycles enough paper every year to save 41 million trees. Please recycle any printed emails.