



Robert.R.Marriam@grace.com

08/10/2004 07:47 AM

To: Jim Christiansen/EPR/R8/USEPA/US@EPA
cc: William.Corcoran@grace.com, Robert.Emmett@grace.com,
Richard.Finke@grace.com, Jay.Hughes@grace.com,
Robert.J.Medler@grace.com, Bill.E.Miller@grace.com
Subject: PROGRESS REPORT #4 - LIBBY FLYWAY SITE

Jim:

We have estimated that the excavation of the flyway site is 27% complete. Our current projection for the completion of the project is for the last week in September. This assumes that we will be able to excavate 1 grid per day. Our current goal is to accomplish more than 1 grid a day on average.

R. R. Marriam



WINMAIL.DAT