

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

EPA Region 5 Records Ctr.



231870

Date: Friday, April 15, 2005

From: Mark Durno, OSC

To: D. Chung, U.S. EPA HQ
L. Nachowicz, USEPA R5
M. Hans, USEPA R5
K. Khanna, U.S. EPA ESS
A. Martig, U.S. EPA, R5, WPTD
K. Clouse, Ohio EPA
M. Keys, City of Warren

J. El-Zein, USEPA R5
A. Marouf, USEPA R5
W. Messenger, USEPA R5
R. Nagle, U.S. EPA R5
G. Narsete, USEPA R5
S. Shane, Ohio EPA
L. Himes, Mah.-Trum. Air Poll. Cont.
Agency

Duty Officer, NRC

Subject: Polrep 8, Phase 2
Mahoningside Power Plant
650 Summit Street, Warren, OH

POLREP No.:	8	Site #:	B5P4
Reporting Period:		D.O. #:	0031
Start Date:	1/19/2005	Response Authority:	CERCLA
Mob Date:	2/20/2005	Response Type:	Time-Critical
Completion Date:		NPL Status:	Non NPL
CERCLIS ID #:		Incident Category:	Removal Action
RCRIS ID #:		Contract #	68-S5-03-06

Site Description

- Refer to Polrep 1.

Current Activities

CURRENT ACTIVITIES:

From April 11 - April 15 2005, approximately 720yds³ of low-level PCB material containing regulated levels of asbestos was shipped off-site for landfill disposal. Personal air sampling for asbestos is being conducted daily. Dust control is being performed as needed on a daily basis. Dust particulate air monitoring is being conducted daily. ☐Pile A☐ has been reconfigured and characterized. Large site debris is being decontaminated by pressure washing; then characterized.

SITE ACTIVITIES TO DATE:

On April 11, 2005, pressure washing of large debris continued.

On April 12, 2005, repairing of site perimeter fencing and general site maintenance was performed.

On April 13, 2005, characterized debris was staged into load-out piles for future disposal. Pressure washing of large debris continued. Characterization samples were collected and delivered to Severn Trent Laboratory, Canton, Ohio, for analysis. Dust control was performed as needed and pressure washing of large debris was conducted.

On April 14, 2005, approximately 500yds³ of low-level PCB materials that contained regulated levels of asbestos were loaded and transported to Minerva Enterprises, Inc. for landfill disposal. Characterized debris was staged into load-out piles for future disposal. Dust control was performed as needed and pressure washing of large debris was conducted.

On April 15, 2005, approximately 220yds³ of low-level PCB materials that contained regulated levels of asbestos were loaded and transported to Minerva Enterprises, Inc. for landfill disposal. Dust control was performed as needed and pressure washing of large debris was conducted.

Planned Removal Actions

- Segregate known areas of high-level PCB contaminated materials.
- Characterize remaining materials for PCB and asbestos content.
- Continue T&D of high-level PCB contaminated material.
- Characterize large debris removed from the debris piles.
- Conduct verification clearance sampling from work areas.

Next Steps

- Continue transportation and disposal (T&D) of low-level PCB materials containing regulated levels of asbestos.
- Continue T&D of materials containing regulated levels of PCBs.

Key Issues

- None.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$1,000,000.00	\$777,710.00	\$222,290.00	22.23%

RST/START	\$60,000.00	\$36,500.00	\$23,500.00	39.17%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$15,000.00	\$9,100.00	\$5,900.00	39.33%
USEPA - InDirect	\$32,000.00	\$18,200.00	\$13,800.00	43.13%
Total Site Costs	\$1,107,000.00	\$841,510.00	\$265,490.00	23.98%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.net/mahoningside