



ORIGINAL
(RED)

POLREP #13
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND DEBORAH DIETRICH

I. SITUATION: (AS OF 1730 HOURS THURSDAY, MARCH 16, 1995)

- A. REMOVAL RESPONSE OPERATIONS CONTINUE WITH FUNDING INITIATED UNDER OSC's DELEGATION OF AUTHORITY 14-1-A.
- B. PERSONNEL ON-SCENE: EPA - 1
TAT - 2
USCG - 3
ERCS - 12
- C. SITE SECURITY HAS BEEN AND WILL CONTINUE TO BE PROVIDED BY ERCS DURING ALL NON-WORKING HOURS.
- D. ESTIMATED COSTS:

	COSTS TO DATE	
	<u>03/14/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 8,965	\$ 27,500
EPA INDIRECT	\$ 14,304	\$ 40,000
ERCS	\$ 128,334	\$ 150,000
TAT	\$ 21,358	\$ 65,000
USCG	\$ 17,905	\$ 67,500
TOTAL	\$ 190,866	\$ 350,000

II. ACTIONS TAKEN

- A. ERCS PERSONNEL CONTINUED SMALL CONTAINER GATHERING OPERATIONS IN THE BASEMENT AND COMPLETED DRUM STAGING AND SAMPLING OPERATIONS ON THE FIRST AND SECOND FLOORS. A TOTAL OF 46 DRUM SAMPLES WERE COLLECTED; TO DATE, A TOTAL OF 305 DRUM SAMPLES HAVE BEEN COLLECTED. TAT AND USCG CONDUCTED CONTINUOUS AIR MONITORING DURING DRUM SAMPLING OPERATIONS.
- B. TAT AND USCG REPRESENTATIVES COMPLETED THE INVENTORY OF TANKS/VATS LOCATED ONSITE; INVENTORY INCLUDES AN ASSESSMENT OF CONTENTS. A TOTAL OF 149 TANKS/VATS HAVE BEEN INVENTORIED TO DATE.
- C. ERCS CHEMISTS CONTINUED HAZ-CAT TESTING OF DRUM SAMPLES IN ORDER TO CHARACTERIZE WASTES AND PREPARE A BULKING SCHEME; A TOTAL OF 50 SAMPLES WERE TESTED FOR A TOTAL OF 135 TO DATE.
- D. OSC MET WITH REPRESENTATIVE OF THE EASTERN CIVIC

ORIGINAL
(RED)

COMMUNITY GROUP TO DISCUSS SITUATION AND ACTIONS BEING
TAKEN AT THIS SITE.

III. FUTURE ACTIONS

- A. ERCS TO CONTINUE SMALL CONTAINER GATHERING.
- B. ERCS TO INVENTORY, SAMPLE, SEGREGATE, AND STAGE
DRUMS/CONTAINERS FOR FUTURE DISPOSAL; IN ADDITION, TANKS,
VATS, AND PROCESS LINES TO BE ADDRESSED.
- C. OSC TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND
FEDERAL AGENCIES.
- D. OSC TO ADJUST CEILINGS ACCORDING TO ADDITIONAL FUNDING
REQUEST.

ROBERT GUARNI, OSC
U.S. EPA REGION III
PHILADELPHIA, PA