



POLREP #15 AINSWORTH SITE 3200 E. BIDDLE STREET BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND DEBORAH DIETRICH

- I. SITUATION: (AS OF 1530 HOURS SATURDAY, MARCH 18, 1995)
  - A. REMOVAL RESPONSE OPERATIONS CONTINUE WITH FUNDING PROVIDED UNDER ADDITIONAL FUNDING REQUEST WHICH WAS APPROVED ON WEDNESDAY, MARCH 15, 1995.
  - B. PERSONNEL ON-SCENE: EPA 1
    TAT 2
    USCG 3
    ERCS 11
  - C. SITE SECURITY HAS BEEN AND WILL CONTINUE TO BE PROVIDED BY ERCS DURING ALL NON-WORKING HOURS.
  - D. ESTIMATED COSTS:

## COSTS TO DATE

|   | 03/14/95  | CEILING   |
|---|---|---|
| EPA DIRECT EPA INDIRECT ERCS TAT USCG UNALLOCATED | \$ 9,539<br>\$ 15,072<br>\$ 141,421<br>\$ 23,346<br>\$ 19,691 | \$ 27,500<br>\$ 40,000<br>\$1,350,000<br>\$ 65,000<br>\$ 67,500<br>\$ 405,000 |
| TOTAL   | \$ 209,069  | \$1,955,000   |

## II. ACTIONS TAKEN

- A. ERCS PERSONNEL CONTINUED SMALL CONTAINER GATHERING OPERATIONS IN THE BASEMENT; MATERIALS ARE BEING MOVED FROM THE BASEMENT TO THE STAGING AREA ON THE FIRST FLOOR. PERSONNEL ALSO CONTINUED SETTING UP FOR BULKING OPERATIONS SCHEDULED TO BEGIN NEXT WEEK.
- B. ERCS CHEMISTS CONTINUED HAZ-CAT TESTING OF DRUM SAMPLES IN ORDER TO CHARACTERIZE WASTES AND PREPARE A BULKING SCHEME; A TOTAL OF APPROXIMATELY 299 SMALL CONTAINER SAMPLES WERE TESTED THIS DATE.
- C. ERCS PERSONNEL BEGAN SEGREGATING BLUE AND GREY PAINTS DURING HAZ-CAT TESTING AND BULKING OPERATIONS DUE TO THE POTENTIAL PRESENCE OF POLYCHLORINATED BIPHENYLS (PCBs); THESE MATERIALS WILL BE BULKED INTO A SEPARATE WASTESTREAM FOR DISPOSAL PURPOSES.



## III. FUTURE ACTIONS

- A. ERCS TO CONTINUE SMALL CONTAINER GATHERING OPERATIONS; PERSONNEL ALSO TO BEGIN FOR BULKING OPERATIONS.
- B. ERCS TO INVENTORY, SAMPLE, SEGREGATE, AND STAGE DRUMS/CONTAINERS FOR FUTURE DISPOSAL; IN ADDITION, TANKS, VATS, AND PROCESS LINES TO BE ADDRESSED.
- C. OSC TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.