



POLREP #18
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND DEBORAH DIETRICH

- I. SITUATION: (AS OF 1800 HOURS WEDNESDAY, MARCH 22, 1995)
 - A. OSC GUARNI CONTINUES TO COORDINATE REMOVAL RESPONSE OPERATIONS.
 - B. PERSONNEL ON-SCENE: EPA 2 TAT - 2

USCG - 3 ERCS - 13

- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS.
- D. ESTIMATED COSTS:

COSTS TO DATE

	03/22/95	CEILING
EPA DIRECT EPA INDIRECT ERCS TAT USCG UNALLOCATED	\$ 11,808 \$ 18,560 \$ 166,894 \$ 26,783 \$ 24,415	\$ 27,500 \$ 40,000 \$1,350,000 \$ 65,000 \$ 67,500 \$ 405,000
TOTAL	\$ 248,460	\$1,955,000

E. FAS McDONALD ON-SITE.

II. ACTIONS TAKEN

- A. ERCS CONTINUE BULKING OPERATIONS. TO DATE, 11 DRUMS (55-GAL) OF FLAMMABLE LIQUIDS AND 1 DRUM (55-GAL) OF FLAMMABLE SOLIDS HAVE BEEN GENERATED.
- B. ERCS CHEMISTS CONTINUED HAZ-CAT TESTING OF DRUM SAMPLES IN ORDER TO CHARACTERIZE WASTES AND PREPARE A BULKING SCHEME. APPROXIMATELY 45 SAMPLES WERE TESTED THIS DATE.
- C. ERCS PERSONNEL CONTINUED TO SEGREGATE BLUE AND GREY PAINTS DURING HAZ-CAT TESTING AND BULKING OPERATIONS DUE TO THE POTENTIAL PRESENCE OF POLYCHLORINATED BIPHENYLS (PCBs); THESE MATERIALS WILL BE BULKED INTO A SEPARATE WASTESTREAM FOR DISPOSAL PURPOSES.
- D. BALTIMORE GAS & ELECTRIC REPRESENTATIVE ON-SITE TO INSPECT NATURAL GAS LINE SERVICE TO THE SITE. SERVICE OF



ONE ACTIVE LINE TO BE CUT OFF.

- E. LEVEL B PERSONAL PROTECTION CONTINUED FOR ALL HOT ZONE ACTIVITIES DUE TO THE POTENTIAL OF MERCURY-CONTAMINATED DUSTS AND/OR VAPOR. REAL-TIME MERCURY VAPOR ANALYZING EQUIPMENT ORDERED THIS DATE FOR DELIVERY TO SITE.
- F. ERCS COMPLETED DRUM LOG DATA ENTRY INTO COMPUTER DATABASE.
- G. OSC PROVIDED DUST SAMPLE ANALYTICAL RESULTS TO ATSDR JACK KELLY.

III. FUTURE ACTIONS

- A. ERCS TO CONTINUE BULKING OPERATIONS. USCG AND/OR TAT TO CONDUCT CONTINUOUS AIR MONITORING WITH A PID/FID AND DATA RAM. AIR MONITORING FOR MERCURY VAPOR TO BEGIN THIS WEEK.
- B. ERCS TO INVENTORY, SAMPLE, SEGREGATE, AND STAGE DRUMS/CONTAINERS FOR FUTURE DISPOSAL; IN ADDITION, TANKS, VATS, AND PROCESS LINES TO BE ADDRESSED.
- C. SOIL SAMPLING AND TANK SAMPLING IN TANK FARM AREA SCHEDULED FOR SATURDAY, 3/25/95.
- D. OSC TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.
- E. ATSDR JACK KELLY TO CONFER WITH THE ATLANTA, GA. ATSDR OFFICE, AND INFORM OSC OF ANY HEALTH CONCERNS.