



POLREP #19 AINSWORTH SITE 3200 E. BIDDLE STREET BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND DEBORAH DIETRICH

- I. SITUATION: (AS OF 1800 HOURS THURSDAY, MARCH 23, 1995)
 - A. OSC GUARNI CONTINUES TO COORDINATE REMOVAL RESPONSE OPERATIONS.
 - B. PERSONNEL ON-SCENE: EPA 2
 TAT 2
 USCG 3
 ERCS 12
 - C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS.
 - D. ESTIMATED COSTS:

COSTS TO DATE

	03/23/95	CEILING
EPA DIRECT EPA INDÍRECT ERCS TAT USCG UNALLOCATED	\$ 12,621 \$ 19,840 \$ 193,739 \$ 28,376 \$ 25,529	\$ 27,500 \$ 40,000 \$1,350,000 \$ 65,000 \$ 67,500 \$ 405,000
TOTAL	\$ 280,105	\$1,955,000

- E. A TRANSPOSITION OF NUMBERS WAS NOTED IN THE ADDITIONAL FUNDING REQUEST FOR THE SITE. ACTUAL TOTAL SITE CEILING IS \$1,955,000.
- F. FAS McDONALD ON-SITE.

II. ACTIONS TAKEN

- A. ERCS CONTINUED BULKING OPERATIONS. TO DATE, 15 DRUMS (55-GAL) OF FLAMMABLE LIQUIDS AND 2 DRUM (55-GAL) OF FLAMMABLE SOLIDS HAVE BEEN GENERATED.
- B. ERCS CHEMIST GROUPED APPROXIMATELY 211 SMALL CONTAINERS INTO APPROPRIATE WASTE STREAMS THIS DATE.
- C. MERCURY VAPOR ANALYZER ARRIVED ON-SITE. AIR MONITORING ACTIVITIES FOR MERCURY VAPOR WILL COMMENCE FRIDAY, 03/24/95.
- D. LEVEL B PERSONAL PROTECTION CONTINUED FOR ALL HOT ZONE

ON CONTRACT

ACTIVITIES DUE TO THE POTENTIAL OF MERCURY-CONTAMINATED DUSTS AND/OR VAPOR.

III. FUTURE ACTIONS

- A. ERCS TO CONTINUE BULKING OPERATIONS. USCG AND/OR TAT TO CONDUCT CONTINUOUS AIR MONITORING WITH A PID/FID AND DATA RAM. AIR MONITORING FOR MERCURY VAPOR TO BEGIN THIS FRIDAY, 03/24/95.
- B. ERCS TO INVENTORY, SAMPLE, SEGREGATE, AND STAGE DRUMS/CONTAINERS FOR FUTURE DISPOSAL; IN ADDITION, TANKS, VATS, AND PROCESS LINES TO BE ADDRESSED.
- C. SOIL SAMPLING AND TANK SAMPLING IN TANK FARM AREA TO OCCUR.
- D. OSC TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.
- E. ATSDR JACK KELLY TO CONFER WITH THE ATLANTA, GA. ATSDR OFFICE, AND INFORM OSC OF ANY HEALTH CONCERNS.