

POLREP #25
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213



SEMS DocID 2330139

ORIGINAL
(Red)

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1830 HOURS THURSDAY, MARCH 30, 1995)

A. OSC GUARNI CONTINUES TO COORDINATE REMOVAL RESPONSE OPERATIONS.

B. PERSONNEL ON-SCENE: EPA - 1
TAT - 2
USCG - 3
ERCS -13

C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).

D. ESTIMATED COSTS:

COSTS TO DATE

	<u>03/30/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 15,327	\$ 27,500
EPA INDIRECT	\$ 23,968	\$ 40,000
ERCS	\$ 248,787	\$1,350,000
TAT	\$ 36,182	\$ 65,000
USCG	\$ 32,407	\$ 67,500
UNALLOCATED		\$ 405,000

TOTAL	\$ 356,671	\$1,955,000

II. ACTIONS TAKEN

A. BULKING OPERATIONS CONTINUED. TO DATE, 35 DRUMS OF FLAMMABLE LIQUIDS AND 10 DRUMS OF FLAMMABLE SOLIDS HAVE BEEN GENERATED.

B. ERCS TRANSPORTATION AND DISPOSAL COORDINATOR ON-SITE TO REVIEW BULKING SCHEMES WITH SITE CHEMIST.

C. ERCS GROUPED/HAZ-CATTED APPROXIMATELY 3,000 - 4,000 SMALL CONTAINERS INTO APPROPRIATE WASTE STREAMS FOR BULKING.

D. AIR MONITORING ACTIVITIES FOR MERCURY VAPOR CONTINUED TODAY AT 20 DESIGNATED AIR MONITORING STATIONS THROUGHOUT THE MAIN BUILDING. NO DETECTABLE LEVELS OF MERCURY WERE OBSERVED.

E. TAT/USCG PERFORMED CONTINUOUS AIR MONITORING OF BULKING OPERATIONS.

ORIGINAL
(Recd)

- F. TAT COLLECTED WATER SAMPLE FROM STANDING WATER IN TANK FARM CONTAINMENT CELL. SAMPLE WAS SHIPPED OFF-SITE TO BE ANALYZED FOR PARAMETERS REQUIRED BY BALTIMORE DEPARTMENT OF PUBLIC WORKS.
- G. MDE REPRESENTATIVE SIGILLITO ON-SITE TO REVIEW SITE OPERATIONS.

III. FUTURE ACTIONS

- A. ERCS TO CONTINUE BULKING OPERATIONS, HAZ-CAT OPERATIONS, AND SMALL CONTAINER WASTE STREAM GROUPING. USCG AND/OR TAT TO CONDUCT CONTINUOUS AIR MONITORING IN THE HOT ZONE. AIR MONITORING FOR MERCURY VAPOR TO CONTINUE DAILY.
- B. ERCS TO INVENTORY, SAMPLE, SEGREGATE, AND STAGE DRUMS/CONTAINERS FOR FUTURE DISPOSAL; IN ADDITION, TANKS, VATS, AND PROCESS LINES TO BE ADDRESSED.
- C. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- D. TANK ANALYTICAL RESULTS DUE WEEK OF APRIL 9, 1995.
- E. SOIL ANALYTICAL RESULTS DUE WEEK OF APRIL 9, 1995.
- F. OSC TO CONTINUE COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.

ROBERT GUARNI, OSC
U.S. EPA REGION III
PHILADELPHIA, PA