

POLREP #42
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213



SEMS DocID 2330156

ORIGINAL
(RCA)

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1230 HOURS SATURDAY, MAY 6, 1995)

- A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.
- B. PERSONNEL ON-SCENE: EPA - 1
TAT - 3
ERCS -12
- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
- D. ESTIMATED COSTS: COSTS TO DATE

	<u>05/06/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 27,623	\$ 63,500
EPA INDIRECT	\$ 44,128	\$ 76,000
ERCS	\$ 528,807	\$1,350,000
TAT	\$ 84,105	\$ 101,000
USCG	\$ 33,190	\$ 34,500
UNALLOCATED		\$ 330,000

TOTAL	\$ 717,853	\$1,955,000

II. ACTIONS TAKEN

- A. DRUM CONSOLIDATION OPERATIONS WERE COMPLETED; PERSONNEL HAVE CONSOLIDATED A TOTAL OF 16 WASTESTREAMS TO DATE. CONTINUOUS AIR MONITORING WAS CONDUCTED BY TAT DURING THESE OPERATIONS.
- B. ERCS BEGAN DISCONNECTING AND DRAINING LINES IN THE MAIN PROCESS BUILDING; PERSONNEL ADDRESSED LINES ON THE SECOND FLOOR AND BEGAN IN THE FIRST FLOOR MIXING AND TANK ROOMS.
- C. ERCS CHEMIST CONTINUED UPDATING DRUM LOG AND WASTE STREAMING THE TANK/VAT SAMPLES FOR FUTURE DISPOSAL.

III. FUTURE ACTIONS

- A. TAT TO CONTINUE CONTINUOUS AIR MONITORING DURING HOT ZONE OPERATIONS. DAILY WORK ZONE AREA MONITORING FOR MERCURY VAPOR TO CONTINUE.

Originals
(Red)

- B. ERCS TO BEGIN CUTTING/CLEANING TANKS INSIDE BUILDINGS; TANKS WILL BE INERTED WITH LIQUID NITROGEN PRIOR TO BEING CUT.
- C. ERCS TO CONTINUE ADDRESSING PROCESS LINES INSIDE BUILDINGS.
- D. TRANSPORTATION AND DISPOSAL OF UNDERGROUND STORAGE TANK CONTENTS TO BEGIN.
- E. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- F. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.

ROBERT GUARNI, OSC
U.S. EPA REGION III
PHILADELPHIA, PA