



POLREP #43
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND JOHN RILEY

- I. SITUATION: (AS OF 1830 HOURS MONDAY, MAY 8, 1995)
  - A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.
  - B. PERSONNEL ON-SCENE: EPA 1 TAT - 3 ERCS -12
  - C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
  - D. ESTIMATED COSTS: COSTS TO DATE

	<u>05/08/95</u>		CEILING
EPA DIRECT EPA INDIRECT ERCS TAT USCG UNALLOCATED	\$ \$ \$ \$ \$ \$	28,144 44,768 536,923 86,490 33,190	\$ 63,500 \$ 76,000 \$1,350,000 \$ 101,000 \$ 34,500 \$ 330,000
TOTAL	\$	729,515	\$1,955,000

## II. ACTIONS TAKEN

- A. ERCS BEGAN TANK CUTTING/CLEANING OPERATIONS IN THE BACK ROOM OF THE BASEMENT; CONTINUOUS AIR MONITORING OF TANK CONDITIONS WAS CONDUCTED BY TAT.
- B. ERCS CONTINUED DISCONNECTING AND DRAINING LINES IN THE MAIN PROCESS BUILDING; PERSONNEL ADDRESSED LINES ON THE FIRST FLOOR AND BEGAN IN THE BASEMENT.
- C. ERCS CHEMIST CONTINUED UPDATING DRUM LOGS AND WASTE STREAMING THE TANK/VAT SAMPLES FOR FUTURE DISPOSAL.
- D. ERCS GATHERED PIGMENT BAGS FROM THE SECOND FLOOR AND STAGED THEM IN THE SUB-BASEMENT FOR FUTURE DISPOSAL.

## III. FUTURE ACTIONS

A. TAT TO CONTINUE CONTINUOUS AIR MONITORING DURING HOT ZONE OPERATIONS. DAILY WORK ZONE AREA



MONITORING FOR MERCURY VAPOR TO CONTINUE.

- B. ERCS TO CONTINUE TANK CUTTING/CLEANING OPERATIONS INSIDE BUILDINGS; TANKS WILL BE INERTED WITH LIQUID NITROGEN PRIOR TO BEING CUT.
- C. ERCS TO CONTINUE ADDRESSING PROCESS LINES INSIDE BUILDINGS.
- D. TRANSPORTATION AND DISPOSAL OF UNDERGROUND STORAGE TANK CONTENTS TO BEGIN.
- E. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- F. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.

\*\*\*\*\*\*

ROBERT GUARNI, OSC U.S. EPA REGION III PHILADELPHIA, PA