


POLREP #47  
AINSWORTH SITE  
3200 E. BIDDLE STREET  
BALTIMORE, MARYLAND 21213



ORIGINAL  
Red

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1830 HOURS MONDAY, MAY 15, 1995)

- A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.
- B. PERSONNEL ON-SCENE: EPA - 1  
TAT - 3  
ERCS -13
- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
- D. ESTIMATED COSTS: COSTS TO DATE

	<u>05/12/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 30,160	\$ 63,500
EPA INDIRECT	\$ 48,064	\$ 76,000
ERCS	\$ 581,585	\$1,350,000
TAT	\$ 95,999	\$ 130,000
USCG	\$ 33,190	\$ 34,500
UNALLOCATED		\$ 301,000
-----		
TOTAL	\$ 788,998	\$1,955,000

II. ACTIONS TAKEN

- A. ERCS CONTINUED TANK CUTTING/CLEANING OPERATIONS IN THE SUB-BASEMENT; CONTINUOUS AIR MONITORING OF TANK CONDITIONS WAS CONDUCTED BY TAT.
- B. ERCS CONTINUED DISCONNECTING AND DRAINING LINES IN THE LACQUER BUILDING.
- C. ERCS CHEMIST CONTINUED TO COORDINATE TRANSPORTATION AND DISPOSAL ARRANGEMENTS FOR DRUMS AND CONTINUED WASTESTREAMING TANK/VAT MATERIALS.
- D. ERCS CONTINUED PUMPING/TRANSFERRING OF UST CONTENTS; A TOTAL OF 7 TANKER TRUCKS (APPROXIMATELY 35,000 GALLONS) CARRYING WASTEWATER HAVE BEEN SHIPPED TO DATE; MATERIALS BEING PUMPED INCLUDE UST CONTENTS AND WATER PREVIOUSLY CONTAINED IN THE TANK FARM CONTAINMENT AREA. MATERIALS ARE BEING SHIPPED TO RESEARCH OIL (CLEVELAND, OH).

- E. ERCS CRUSHED REMAINING SMALL CONTAINERS FROM BULKING OPERATIONS AND BEGAN CUTTING UP RCRA EMPTY DRUMS; MATERIALS ARE BEING PUT INTO ONSITE ROLLOFF CONTAINER FOR TRANSPORTATION AND DISPOSAL.
- F. ERCS SHIPPED TWO SAMPLES (PPE/PIGMENTS AND DECON WATER) FOR DISPOSAL ANALYSES.

### III. FUTURE ACTIONS

- A. TAT TO CONTINUE CONTINUOUS AIR MONITORING DURING HOT ZONE OPERATIONS. DAILY WORK ZONE AREA MONITORING FOR MERCURY VAPOR TO CONTINUE.
- B. ERCS TO CONTINUE TANK CUTTING/CLEANING OPERATIONS INSIDE BUILDINGS; TANKS WILL BE INERTED WITH LIQUID NITROGEN PRIOR TO BEING CUT.
- C. ERCS TO CONTINUE ADDRESSING PROCESS LINES INSIDE BUILDINGS.
- D. TRANSPORTATION AND DISPOSAL OF UNDERGROUND STORAGE TANK CONTENTS TO CONTINUE.
- E. ERCS TO CLOSE OUT USTs BY FILLING WITH CONCRETE.
- F. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- G. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.
- H. ERCS TO REMOVE AND DISMANTLE ABOVE GROUND STORAGE TANKS FROM TANK FARM AREA; SEDIMENTS FROM THE CONTAINMENT AREA WILL BE EXCAVATED AND STAGED IN A SLUDGE BOX FOR FUTURE DISPOSAL.
- I. ERCS TO CONTINUE CUTTING/CRUSHING RCRA EMPTY DRUMS AND FILL ONSITE ROLLOFF; ROLLOFF TO BE PICKED UP FOR TRANSPORTATION AND DISPOSAL.

\*\*\*\*\*  
ROBERT GUARNI, OSC  
U.S. EPA REGION III  
PHILADELPHIA, PA