



POLREP #51 AINSWORTH SITE 3200 E. BIDDLE STREET BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND JOHN RILEY

- I. SITUATION: (AS OF 1200 HOURS SATURDAY, MAY 20, 1995, TO INCLUDE FRIDAY, MAY 19, 1995)
 - A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.
 - B. PERSONNEL ON-SCENE: EPA 1 TAT - 3 ERCS -13
 - C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
 - D. ESTIMATED COSTS: COSTS TO DATE

| | 05/20/95 | | CEI | CEILING | |
|---|------------|--|------------------------|---|--|
| EPA DIRECT EPA INDIRECT ERCS TAT USCG UNALLOCATED | \$\$\$\$\$ | 33,442 52,576 704,096 104,352 33,190 | \$ \$1, \$ \$ | 63,500 76,000 350,000 130,000 34,500 301,000 | |
| TOTAL | \$ | 927,656 | \$1, | 955,000 | |

II. ACTIONS TAKEN

- A. ERCS CONTINUED TANK CUTTING/CLEANING OPERATIONS IN THE BASEMENT OF THE LACQUER BUILDING; CONTINUOUS AIR MONITORING OF TANK CONDITIONS WAS CONDUCTED BY TAT.
- B. ERCS COMPLETED DISCONNECTING AND DRAINING LINES IN THE TANK FARM PUMPHOUSE.
- C. ERCS CHEMIST CONTINUED TO COORDINATE TRANSPORTATION AND DISPOSAL ARRANGEMENTS FOR DRUMS AND PRODUCT REMAINING ONSITE.
- D. ERCS COMPLETED FILLING USTs WITH CONCRETE; A TOTAL OF 7 TANKS WERE FILLED.

III. FUTURE ACTIONS

A. TAT TO CONTINUE CONTINUOUS AIR MONITORING DURING HOT ZONE OPERATIONS.



- B. ERCS TO CONTINUE TANK CUTTING/CLEANING OPERATIONS INSIDE BUILDINGS; TANKS WILL BE INERTED WITH LIQUID NITROGEN PRIOR TO BEING CUT.
- C. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- D. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.
- E. ERCS TO REMOVE AND DISMANTLE ABOVE GROUND STORAGE TANKS FROM TANK FARM AREA; SEDIMENTS FROM THE CONTAINMENT AREA WILL BE EXCAVATED AND STAGED IN A SLUDGE BOX FOR FUTURE DISPOSAL.
- F. REMAINING WASTEWATER (T-137) FROM CONTAINMENT AREA TO BE PUMPED AND SHIPPED FOR DISPOSAL.

ROBERT GUARNI, OSC U.S. EPA REGION III PHILADELPHIA, PA