


POLREP #53
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213



ORIGINAL
(Red)

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1830 HOURS THURSDAY, MAY 25, 1995, TO
INCLUDE WEDNESDAY, MAY 24, 1995)

- A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.
- B. PERSONNEL ON-SCENE: EPA - 1
TAT - 2
ERCS -13
- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
- D. ESTIMATED COSTS: COSTS TO DATE

	<u>05/25/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 35,196	\$ 63,500
EPA INDIRECT	\$ 55,392	\$ 76,000
ERCS	\$ 750,177	\$1,350,000
TAT	\$ 109,509	\$ 130,000
USCG	\$ 33,190	\$ 34,500
UNALLOCATED		\$ 301,000

TOTAL	\$ 983,464	\$1,955,000

II. ACTIONS TAKEN

- A. ERCS CONTINUED TANK CLEANING OPERATIONS IN THE BASEMENT OF THE MAIN BUILDING. TO DATE, 26 DRUMS HAVE BEEN GENERATED FROM THE TANK CLEANING OPERATIONS.
- B. AST's T-138 AND T-136 EMPTIED, CUT, CRUSHED AND THEN STAGED IN THE SUB-BASEMENT. AIR MONITORING OF TANK CONDITIONS WAS CONDUCTED BY TAT PRIOR TO AND DURING CUTTING OPERATIONS.
- C. ERCS RM AND CHEMIST CONTINUED TO COORDINATE TRANSPORTATION AND DISPOSAL ARRANGEMENTS FOR DRUMS AND PRODUCT REMAINING ONSITE.

III. FUTURE ACTIONS

- A. TAT TO CONTINUE CONTINUOUS AIR MONITORING DURING HOT ZONE OPERATIONS.

ORIGINAL
(Red)

- B. ERCS TO CONTINUE TANK CUTTING/CLEANING OPERATIONS INSIDE BUILDING.
- C. RM AND CHEMIST TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL.
- D. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.
- E. ERCS TO CONTINUE TO REMOVE AND DISMANTLE ABOVE GROUND STORAGE TANKS FROM TANK FARM AREA; SEDIMENTS FROM THE CONTAINMENT AREA WILL BE EXCAVATED AND STAGED IN A SLUDGE BOX FOR FUTURE DISPOSAL.

ROBERT GUARNI, OSC
U.S. EPA REGION III
PHILADELPHIA, PA