



POLREP #56 AINSWORTH SITE 3200 E. BIDDLE STREET BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND JOHN RILEY

- I. SITUATION: (FRIDAY, JUNE 2 THRU SUNDAY, JUNE 4, 1995)
 - A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.

В.	PERSONNEL	ON-SCENE:	<u>6/02/95</u>		<u>6/03/95</u>
			EPA	- 1	EPA - 0
			TAT	- 2	TAT - 2
			ERCS	-13	ERCS-13

NO PERSONNEL ON-SITE ON SUNDAY, JUNE 4, 1995.

- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
- D. ESTIMATED COSTS: COSTS TO DATE

	06/04/95	CEILING
EPA DIRECT EPA INDIRECT ERCS TAT USCG UNALLOCATED	\$ 36,097 \$ 57,216 \$ 796,447 \$ 114,661 \$ 33,190	\$ 83,500 \$ 96,000 \$1,350,000 \$ 130,000 \$ 34,500 \$ 261,000
TOTAL	\$1.037.611	\$1,955,000

II. ACTIONS TAKEN

- A. ERCS COMPLETED TANK CLEANING OPERATIONS ON THE SECOND FLOOR OF THE MAIN BUILDING. TANK CLEANING OPERATIONS BEGAN IN THE TANK ROOM ON THE FIST FLOOR OF THE MAIN BUILDING.
- B. ABOVE-GROUND STORAGE TANK (AST) T-140 EMPTIED, CUT, CRUSHED AND THEN STAGED IN THE SUB-BASEMENT. AIR MONITORING OF TANK CONDITIONS WAS CONDUCTED BY TAT PRIOR TO AND DURING CUTTING OPERATIONS.
- C. THREE COMPOSITE DRUM SAMPLES SHIPPED TO DISPOSAL FACILITY FOR WASTE GROUP PROFILING.
- D. ERCS RM AND CHEMIST CONTINUED TO COORDINATE TRANSPORTATION AND DISPOSAL ARRANGEMENTS.

OAICING

III. FUTURE ACTIONS

- A. TAT TO CONDUCT CONTINUOUS AIR MONITORING DURING HOT ZONE OPERATIONS.
- B. ERCS TO CONTINUE TANK CUTTING/CLEANING OPERATIONS IN THE TANK ROOM.
- C. ERCS TO REMOVE AST #T-137 FROM CONTAINMENT CELL, AND STAGE IT FOR CONTINUED USE FOR WASTEWATER STORAGE. AFTER DISPOSAL OF WASTEWATER, TANK WILL BE DISMANTLED AND STAGED INSIDE MAIN BUILDING. SEDIMENTS FROM THE CONTAINMENT AREA WILL BE EXCAVATED AND STAGED IN A SLUDGE BOX FOR FUTURE DISPOSAL.
- D. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.

ROBERT GUARNI, OSC U.S. EPA REGION III PHILADELPHIA, PA