

POLREP #62
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213



SEMS DocID 2330176

ORIGINAL
(Red)

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1830 HOURS FRIDAY, JUNE 16)

- A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL OPERATIONS.
- B. PERSONNEL ON-SCENE: 6/16/95
 - EPA - 2
 - TAT - 2
 - ERCS -12
- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
- D. WEATHER CONDITIONS: TEMPERATURES IN THE HIGH 80'S, SUNNY AND MILD.
- E. MEDICAL MONITORING FOR BLOOD PRESSURE, PULSE, BODY TEMPERATURE, AND BODY WEIGHT CONDUCTED BEFORE AND AFTER ALL HOT ZONE OPERATIONS.
- F. ESTIMATED COSTS: COSTS TO DATE

	<u>06/15/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 39,033	\$ 83,500
EPA INDIRECT	\$ 61,952	\$ 96,000
ERCS	\$ 875,494	\$1,350,000
TAT	\$ 126,294	\$ 155,000
USCG	\$ 33,190	\$ 34,500
UNALLOCATED		\$ 236,000

TOTAL	\$1,135,963	\$1,955,000

II. ACTIONS TAKEN

- A. ERCS COMPLETED THE CLEAN-UP OF THE SUB-BASEMENT AND LACQUER BUILDING BASEMENT FROM TANK CLEANING OPERATIONS.
- B. ERCS CHEMIST CONTINUED PREPPING OVERPACKED DRUMS FROM BULKING, CONSOLIDATION, AND TANK CLEANING OPERATIONS FOR FUTURE DISPOSAL.
- C. ERCS CONTINUED DECON PROCEDURES FOR SITE EQUIPMENT.
- D. ERCS COMPLETED LOADING THE FIRST ROLL-OFF OF PPE AND PIGMENT FOR FUTURE DISPOSAL.

ORIGINAL
(Red)

- E. OSC GUARNI CONTACTED MDE SIGILLITO TO MAKE ARRANGEMENTS FOR SITE WALK THROUGH PRIOR TO JUNE DEMOBE.

III. FUTURE ACTIONS

- A. ERCS TO CONTINUE TO DECON EQUIPMENT AND TOOLS.
- B. ERCS TO HEPA-VAC DRUM STAGING ROOM.
- C. OVERPACKED DRUMS FROM CONSOLIDATION AND BULKING OPERATIONS, PPE, AND PIGMENTS TO BE TRANSPORTED OFF-SITE FOR DISPOSAL.
- D. TAT TO PROVIDE CONTINUOUS AIR MONITORING FOR OFF-SITE MIGRATION OF PARTICULATES DURING ALL PPE AND PIGMENT LOADING OPERATIONS.
- E. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.

ROBERT GUARNI, OSC
U.S. EPA REGION III
PHILADELPHIA, PA