

DATE: July 01, 1987

SUBJECT: Polrep #4, 13 Niquette Drive

LOCATION: Nashua, New Hampshire

POLLUTANT: Asbestos

OCCURENCE

DATE: 1960's

ENVIRONMENTAL MEDIA EFFECTED: Land

SEVERITY: Potentially Major

QUANTITY RELEASED: Unknown

QUANTITY ENTERING

THE ENVIRONMENT: Unknown

CATEGORY: Major

SOURCE: Dumping of Asbestos materials by the John-Mansville Company

CAUSE: Dumping and Improper Disposal

REGION: I

OSC: Paul Groulx

LATEST POLREP: Polrep #3, June 19, 1987

SITUATION

Work on a removal Strategy continued.

Engineering and design specifications for site stabilization
ongoing by New Hampshire Department of Environmental Services (DES)

ACTIONS

1. Information Requests for the Site were completed and sent to Philip Boxell, Office of Regional Council, for review on 6/11/87.
2. U.S. EPA and New Hampshire Department of Environmental Services representative met and reviewed progress on design work.
3. Information Requests were returned to Paul Groulx for review, signatures and mailing to the Site's residents on June 28, 1987.



SDMS DocID

270146

4. Delivery order issued to: O.H. Materials Company - ERCS
for \$250,000

DCN # Z10016
D.O. # 6893-01-046
ACCT. # 7QFALANE90

5. Pamela Sprague of NH Department of Environmental Services continued work on design specifications and workplan for Site. The package is anticipated to be completed by July 31, 1987.

FUNDING

<u>CONTRACTOR</u>	<u>CEILING</u>	<u>OBLIGATION</u>	<u>BALANCE</u>
ERCS:	\$250,000	\$000,000	\$250,000
TAT:	\$ 5,000	\$ 00,000	\$ 5,000
INTRAMURAL:	\$ 30,000	\$ 00,500	\$ 29,500
FEMA	\$ 15,000	\$ 00,000	\$ 15,000
	=====	=====	=====
TOTALS	\$300,000	\$ 00,500	\$299,500

TOTAL PROJECT CEILING ----- \$450,000

TOTAL PROJECT OBLIGATION ----- \$ 00,500

TOTAL PROJECT BALANCE ----- \$449,500

FUTURE PLANS

1. Work designs for removal action by N.H. DES
2. Access agreements completion and mailing
3. Implement ERCS contractor.

CASE PENDS: 1130EST/070187

Signature: _____
Paul Groulx, On-Scene Coordinator

Date: _____