



SDMS DocID

271301

DATE: OCTOBER 21, 1985  
SUBJECT: POLREP #3, SOUTH BANK NASHUA RIVER  
ASBESTOS SITE CLEAN-UP  
LOCATION: NASHUA, NEW HAMPSHIRE  
POLLUTANT: ASBESTOS  
OCCURRENCE DATE: UNKNOWN  
ENVIRONMENTAL MEDIA AFFECTED: GROUND, AIR, WATER  
SEVERITY: POTENTIAL MAJOR  
CATEGORY: DUMPING  
SOURCE: JOHNS-MANVILLE CORPORATION, NASHUA, NH  
REGION: EPA REGION 1 (617) 223-7265  
U. S. ENVIRONMENTAL PROTECTION AGENCY  
OIL & HAZARDOUS MATERIALS EMERGENCY RESPONSE SECTION  
LEXINGTON, MA

LAST POLREP: POLREP 2, OCTOBER 11, 1985

SITUATION:

INSTALLATION OF FENCE CONTINUES AT A PACE SLOWER THAN ANTICIPATED. FENCING SUBCONTRACTOR IS NOT PERFORMING AS EXPECTED. RAIN AND VANDALS HAVE ALSO CONTRIBUTED TO DELAY.

ACTIONS:

ERCS PROGRAM MANAGER NOTIFIED OF DISSATISFACTION WITH FENCING SUBCONTRACTOR THROUGH THE CONTRACTOR REPRESENTATIVE ON SITE AND BY THE OSC DIRECTLY.

A SECOND SECURITY DETAIL HAS BEEN ADDED DURING HOURS OF DARKNESS.

NO TRESPASSING SIGNS HAVE BEEN POSTED.

FUTURE PLANS

MAINTAIN SITE SECURITY ON A 24 HOUR/DAY, SEVEN DAY A WEEK BASIS.

CONTINUE FENCE INSTALLATION.

DEMOBILIZE SITE.

RECEIVED

OCT 25 1985

REGION 1  
OFFICE OF REGIONAL COUNSEL

PROJECT FUNDING

	<u>CEILING</u>	<u>OBLIGATED</u>	<u>BALANCE</u>
ERCS	\$ 115,000	\$ 30,176	\$ 84,824
T.A.T.	\$ 40,000	\$ 3,254	\$ 36,746
U.S. ARMY CORPS OF ENGINEERS	\$ 15,000	(to be obligated for future design work)	
INTRAGENCY	\$ 30,000	\$ 4,000	\$ 26,000

TOTAL PROJECT CEILING	\$ 200,000.00
TOTAL PROJECT OBLIGATION	\$ 37,430.00
TOTAL PROJECT BALANCE	\$ 162,570.00

CASE PENDING