DATE:

SUBJECT:

OCTOBER 11, 1985

POLREP #4, SHADY LANE RECREATIONAL AREA

ASBESTOS SITE CLEAN-UP

LOCATION:

POLLUTANT:

OCCURRENCE DATE:

ENVIRONMENTAL MEDIA AFFECTED:

SEVERITY:

**REGION:** 

**CATEGORY:** SOURCE:

NASHUA, NEW HAMPHSIRE

ASBESTOS

UNKNOWN

GROUND, AIR, WATER

POTENTIAL MAJOR

DUMPING

JOHNS-MANVILLE CORPORATION, NASHUA, NH

EPA REGION 1 (617) 223-7265

U. S. ENVIRONMENTAL PROTECTION AGENCY

OIL & HAZARDOUS MATERIALS EMERGENCY RESPONSE SECTION

SDMS DocID

LEXINGTON, MA

ON SCENE COORDINATOR

PAUL R. GROULX,

FIELD OFFICE:

JOB SHUT DOWN

## SITUATION:

- o CLEAN UP OPERATIONS STARTED ON MONDAY SEPTEMBER 23, 1985.
- o O. H. MATERIALS COMPANY IS THE PRIME CONTRACTOR UNDER THE ERCS CONTRACT.

## WORK SCHEDULE

9/23-24/85 9/25-30/85 9/25/85 9/28/85 9/30/85 10/1/85 10/4/85 10/7/85 10/8/85	SITE MOBILZATION CLEARING AND GRUBBING OF BRUSH AND SMALL TREES PUBLIC INFORMATIONAL MEETING FOR LOCAL RESIDENTS. SITE STABILIZATION - GRAVEL OPERATION (12 inches of gravel) SITE STABILIZATION - SAND BASE - (6 inches of sand) RIP RAP SLOPE - (5 inch stone) TOP SOIL OPERATION SITE RESTORATION AND SEEDING DEMOBILIZATION OF EQUIPMENT AND PERSONNEL
10/8/85 10/9/85	DEMOBILIZATION OF EQUIPMENT AND PERSONNEL FIELD PROJECT COMPLETED

## ACTION:

U.S. ARMY CORPS OF ENGINEERS FIELD REPRESENTATIVE FROM THE COLD REGIONS RESEARCH LAB WHO PROVIDED THE ENGINEERING DESIGN AND SPECIFICATION TO EPA UNDER THE INTERAGENCY AGREEMENT WERE ON SCENE TO REVIEW AND ACCEPT THE COMPLETED WORK AS REQUIRED UNDER THE REQUIREMENTS. THE USACE WAS ACCEPTED THE WORK AS BUILT, AND DID NOT REQUIRE ANY MODIFICATIONS OR CHANGES.

SITE COMPLETED ON OCTOBER 9, 1985, AHEAD OF SCHEDULE AND BELOW BUDGET DISPITE INTERRUPTIONS FROM THE HURRICANE SHUTTING THE JOB DOWN FOR 3 DAYS, AND BAD WEATHER AGAIN SHUTTING THE PROJECT DOWN FOR THE SECOND TIME DUE TO HEAVY RAINS FOR ANOTHER 3 DAYS.

FINANCIAL: (Total ceiling \$900,000)

	ceiling	obligated	balance
		<u> </u>	
O.H. MATERIALS INC. (\$645K)	\$250,000	\$99,147	\$150,852
TAT (Roy F. Weston) c. b. a.	\$55,000	\$42,000	\$13,000
U.S. ARMY CORPS ENGINEERS c.	\$10,000 obligated	\$9,000	\$1,000
FEMA (relocation) a.	\$30,000 obligated	none	\$30,000
U.S. EPA (intramural) b.	\$30,000	\$13,000	\$17,000

a. original FEMA 50K = 20K TAT and 30K FEMA

case pends.....

b. original EPA 50K = 30K EPA and 20K TAT

c. original USACE 60K = 10K USACE and 15K TAT and 35K bal

## POLREP DISTRIBUTION LIST

x	National Response Center 400 Seventh Street, S.W., Washington, D.C. 20590	Site:	10/11/85 SHADY LANE Asbestos Site NASHUA, N.H.
<u>x</u>	U.S. Environmental Protection Agency Emergency Response Division, (WH-548-B) 401 M Street, S.W. Washington, D.C. 20460		٨
EPA BOST	ON - JFK Building		
<u> </u>	Mike Deland, Regional Administrator		
<u> </u>	Paul Keough, Acting Deputy Regional Administrat	or	
<u> </u>	Brook Cook, Office of Public Awareness		
<u> </u>	Mel Holman, Director, Waste Management Division	l	
<u> </u>	Heather Ford, Chief, Enforcement & Cost Recover	y Sect:	ion
<u> </u>	Phil Boxell, Office of Regional Counsel		
<u> </u>	Steve Ells, Office of Intergovernmental Affairs	1	
EPA LEXI X	NGTON  Edward Conley  Donald Berger		
X	Paul Groulx (OSC job file) original		
X	POLREP FILE (office copy)		
х 	OTHERS  John Minichiello, Superfund Coordinator State of New Hampshire Department of Health & Welfare Division of Public Health Service Hazen Drive Concord, N.H. 03301		
	Patrick Flynn, Contracting Officer U.S. Environmental Protection Agency Procurement Section H 401 M Street, SW (PM-214-F) Washington, D.C. 20460		