

DATE: NOVEMBER 10, 1986  
SUBJECT: POLREP#17, SOUTH BANK ASBESTOS SITE  
LOCATION: NASHUA, NEW HAMPSHIRE  
POLLUTANT: ASBESTOS  
OCCURANCE DATE: UNKNOWN  
ENVIRONMENTAL MEDIA AFFECTED: GROUND, WATER, AIR  
SEVERITY: POTENTIAL MAJOR  
CATEGORY: DUMPING  
SOURCE: JOHNS-MANVILLE CORPORATION  
NASHUA, NEW HAMPSHIRE  
REGION: E.P.A., REGION I (617)861-6700  
O.S.C. U.S. ENVIRONMENTAL PROTECTION  
AGENCY, OIL & HAZARDOUS MATERIALS  
SECTION  
LATEST POLREP: POLREP #16, NOVEMBER 3, 1986



SDMS DocID 271332

## REMARKS

### I. SITUATION

- \* ON NOVEMBER 3, 1986, CONSTRUCTION OF THE GABION SLOPE RETAINING WALL WAS COMPLETED.
- \* ON NOVEMBER 4, 1986, ELEVEN (11) OHM CLEAN-UP PERSONNEL WERE DEMOBED FROM THE SITE DUE TO THE COMPLETION OF THE GABION RETAINING WALL. THE PLACING AND SECURING OF GEO-TEXTILE FABRIC ON THE SLOPE WAS COMPLETED. OHM PERSONNEL BEGAN FABRICATING REVET MATTRESSES TO BE USED TO FURTHER STABILIZE THE STEEPER SECTIONS OF THE SLOPE.
- \* DUE TO THE UNUSUALLY WET WEATHER, THE FINAL SLOPE GRADING OPERATIONS HAVE BEEN DELAYED UNTIL THE SOIL ON THE SLOPE DRIES OUT SUFFICIENTLY ENOUGH TO BE FINAL GRADED AND HYDRO-SEEDED.

### II. ACTIONS

- \* CONTINUE SLOPE STABILIZATION PHASE ACTIVITIES
- \* MAINTAIN SITE SECURITY
- \* RECEIVE DELIVERIES OF FILL MATERIAL REQUIRED FOR COMPLETION OF REMOVAL OPERATIONS
- \* CONTINUE FINAL SLOPE COVERING OPERATIONS

### III. FUTURE PLANS

- \* BEGIN SITE RESTORATION OPERATIONS

#### IV. FINANCIAL STATUS

	CEILING	OBLIGATION	BALANCE
ERCS	\$1,018,000	866,742#	151,258
T.A.T.	90,000	45,987	44,013
INTRAMURAL	50,000	20,978	29,022

- \* TOTAL PROJECT CEILING \$1,250,000
- \* TOTAL PROJECT OBLIGATION 933,707
- \* TOTAL PROJECT BALANCE 224,293

# \$82,771 OF THIS AMOUNT WAS NOT SPENT UNDER THE ORIGINAL DELIVERY ORDER AND IS UNAVAILABLE TO PRESENT ACTIVITIES BECAUSE OF PREVIOUS OBLIGATION.

- \* ERCS THRU 11-08-86
- \* T.A.T. THRU 11-08-86
- \* INTRAMURAL THRU PAY PERIOD 3