DATE:

SUBJECT:

LOCATION:

POLLUTANT:

OCCURANCE DATE:

ENVIRONMENTAL MEDIA AFFECTED: GROUND, WATER, AIR

SEVERITY: CATEGORY:

SOURCE:

REGION:

0.S.C.

NOVEMBER 17, 1986

POLREP#18, SOUTH BANK ASBESTOS SITE

NASHUA, NEW HAMPSHIRE

ASBESTOS UNKNOWN

POTENTIAL MAJOR

DUMPING

SDMS DocID

271333

JOHNS-MANVILLE CORPORATION

NASHUA, NEW HAMPSHIRE

E.P.A., REGION I (617)861-6700 U.S. ENVIRONMENTAL PROTECTION AGENCY, OIL & HAZARDOUS MATERIALS

SECTION

POLREP #17, NOVEMBER 10, 1986

REMARKS

Ι. SITUATION

LATEST POLREP:

- ON NOVEMBER 11, 1986, AN EARLY WINTER SNOW STORM DEPOSITED 6" OF SNOW ON THE SITE.
- ON NOVEMBER 12, 1986, THE OHM RESPONSE MANAGER INFORMED THE OSC THAT OHM HAD REACHED 85% OF THE E.R.C.S. CONTRACT CEILING.
- ON NOVEMBER 13, 1986, FINAL SLOPE STABILIZATION AND COVERING OPERATIONS WERE COMPLETED, THUS PROVIDING A SECURE COVER OVER ALL EXPOSED ASBESTOS.
- DUE TO HEAVY RAINS DURING THE WEEK OF NOV. 2nd, AND SNOW AND BELOW FREEZING TEMPERATURES DURING THE WEEK OF NOV. 9th, THE SOIL COVER ON THE SLOPE HAS FROZEN-OVER FOR THE SEASON. THE OSC HAS DETERMINED THAT UNLESS THE SITE IS EXPOSED TO SEVERAL DAYS OF UNSEASONABLY WARM WEATHER, HYDROSEEDING OF THE SLOPE WILL BE DELAYED UNTIL THE SPRING. FURTHERMORE, CONDITIONS ON APPROXIMATELY 20% OF THE SLOPE ARE FROZEN IN A CONDITION THAT MAY PREVENT FINAL GRADING.

II. ACTIONS

- MAINTAIN SITE SECURITY
- BEGIN PLACING MIRAMAT EROSION CONTROL MAT ON SLOPE
- BEGIN SITE RESTORATION OPERATIONS
- * SECURE SITE PERIMETER FOR THE WINTER
- * DEMOBILIZE SITE PERSONNEL AND EQUIPMENT

III. FUTURE PLANS

- PREPARE AS-BUILT PLANS
- * DEVELOP STRATEGY FOR COMPLETING GRADING AND HYDROSEEDING IN THE SPRING

IV. FINANCIAL STATUS

	CEILING	OBLIGATION	BALANCE
ERCS	\$1,018,000	925,545#	92,455
T.A.T.	90,000	49,971	40.029
INTRAMURAL	50,000	21,961	28,039

- * TOTAL PROJECT CEILING \$1,250,000 * TOTAL PROJECT OBLIGATION 997,477 * TOTAL PROJECT BALANCE 252,523
- # \$82,771 OF THIS AMOUNT WAS NOT SPENT UNDER THE ORIGINAL DELIVERY ORDER AND IS UNAVAILABLE TO PRESENT ACTIVITIES BECAUSE OF PREVIOUS OBLIGATION.
- * ERCS THRU 11-15-86
- * T.A.T. THRU 11-15-86
- * INTRAMURAL THRU 11-15-86