

## PROGRESS POLREP

EPA Region 5 Records Ctr.



272832

DATE: 3/27/92

FROM: STAVROS EMMANOUIL, OSC, EERB, RESPONSE SECTION II

TO: B. BOWDEN, EERB, (EPA 9538), FAX 312-353-9176  
P. SCHAFER, ESS, (EPA 9538), FAX 312-353-9176  
D. BRUCE, EERB, (EPA 9538), FAX 312-353-9176  
M. FARYAN, ORC (EPA 9538), 312-886-7160  
D. O'RIODAN, OPA (EPA 9538) 312-353-1155  
T. JOHNSON, (EPA 5511), FAX 202-260-9155  
D. KLOPKE, IEPA, FAX 708-531-5930  
J. CONNOLLY, SCHAUMBURG FIRE DEPARTMENT, FAX 708-980-4479  
U.S. COAST GUARD, DISTRICT 9, FAX 216-522-2738  
U.S. COAST GUARD, DISTRICT 2, FAX 314-539-2649  
U.S. FISH AND WILDLIFE SERVICE, ILLINOIS, FAX 309-793-5804

SUBJECT: AUTOMATIC INDUSTRIAL PLATING SITE, SCHAUMBURG, COOK  
COUNTY, ILLINOIS

POLREP: POLREP 9

SITE NO: PV  
D.O. NO: 7640-05-208  
RESPONSE AUTHORITY: CERCLA  
NPL STATUS: NON-NPL  
START DATE: 12/26/91

## 1. SITE ACTIVITIES

A. Removal activities commenced on 12/27/91 and continue through today. Removal activities for 3/21/92 through 3/27/92 include:

- Completed bulking of liquid composite group A-Chrome Liquids in 12 K pool
- Transported 3,789 gallons of composite group A to Dynecol, Detroit, Michigan for treatment.

- Cut up poly drums and crushed steel drums from bulking of group A liquids for disposal as RCRA empty drums.
- Transported 20 cubic yards of RCRA empty drums to Envirosafe Services of Ohio for landfill.
- Shipped composite samples of groups E (Cyanide Liquid) and F (Cyanide Solid) to ThermoKem, Rock Hill, S.C. for disposal approval.
- Shipped a composite debris sample to Envirosafe Services of Ohio for landfill approval.
- Began bulking composite group B-Chrome Solids.
- Mobilized a Structural Engineer from IT Corporation-Chicago to discuss options for removing contaminated brick and blocks from building to avoid demolition of the entire building.
- Took composite samples of visibly contaminated brick from the East and West walls of the building and a core sample of the concrete floor and submitted for analysis.

## 2. FUTURE PLANS

- A. Transport Groups D-Base/Neutral Solids and B-Chrome Solids to Dynecol, Detroit, Michigan for treatment.
- B. Obtain approval and transport Groups E and F (Cyanide Liquids and Solids) for disposal.
- C. Obtain approval and transport contaminated debris for landfill.
- D. Decontaminate building structure, remove and replace contaminated parts of the building, or demolish it.

## 3. COST INFORMATION

	<u>ERCS</u>	<u>TAT</u>
Amount Budgeted	\$450,000.00	\$44,000.00
Cost to date (through 3/25)	<u>308,922.17</u>	<u>28,469.01</u>
Amount Remaining	\$141,077.83	\$19,800.99