EPA Region 5 Records Ctr.

272837

PROGRESS POLREP

DATE: 1/24/92

A

1110

FROM: STAVROS EMMANOUIL, OSC. EERB. RESPONSE SECTION II

TO: N. NIEDERGANG, OSF, (EPA 9536), FAX 312-886-9096

B. BOWDEN, RERB, (EPA 9536), FAX 312-353-9176 D. BRUCE, EERB, (EPA 9538), FAX 312-353-9176

M. FARYAN, ORC (EPA 9538), 312-886-7160

D. O'RIODAN, OPA (EPA 9538) 312-353-1155 T. JOHNSON, (EPA 5511), FAX 202-755-2155 D. RLOPKE, IEPA FAX 708-531-5980

J. CONNOLLY, SCHAUMBURG FIRE DEPARTMENT, FAX 708-980-4479

SUBJECT: AUTOMATIC INDUSTRIAL PLATING SITE, SCHAUMBURG, COOK

COUNTY, ILLINOIS

POLREP: POLREP 4

SITE NO: PV

D.O. NO: 7640-05-208

RESPONSE AUTHORITY: CERCLA

NPL STATUS: NON-NPL START DATE: 12/26/91

SITE ACTIVITIES

- Removal activities commenced on 12/27/91 and continue through today. Activities for the waek of 1/18-1/24/92 include:
 - Shipped composite group samples to Great Lakes Analytical Laboratory, Buffalo Grove, Illinois, for disposal parameter analysis.
 - Transferd all liquids from vats and tanks to drums.
 - Began transferring solids from vata and tanks to drums.

- Decontaminated and removed all empty tanks and vate.
- Continued cleaning and neutralisation of cyanide or steel using 2-stage dipping system. Two 30 cubic yard roll-off boxes of clean metal transported for metal recycling.

2. FUTURE PLANS

- A. Send composite samples for disposal acceptance following completion of analysis.
- B. Continue transfer of solids from all vats to drums and continue decontamination of vats, and containers. Also decontaminate building using high pressure apray washers. Collect wastewater and transport for disposal.
- C. Following disposal acceptance, transport all compatibility groups for disposal.
- D. Scrape visibly contaminated soil outside the building and remove and replace contaminated parts of the building, demolish the building.

3. COST INFORMATION

	RRCS	TAT
Amount Budgeted	\$3 00,000.00	\$44,000.00
Cost to date (through 1/21/91)	184.075.41	19.434.01
Amount Remaining	135,924.59	24,565.99