E AGREEMENT REPORT E AGREEMENT 274106

CCOPERATIVE AGREEMENT PROGRESS REPORT

Site: North Bronson Industrial Area

Assistance I.D.=: V005934-01

Task #: RI/FS Work Plan

Reporting Period: 7/1/87 - 9/30/87

Work Accomplished In This Reporting Period:

MDNR received Cooperative Agreement from EPA for \$750,000 to undertake a RI/FS work plan

Percent Of Task Completed: Work Plan 90% complete

Problems ENcountered And Actions Taken To Rectify Problems During This Period:

N/A

Projected Work Next Reporting Period:

Finalize Work Plan

Estimated Expenditures This Reporting Period: \$2,050

Total Estimated Expenditures: \$2,050

Estimated REmaining Budget: \$747,950

Estimated Expenditures Next Reporting Period:

By: Brady Boyce

Date: 3/1/88

COOPERATIVE AGREEMENT PROGRESS REPORT

Site: North Bronson Industrial Area Assi

Assistance I.D.#: y005934-01

Task #: RI/FS Work Plan

Reporting Period: 10/1/87 - 12/31/87

Work Accomplished In This Reporting Period:

RI/FS Work Plan Approved by MDNR and EPA

Percent Of Task Completed: 100%

Problems ENcountered And Actions Taken To Rectify Problems During This

Period:

N/A

Projected Work Next Reporting Period:

Issue project assignment to State contractor (Warzyn) for

RI/FS.

Estimated Expenditures This Reporting Period: \$1,360

Total Estimated Expenditures: \$3,410

Estimated REmaining Budget: \$746,590

Estimated Expenditures Next Reporting Period: \$5,000

By: Brady Boyce

Date: 3/1/88