

U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION REPORT

J. HEADING

Date: January 6, 1998

Subject: Bostwick Drum Site, Detroit, Wayne County, MI

From: Ralph Dollhopf, OSC, U.S. EPA, Region 5 ERB,

POLREP No.: POLREP 4

II. BACKGROUND

Vermi

Mappel P

Site No.: A578

Cerclis ID: MID001764984

Response Authority: CERCLA NPL Status: None

Start Date: March 12, 1997 Completion Date: January 6, 1998

Latitude: 42 degrees 18 minutes North Longitude: 83 degrees 37 minutes West

CERCLA Incident Category: Removal (PRP lead pursuant to AOC)

III. SITE INFORMATION

See POLREP #1.

IV. RESPONSE INFORMATION

A. Situation

1. Current situation

All drums at the site have been overpacked and transported to The Environmental Quality Company/ Michigan Disposal, Inc. (EQ/MD) for disposal.

2. Removal activities to date

On December 16, 1997, EQ overpacked a majority of the on-site drums. On December 17, 1997, EQ completed overpacking all but 33 drums. Two trailers of overpacked drums, including 126 nonhazardous, and one hazardous drum were transported to EQ/MD for disposal. On December 18, 1997, EQ

completed overpacking, transport, and disposal of the remaining 22 nonhazardous and one hazardous drum. Approximately 230 empty drums remained at the site.

On December 30, 1997, EQ returned to site and removed approximately 230 empty drums from site for disposal. There were an additional four drums identified which still contained material. Those drums were sampled and hazcatted by EQ.

On January 6, 1998, EQ returned to site to overpack the remaining four drums. The drum samples were hazcatted and determined to be nonhazardous. The drums were transported to EQ/MD for disposal.

3. Enforcement

An AOC was signed on October 9, 1997 by PRP Robert Brown to complete cleanup activities at the Bostwick Drum site.

B. <u>Planned Removal Activities</u>

Planned removal activities have been completed.

C. Next Steps

EQ will submit a final report to U.S. EPA as required in the AOC.

D. Key Issues

diji ggari

None.

V. COST INFORMATION (as of January 2, 1998)

	<u>Budgeted</u>	<u>Spent</u>	Remaining
START costs	\$ 12,500	\$ 6,981.25	\$ 5,518.75