



297113

 I 3
 11/9/98

**U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT**

I. HEADING

Date: November 9, 1998
 Subject: Colloidal Paint Products Removal Site, Detroit, Wayne County, MI
 From: P.C. Lall, OSC, U.S. EPA, RSl, Grosse Ile, MI

To:

K. Mould, USEPA, OSWER, Washington, D.C. (LAN MAIL)
 R. Karl, Chief, EERB, Chicago, IL (LAN MAIL)
 J. El-Zein, Chief RSl, Grosse Ile, MI (LAN MAIL)
 W. Messenger, Chief ESS, Chicago, IL (LAN MAIL)
 M. Bensing, ESS, Chicago, IL (LAN MAIL)
 B. Beeson, ORC, Chicago, IL (LAN MAIL)
 V. Narsete, EERB, Chicago, IL (LAN MAIL)
 L. Fabinski, ATSDR, Chicago, IL (LAN MAIL)
 J. Russell, MDEQ, Detroit, MI (E-mail)
 B. Boyle, MDCH, Lansing, MI (E-mail)
 M. Chezick, DOI, Philadelphia, PA (E-mail)
 Duty Officer, National Response Center, Washington, D.C. (E-mail)

POLREP No.: 2, PRP Lead

II. BACKGROUND

Site No.:	B536
Delivery Order Numbers:	N/A
Response Authority:	CERCLA
Cerclis Number:	MI0002264646
NPL Status:	No
MDEQ Notification:	MDEQ notified
Latitude/Longitude:	42° 24' 28" North/83° 15' 43.8" West
Start Date:	October 22, 1998
Completion Date:	Site work and off site disposal completed November 6, 1998

III. SITE INFORMATION**A. Incident Category**

PRP removal site

B. Site Description

See POLREP #1

IV. RESPONSE INFORMATION**A. Situation****1. Current situation**

Removal activities have been completed. Waste has been profiled, packaged, and transported by Quanta Corporation and Chem-Met Services, Inc. off site and disposed.

2. Removal activities to date: November 3, 1998 - November 6, 1998

On Tuesday, November 3, 1998, Michigan Pumping Services (MPS) lab-packed a total of 54 containers into eighteen 55-gallon drums, over-packed eight 55-gallon drums into steel 85-gallon drums, and over-packed three 55-gallon drums containing corrosive materials into poly 85-gallon drums.

On Friday, November 6, 1998, approximately 510 gallons of hazardous regulated material, approximately 2,005 gallons of non-hazardous non-regulated material and 2 yards of soda ash were removed off site by Quanta Corporation and Chem-Met Services, Inc. and disposed.

B. Planned Removal Activities

None. Waste disposal has been completed.

C. Next Steps

PRP contractor to submit final completion report.

D. Key Issues

None.

V. **COST INFORMATION**

START estimated cost = \$3,433.00

VI. **DISPOSITION OF WASTES**

Approximately 2,290 gallons of hazardous and non-hazardous waste were transported by Quanta Corporation and Chem-Met Services, Inc. for disposal at Chemical Conservation Corporation at 10100 Rocket Blvd. in Orlando, Florida. Approximately 225 gallons of non-hazardous waste and 2 yards of non-hazardous soda ash were transported by Quanta Corporation for disposal at Chem-Met Services, Inc. at 18550 Allen Road in Brownstown, Michigan.