United States Environmental Protection Agency Region V POLLUTION REPORT

EPA Region 5 Records Ctr.

Jason El-Zein, US EPA

B5LC

CERCLA

Non NPL

Date: Monday, October 13, 2008

From: Jeffrey Kimble, OSC

To: Linda Nachowicz, U.S. EPA

David Chung, US EPA

Afif Marouf, U.S. EPA

W. Messenger, U.S. EPA

Patricia Thornton, MDEQ

G. Narsete, U.S. EPA

Ray Scott, Environmental Affairs

Mark Durno, U.S. EPA

Site #:

D.O. #:

Response

NPL Status:

Mark Johnson, ATSDR Mark Durno, U.S. EPA Ruth Woodfork, US EPA Mike Chezik, DOI

Richard Wagner, US EPA

Subject: Continuation of Removal Activities

Carter Color Coat Site

6051 Hastings Street, Detroit, MI

Latitude: 42.3694 Longitude: -83.06

POLREP No.: 3

Reporting October 6 to October 10,

2000

Period: 2008

Start Date: 9/17/2008

Mob Date: 9/17/2008 Authority:

Response Type: Time-Critical

Completion

CERCLIS ID #: Incident Category: Removal Action

RCRIS ID #: Contract #

Site Description

Date:

The Carter Color Coat site is located at 6051 Hastings Street in Detroit, Michigan at 42° 22.184' north latitude and 83° 03.598' west longitude. A large six-story concrete and steel frame building covers approximately one-half of the property. The other half of the property was primarily used for parking. The property is fenced, but not secure. The site is located in a mixed residential and industrial neighborhood with residential properties located approximately one-half mile to the southwest of the site. The site is bordered by Hastings Street to the northeast, Harper Street to the southeast, St. Antoine Street to the southwest, and Piquette Street to the northwest. Other industrial properties surround the site on all 4 sides.

See Polrep 1 for background info.

U.S. EPA conducted a site assessment on December 11, 2008, and found the presence of PCBs, asbestos, and hazardous wastes on Site. Since the U.S. EPA site assessment, there has been continuous activity at the site including: theft of metal from the site (including the site fence), asbestos contamination on facility floors from the metal stealing, and unknown persons actually building structures inside the building with the PCB-contaminated wood blocks.

Current Activities

On Monday, October 6, 2008, U.S. EPA contractors completed removing the PCB-contaminated wood block flooring from the second floor and prepared for the crane to be onsite on October 7, 2008, to move the equipment from the second floor up to the third floor of the building.

On Tuesday, October 7, 2008, U.S. EPA contractors had a crane on site and moved the equipment from the second floor to the third floor and began removing and stockpiling the PCB-contaminated wood block floor from the third floor of the building.

On Wednesday, October 8, 2008, U.S. EPA contractors continued removing and stockpiling the PCB-contaminated wood block floor from the third floor of the building. MDEQ was on site to monitor progress of the site cleanup.

On Thursday, October 9, 2008, U.S. EPA contractors continued removing and stockpiling the PCB-contaminated wood block floor from the third floor of the building. The City of Detroit was on-site to discuss site issues.

On Friday, October 10, 2008, U.S. EPA contractors continued removing the PCB-contaminated wood block flooring from the third floor of the building and stockpiling the material outside. U.S. EPA contractors also began conducting transportation and disposal of PCB-contaminated wood block flooring and debris. Approximately 200 tons of PCB-contaminated wood block and debris were transported off-site for disposal. Data was received from the second floor dirt debris analyzed for PCB.

Planned Removal Actions

- -Continue removal of PCB-contaminated wood block flooring.
- -Continue transportation and disposal of PCB-contaminated wood block flooring.

Next Steps

- -Disposal of PCB capacitors and ballasts.
- -Decommissioning of above-ground storage tanks.
- -Removal of debris in truck ramp area.

Key Issues

A PCB sample from the solids remaining after the wood blocks were removed was collected

on Friday, October 3, 2008 from the second floor of the building after completion of the wood block removal. This sample revealed PCBs above the MDEQ Part 201 industrial direct contact level present in the loose material. US EPA crews will remove this loose material and include it with the PCB-contaminated wood blocks for disposal.

The result of the sample collected on the first floor after the PCB-contaminated wood block removal was well below the Part 201 industrial direct contact for PCBs.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$500,000.00	\$165,948.00	\$334,052.00	66.81%
RST/START	\$50,000.00	\$22,940.00	\$27,060.00	54.12%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$14,000.00	\$5,400.00	\$8,600.00	61.43%
USEPA - InDirect	\$28,000.00	\$9,300.00	\$18,700.00	66.79%
Total Site Costs	\$592,000.00	\$203,588.00	\$388,412.00	65.61%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

Mani	fest Number	Date C	ontent	Volume	(yd3)	Weight	Disposal Facility
1	10/10/2008	Wood Block	k	40	15.99	9 Carlet	ton Farms Landfill New
Bosto	on, MI						
2	10/10/2008	Wood Block	ζ.	40	12.96	Carleton	n Farms Landfill New
Bosto	n, MI						
3	10/10/2008	Wood Blo	ck	40	14	.07 Car	leton Farms Landfill New
Bosto	on, MI						
4	10/10/2008	Wood Blo	ck	40	17.60	6 Carlet	on Farms Landfill New
Bosto	n, MI						
5	10/10/2008	Wood Blo	ck	40	15.2	8 Carle	ton Farms Landfill New
Bosto	on, MI						

6	10/10/2008	Wood Block	40	15.41 Carleton Farms Landfill New
Bosto	n, MI			
7	10/10/2008	Wood Block	40	16.37 Carleton Farms Landfill New
Bosto	n, MI			
8	10/10/2008	Wood Block	40	15.53 Carleton Farms Landfill New
Bosto	n, MI			
9	10/10/2008	Wood Block	40	17.00 Carleton Farms Landfill New
Bosto	n, MI			
10	10/10/2008	Wood Block	40	18.95 Carleton Farms
Landi	ill New Boston	n, MI		
11	10/10/2008	Wood Block	40	18.7 Carleton Farms Landfill New
Bosto	n, MI			
12	10/10/2008	Wood Block	40	18.72 Carleton Farms Landfill New
Bosto	n, MI			

www.epaosc.net/cartercolorcoat