



RECEIVED

AUG 19 1996

RCRA PERMITTING & COMPLIANCE BRANCH  
(PPCB)

The Knapheide Mfg. Co. ■ P. O. Box C-140 ■ Quincy, Illinois 62306-2140  
TEL: (217) 222-7131 ■ FAX: (217) 222-5939

August 13, 1996

MR. RUBEN MCCULLERS  
ENVIRONMENTAL SCIENTIST  
U.S. E.P.A. REGION VII  
726 MINNESOTA AVE.  
KANSAS CITY, KS 66101

Dear Ruben,

The report that was dated on May 13, 1996 in regards to the progress of the consent agreement is incorrect. It stated that the progress was for the reporting months of November 1995 thru January 1996. The correct reporting months should have been February thru April 1996. I apologize for any inconvenience this may have caused.

Sincerely,

The Knapheide Mfg. Co.

Kevin Price  
Environmental Engineer

Enclosures

cc: Sandra Oberkfell  
Dan Punzak, IEPA  
Tom Judge, MDNR  
Gerry Korb, Knapheide  
Bryce Butler, Knapheide



R00036127  
RCRA Records Center

CERTIFIED # P 243 684 030



RECEIVED

AUG 19 1996

RCRA PERMITTING & COMPLIANCE BRANCH  
(PPCB)

The Knapheide Mfg. Co. ■ P. O. Box C-140 ■ Quincy, Illinois 62306-2140  
TEL: (217) 222-7131 ■ FAX: (217) 222-5939

August 13, 1996

MR. RUBEN MCCULLERS  
ENVIRONMENTAL SCIENTIST  
U.S. E.P.A. REGION VII  
726 MINNESOTA AVE.  
KANSAS CITY, KS 66101

RE: CONSENT AGREEMENT (VII-92-H008 AND VII 93-T-499-E)  
PROGRESS REPORT, MAY 1, 1996 THROUGH JULY 31, 1996

Dear Ruben,


This progress report is being prepared pursuant to paragraph 8 of the first modification to consolidated consent agreement and order, as referenced above.

1. New Facility: Total construction is 52% completed. The structural steel is 100% erected and the rock decking is 40% in place. The underground plumbing is 95% completed. Permanent electrical power is available to the site from the sub-station located east of the building. The sanitary sewer was connected to the city's sewer line and public water was connected to the site and is available.

Installation of the E-Coat system at the new facility began on August 7, 1996. All of the tanks have been delivered and are set in place. TTX personnel are on site and continuing with the installation of the system.

Overall, the construction of the new facility is presently on schedule with a completion date scheduled for March 1997.

2. The closure certification from MDNR regarding the Waste Paint Filters Storage Building and the Brule Incinerator was received on July 5, 1996.



SINCE 1848

If you have any questions regarding the information that is presented, please contact me at 217-222-7131 ext. 267.

Sincerely,

The Knapheide Mfg. Co.,

Kevin Price  
Environmental Engineer

Enclosures

cc: Sandra Oberkfell, Esq.  
Dan Punzak, IEPA  
Tom Judge, MDNR  
Gerry Korb, Knapheide  
Bryce Butler, Knapheide