

37184

D-31-11-3-15
DRAFT
AD-4-D2-1

WORK PLAN
REMEDIAL INVESTIGATION/FEASIBILITY STUDY

ASBESTOS DUMP SITE
MORRIS COUNTY, NEW JERSEY

EPA WORK ASSIGNMENT
NUMBER 45-2LA2.0
CONTRACT NUMBER 68-01-6699

NUS PROJECT NO. 0772.01

JUNE 1983

ASB 001 1161

F

D-31-11-3-15
DRAFT
AD-4-D2-I

WORK PLAN
REMEDIAL INVESTIGATION/FEASIBILITY STUDY

ASBESTOS DUMP SITE
MORRIS COUNTY, NEW JERSEY

EPA WORK ASSIGNMENT
NUMBER 45-2LA2.0
CONTRACT NUMBER 68-01-6699

NUS PROJECT NUMBER 0772.01

JUNE 1984

SUBMITTED FOR NUS BY:



JOHN GEORGE
WORK PLAN AUTHOR

APPROVED:



E. DENNIS ESCHER, P.E.
MANAGER, REMEDIAL PLANNING

CONTENTS

<u>SECTION</u>	<u>PAGE</u>
1.0 WORK PLAN SUMMARY	1-1
1.1 OBJECTIVES	1-1
1.2 SCOPE OF WORK	1-4
1.3 MANPOWER ESTIMATE AND COSTS	1-6
1.4 SCHEDULE	1-7
2.0 PROBLEM ASSESSMENT	2-1
2.1 THE SITE	2-1
2.1.1 SITE HISTORY AND DESCRIPTION	2-1
2.1.2 REGULATORY AND REMEDIAL ACTIONS TO DATE	2-9
2.2 ENVIRONMENTAL SETTING	2-12
2.2.1 LANDFORMS	2-12
2.2.2 SURFACE WATER	2-13
2.2.3 GEOLOGY	2-16
2.2.4 GROUNDWATER	2-16
2.2.5 LAND USE	2-16
2.2.6 CLIMATE AND METEOROLOGY	2-17
2.3 NATURE AND EXTENT OF THE PROBLEM	2-18
2.3.1 ENVIRONMENTAL CONCENTRATIONS	2-18
2.3.2 PUBLIC HEALTH CONCERNS	2-22
2.3.3 ENVIRONMENTAL CONCERNS	2-23
2.4 PRELIMINARY HEALTH AND SAFETY REQUIREMENTS	2-24
2.5 PREVIOUS INVESTIGATIONS AND EVALUATION OF EXISTING DATA	2-25
2.6 PROPOSED RESPONSE	2-26
3.0 SCOPE OF WORK	3-1
3.1 INTRODUCTION	3-1
3.2 REMEDIAL INVESTIGATION	3-2
3.2.1 INITIAL ACTIVITIES (PHASE I)	3-2
3.2.2 SITE ACTIVITIES (PHASE II)	3-11
3.3 FEASIBILITY STUDY (PHASE III)	3-41
4.0 MANAGEMENT PLAN	4-1
4.1 PROJECT ORGANIZATION	4-1
4.2 PROJECT MANAGEMENT	4-3
4.2.1 REMPO PROJECT MANAGEMENT WORK PLAN	4-3
4.3 CHANGE ORDERS	4-10
4.4 WORK PLAN MODIFICATIONS	4-11
5.0 COSTS AND SCHEDULE	5-1
5.1 PROJECT SCHEDULE	5-1
5.2 COST AND BUDGET	5-4
REFERENCES	R-1
APPENDICES	
A SITE CHRONOLOGY	A-1

CONTENTS (CONTINUED)

TABLES

<u>NUMBER</u>		<u>PAGE</u>
2-1	SUMMARY OF NPDES ANALYTICAL DATA	2-20
2-2	SAMPLING HISTORY	2-21
3-1	SAMPLING PROGRAM SUMMARY	3-30
3-2	PRELIMINARY REMEDIAL TECHNOLOGIES	3-35
5-1	PROJECT MANPOWER SUMMARY	5-6
5-2	CLP LABORATORY ANALYSES COST ESTIMATE	5-8

FIGURES

<u>NUMBER</u>		<u>PAGE</u>
1-1	VICINITY MAP	1-2
2-1	SITE LOCATION MAP	2-2
2-2	SITE PLAN, MILLINGTON SITE	2-4
2-3	SECTION A-A', MILLINGTON SITE	2-5
3-1	PROPOSED SUBSURFACE INVESTIGATION, MILLINGTON SITE	3-12
3-2	PROPOSED BEDROCK MONITORING WELL CONSTRUCTION	3-14
3-3	PROPOSED MONITORING WELL CONSTRUCTION IN UNCONSOLIDATED DEPOSITS	3-15
3-4	PROPOSED SURFACE WATER/SEDIMENT SAMPLE LOCATIONS	3-25
4-1	PROJECT ORGANIZATION	4-2
5-1	REMEDIAL ACTION SCHEDULE	5-2

ASB 001 1165

1.0 WORK PLAN SUMMARY

This Remedial Investigation and Feasibility Study (RI/FS) Work Plan is based upon data compiled during Work Plan preparation and summarized in Section 2. There has been no previous compilation and overall summary of data.


Preparation of this Work Plan has been guided by the National Oil and Hazardous Substances Contingency Plan (NCP).

1.1 Objectives

The Asbestos Dump Site consists of a primary site, associated with asbestos shingle production and waste disposal, and three secondary sites, where asbestos shingles and sludges from the production site were disposed. The primary site is located in Millington, New Jersey, and the secondary sites are located near Meyersville, New Jersey, three to four miles to the northeast. Collectively, the four sites are located approximately 18 miles southwest of Newark, and 13 miles northwest of Edison, New Jersey. Figure 1-1, Site Vicinity Map provides general location information.

Two additional asbestos waste disposal sites were noted in a November 9, 1983 response by National Gypsum Company (NGC) to an EPA information request. However, information currently available is insufficient to locate these sites. If their locations become evident during the course of the Remedial Investigation (RI), appropriate modifications will be made to the scope of work to address these sites as well.

The general objectives of the RI/FS are outlined as follows.



SEE FIGURE 2-1 FOR GREATER DETAIL

VICINITY MAP
ASBESTOS DUMP SITE, MILLINGTON, NJ
NO SCALE

1-2

FIGURE 1-1



ASB 001 1167

Remedial Investigation

- Establish the nature and extent of disposal activities at each site.
- Define the extent of environmental contamination, as a result of activities at each site, and evaluate the existing or potential risk to public health and/or the environment.
- Establish and evaluate criteria to identify remedial alternatives.
- Identify candidate remedial alternatives that would effectively address the current problem. (Potential candidate measures include stabilization of the asbestos hill at the Millington Site and elimination of potential public health threats at the remaining sites, due to airborne asbestos fiber.) Immediate actions to address threats to public health will be implemented independently of the RI/FS within the context of an Initial Remedial Measure (IRM). A separate work plan will be prepared to conduct the IRM.

In the event of chemical contamination of groundwater and/or surface waters, collection and treatment methodologies will be proposed for evaluation.

Feasibility Study

- Identify and evaluate the alternatives and select the most appropriate, cost-effective remedial action alternative(s) for conceptual design.
- Prepare a conceptual design of the selected alternative(s).

1.2 Scope of Work

It is anticipated that if conducted by NUS Corporation as the EPA Zone I Superfund Contractor, the Asbestos Dump RI/FS will involve both the NUS Field Investigation Team (FIT) and the NUS Remedial Planning Office (REMPO). The possibility exists that this RI/FS may be conducted as a responsible party action.

Section 3 provides a detailed RI/FS Scope of Work (SOW), which consists of 3 phases and 26 individual tasks. With the exception of the development of the current work plan, which will be a joint activity, Phase I and II will be implemented by the FIT, while Phase III will be the responsibility of the REMPO. The overall organization of the RI/FS is tabulated below:

Phase I - Preliminary RI Activities (FIT)

- | | |
|---------|--|
| Task 1 | Work Plan Review |
| Task 2 | Project Management |
| Task 3 | Community Relations Support Functions |
| Task 4 | Collection and Evaluation of Existing Data |
| Task 5 | Health, Safety, and General Site Reconnaissance |
| Task 6 | Permits, Rights of Entry, and other Authorizations |
| Task 7 | Subcontractor Procurement |
| Task 8 | Topographic and Boundary Survey |
| Task 9 | Site-Specific Health and Safety Requirements |
| Task 10 | Site-Specific Quality Assurance Requirements |
| Task 11 | Site Operations Plan |
| Task 12 | Field Equipment Mobilization |

Phase II - Site RI Activities (FIT)

- Task 13 Subsurface Investigations**
- Task 14 Field Survey**
- Task 15 Environmental Sampling and Monitoring**
- Task 16 Aquatic Impact Assessment**
- Task 17 Data Reduction and Evaluation**
- Task 18 Identify Preliminary Remedial Techniques**
- Task 19 Prepare RI Report and Interface with REMPO**

Phase III - Feasibility Study (REMPO)

- Task 20 Revise FS Work Plan**
- Task 21 Development of Alternatives**
- Task 22 Initial Screening of Alternatives**
- Task 23 Laboratory and Field Studies**
- Task 24 Remedial Alternative Evaluation and Preliminary FS Report**
- Task 25 Conceptual Design**
- Task 26 Final FS Report**

The Initial Activities (Phase I) provide additional background data for development of operational plans to guide specific site activities. The Site Activities (Phase II) are the field data acquisition elements, and thus the major emphasis of the RI.

Following summarization of the data obtained during the RI, the Feasibility Study (FS) (Phase III) will identify and evaluate remedial technologies. The ultimate aim of Phase III is to define the most suitable method of resolving the current problem.

Responsibility for overall project management rests with NUS/REMPO. The NUS/REMPO Project Management Work Plan is outlined in Section 4. The latter is comprised of five tasks, as noted below, necessary to provide overall project coordination.

NUS/REMPO Project Management Work Plan

- Task 1 Work Plan Preparation
- Task 2 Overall Project Management
- Task 3 Technical Oversight
- Task 4 Status Reporting
- Task 5 Community Relations Support Functions

1.3 Manpower Estimate and Costs

The total estimated cost of the RI/FS for the Asbestos Dump Site, exclusive of the U. S. Environmental Protection Agency (EPA) Contract Laboratory Program (CLP) analysis, is \$459,700. This estimate includes both NUS/REMPO and NUS/FIT effort. CLP costs for the Remedial Investigation are anticipated to be \$110,450. The NUS/REMPO manpower commitment under the Project Management Work Plan for project management and coordination of the RI/FS activities noted in Section 3 as well as conduct of the FS, is 3,953 hours. The projected NUS/FIT manpower commitment is 4,828 hours. A detailed breakdown of manpower requirements is provided in Section 5 of this Work Plan.

Further study may be required following completion of the RI in order to provide adequate input to the FS. This may include additional field investigations as extensions of the RI studies, or as new investigations, conceived only after review of data generated in the RI. It may also include laboratory or field-scale treatability studies, in the event that treatment emerges as a potential remedial action.

The cost of such laboratory and field studies will be estimated during preparation of the Laboratory and Field Studies Work Plan, and has not been included in the above estimates.

1.4 Schedule

A detailed schedule is provided in Section 5. The duration of the RI/FS is anticipated to be approximately 15 months following authorization to proceed from the EPA. This schedule is an optimistic projection, however, and rests upon a number of assumptions, among which are expedient procurement of necessary permits and authorizations, favorable response times from subcontractors, and adequate weather conditions for the conduct of site activities without excessive delays. With regard to time limitations for CLP sample analysis, a turnaround period of 10 weeks from sample submission to receipt of validated analysis has been projected, based upon an April 11, 1984, guidance document from Mr. Robert Ogg, P.E., Chief, Hazardous Waste Site Branch, EPA Region II.

In addition, it has been assumed that the decision by the responsible parties regarding performance of the work will be final by July 9, 1984. At this time, NUS will proceed with Initial Activities authorized on May 22, 1984 if the responsible parties decline to participate.

It is emphasized that the cost and manpower estimates presented above do not contain any provision for the conduct of laboratory or field studies. If such studies are found to be necessary, a separate work plan will be prepared, along with an estimated cost to perform the studies.

Similarly, the schedule for tasks dependent upon completion of any required laboratory and field studies cannot be defined until the Laboratory and Field Studies Work Plan has been prepared under Task 23.

In addition, it should be noted that modifications to the overall cost and/or schedule may be required to support EPA enforcement actions at this site. Technical direction in this regard will be taken from EPA enforcement personnel.



ASB 001 1173

2.0 PROBLEM ASSESSMENT

2.1 The Site

This section provides background information regarding past activities that may have given rise to the present situation, and it documents attempts to remediate the problem.

The central focus of the work plan is the Millington Asbestos Dump Site (Millington Site). However, three areas of asbestos shingle and sludge disposal, located three to four miles northeast of the Millington Site, have been linked to the latter, and will be addressed as secondary disposal areas. These secondary disposal areas include the Great Swamp Site, the Pine Valley Tree Service Site, and White Bridge Road Site. Figure 2-1 serves as a location map showing the geographic relationship of all four sites.

Two additional asbestos sludge disposal sites have been noted within the nearby town of Stirling (Reilly, November 9, 1983). However, present information is inadequate to locate these areas. Should accurate location information become available during the RI, the scope of work will be modified to include these sites in the investigation.

2.1.1 Site History and Description

Millington Site

The Millington Site consists of an area of approximately 11 acres, comprising the TIFA, Ltd. (TIFA) office complex in Millington, New Jersey. In particular, the "asbestos hill", which is of primary concern in this Work Plan, extends for a distance of about 450 feet along the Passaic River at the extreme western end of the property. The maximum height of the pile from the outslope toe to the crest ranges from 20 to 30 feet. Outslopes approach 60 degrees from the horizontal



BASE MAP IS A PORTION OF THE USGS BERNARDSVILLE AND CHATHAM (7.5 MINUTE SERIES, PHOTOREVISED (870) QUADRANGLES CONTOUR INTERVAL 20'

LEGEND
N LATITUDE
W LONGITUDE

LOCATION MAP
ASBESTOS DUMP SITE, MILLINGTON, NJ
SCALE 1" = 2000'

FIGURE 2-1




(Schwartz, May 22, 1981). Figure 2-2 provides a plan view of the Millington Site, showing the asbestos hill and its relationship to the TIFA buildings. The easterly extent of the pile has been obscured by backfilling operations on the part of TIFA. It has been projected for the purpose of this figure. The total surface area of the asbestos hill may be as much as three to four acres.

Figure 2-3 presents a typical cross section showing the pile's geometry and relationship to the Passaic River and to the TIFA buildings. This section is based upon 1977 contours, and thus does not reflect backfilling done in 1980 by TIFA, as noted below.

The Millington Site was originally operated for asbestos shingle manufacture by Asbestos, Ltd., which began operations in 1927. The Site was purchased in 1948 by Smith Asbestos Products, Incorporated (Smith Asbestos). Smith Asbestos apparently continued manufacturing and waste disposal operations with little or no modifications (Bishop, April 3, 1978).

The asbestos hill was constructed by random dumping of asbestos-laden sediments. Process water slurry from asbestos manufacturing operations was apparently impounded, to some extent, on the surface of the pile. Makeshift dams were constructed to permit some settling of suspended asbestos fibers. These dams frequently overflowed, permitting direct discharge of process water to the Passaic River (Bishop, April 3, 1978). Reference is also made in the literature that waste may have been trucked from the site to an unknown landfill (Mikulka, June 2, 1981).

The site was purchased by the Gold Bond Division of the National Gypsum Company (NGC) on May 6, 1953 (Reilly, November 9, 1983). According to NGC the former waste disposal practices were discontinued shortly after it took over operations (Reilly, September 27, 1977). However, other sources alleged that NGC continued former waste disposal practices. Asbestos sludges were hauled from the Millington Site for disposal at the peripheral sites after this date (Reilly, November 9, 1983).



SOURCE: TAKEN FROM DRAWING N° 6657; AUGUST 17, 1977; YANNACONE ASSOCIATES, INC.
BERNARDSVILLE, NJ

BUILDINGS: TIFA, LTD. OFFICE COMPLEX

LEGEND

APPROXIMATE LIMIT OF ASBESTOS HILL

SWAMPLAND


SITE PLAN, MILLINGTON SITE
ASBESTOS DUMP, MILLINGTON, NJ
SCALE 1" = 200'

2-4

FIGURE 2-2



ASB 001 1177



SECTION A-A', MILLINGTON SITE
 ASBESTOS DUMP SITE, MILLINGTON, NJ
 SCALE 1" = 100' HORIZ., 20' VERT.

FIGURE 2-3

During active manufacture, approximately 3,600 pounds of raw asbestos were used daily (Ferrazzuolo, October 24, 1972).

The asbestos cement shingle manufacturing process involved the use of asbestos fiber, Portland cement, calcium carbonate, and in some products, sand and color pigments. After dry-mixing and adding water to form a slurry, materials were collected on a wire screen of a "wet machine." This portion of the process was similar to paper manufacturing. Process water was withdrawn through the screen. The solids remaining on the screen were transferred to a felt belt for further water content reduction through vacuum pumping and absorption on the felt. The asbestos mat produced was then cut to size, dried over an open flame, aged, and autoclaved to achieve final cure (Beggs and Pyarilal, January 7, 1975; Reilly, November 9, 1983).

All process water was collected in vertical tanks. The supernatant from these tanks was drawn off to two lagoons outside of the building for further settling, prior to discharge to the Passaic River (Beggs and Pyarilal, January 7, 1975).

According to NGC, only very fine particles in suspension were discharged to the settling lagoons. This material was disposed at the secondary dump site whenever the lagoons were cleaned out. Approximately 200 to 250 tons per year of wet sludge were disposed in this manner. On a dry weight basis, the sludge is estimated to have contained less than one percent asbestos (Reilly, November 9, 1983).

Initially, 70,000 gallons per day (gpd) of process water were discharged from the Millington plant. In 1973, installation of water conservation and pollution control equipment reduced average outflow to 55,000 gpd (Schmidt, July 19, 1973; USEPA, March 8, 1974).

A small pit located behind the concrete block building, as shown in Figure 2-2, served to contain discharges generated when an acrylic spray coating booth was cleaned. Cleaning usually occurred daily, and the quantity of paint in the cleaning

water has been estimated to be less than one gallon per cleaning. The pit was unlined, and the water either evaporated or soaked into the soil, leaving a semi-solid coating residue behind. Fifteen hundred to five thousand pounds of coating may have entered the pit annually (Reilly, November 9, 1983).

Prior to 1973 rigid polyurethane foam block was also manufactured at the Millington plant. Process water from this operation flowed in a closed loop with no discharge (Ferrazzuolo, October 24, 1972).

After a lengthy review, NPDES permit No. NJ002429 was issued on April 26, 1974, requiring installation of additional treatment equipment and upgrading of the existing settling lagoons (EPA, April 26, 1974). NGC proposed installation of a total recycle system to eliminate discharge from asbestos shingle manufacture (Beggs and Pyarilal, January 7, 1975).

However, instead of installing the systems, NGC elected to close the Millington plant permanently in May 1975, citing economics and environmental constraints as the cause (Schmidt, May 21, 1975).

In 1976 the plant site was sold to TIFA, Ltd. (Schwartz, May 22, 1981). TIFA, Ltd., manufactures pesticide application equipment. In addition to its manufacturing facility, TIFA leases office space to two printing shops, an extruder of silicon wafers, an insurance company, a geologist, an auto parts dealer, a cosmetics dealer, and an oil company. The latter is in the process of vacating the premises. TIFA handles all solid waste from its tenants through the services of a private hauler.

Great Swamp Site

The Great Swamp Site consists of a hiking trail and an area of about 11.5 acres (500 feet x 1,000 feet) within the Dietzman Tract of the Great Swamp National Wildlife Refuge. The area has been backfilled to an undetermined depth with asbestos shingles and sludge from the Millington plant.

The concern at this site is that the general public may be exposed to a respiratory hazard from the decomposing shingles, since the area is open. A few rusted drums were noted in the swamp surrounding the shingle dump during a recent site reconnaissance, suggesting that materials other than sludge and shingles may have been dumped at this site.

Pine Valley Tree Service Site

The Pine Valley Tree Service Site is located along New Vernon Road, about one mile north of Meyersville. The site is privately owned and consists of a house, presently undergoing renovation, an outbuilding, and a driveway paved with asbestos shingles. A larger dump area may be present at the end of the drive, but this has not been verified. An area immediately behind the house has been covered with shingles, but is now being regraded and covered with soil in preparation for a lawn.

White Bridge Road Site

The White Bridge Road Site is located at 651 White Bridge Road, also in the Meyersville vicinity. Asbestos shingles have been used to pave a horse training area and a driveway leading into the site. The site lies adjacent to Black Brook, a tributary of the Passaic River.

In its response to an EPA information request (Reilly, November 9, 1983), NGC noted that sludge from settling ponds, designed to retain suspended solids from effluent process water used in asbestos manufacture, was also disposed at the secondary sites.

The sludge from an unlined lagoon on the paint wash line was also disposed off the Millington property. Disposal locations are unknown.

Because it is now known that asbestos waste sludge from the Millington plant was disposed at the secondary dump sites, the waste at all three of these sites must be considered to contain contaminants other than waste asbestos.

2.1.2 Regulatory and Remedial Actions to Date

Millington Site

In 1971 the NGC applied to the U.S. Army Corps of Engineers (COE) for a permit to discharge approximately 70,000 gpd of process wastewater from asbestos shingle manufacture to the Passaic River (Tucker, June 25, 1971). This application was ultimately approved as NPDES permit No. NJ002429 on April 26, 1974, as noted above, with an expiration date of April 30, 1979 (USEPA, April 26, 1974).

On January 25, 1977, NGC was cited by the NJDEP, Bureau of Flood Plain Management (BFPM), for an unauthorized fill along the Passaic River, and requested to remove the fill or submit a stream encroachment permit application (Schwartz, May 22, 1981).

The permit requirement was dropped on November 22, 1977, because George Reilly, former Millington Plant Manager, had indicated in a sworn deposition (Reilly, September 27, 1977) that NGC had discontinued disposal of asbestos waste on the asbestos hill shortly after acquiring the property. His deposition noted that NGC had engaged a private landscaping contractor to revegetate the site.

TIFA was granted an occupancy permit by the Millington Planning Board on October 11, 1977. TIFA had purchased the property in 1976 from NGC. It is of interest to note that the Millington Planning Board reserved the right to revoke the occupancy permit in the event that TIFA did not abide by NJDEP requirements at the site.

On February 16, 1978, the NJDEP Solid Waste Administration (SWA) issued an administrative order to NGC requiring remedial action to correct areas of exposed

asbestos waste on the pile and submission of a plan for long-term resolution of the problem. Both of these actions were to have been completed within 30 days of the order (Tylutki, February 16, 1978). In response to the order, NGC submitted "Engineering Report 78M-1," which called for rerouting the drainage from the office complex area around the pile and stabilization of the pile itself by resoiling and establishment of effective vegetative cover (Unknown, April 1978).

The SWA rejected the initial plans on the grounds that they did not address all of the problems on the site. Following onsite discussions, NGC submitted revised plans on June 9, 1978 (Cheda, June 9, 1978). Due to the requirement for a stream encroachment permit, which was finally approved on September 29, 1978, approval of NGC's engineering plans were delayed. Final approval from the SWA came on October 10, 1978 (Tylutki, October 10, 1978).

NGC initiated the construction work in early December, but was barred access to the site by TIFA on or about December 11, 1978. TIFA refused to permit the work to proceed until the means of stormwater control was resolved to its satisfaction. It proposed a reinforced concrete pipe conduit around the asbestos hill, rather than an open, grass-lined channel (Seidel, January 12, 1979).

NGC and TIFA ultimately agreed in June 1979 to a settlement in which NGC would dredge sediment from the Passaic River and install a riprap berm along the toe of the pile for a distance of 350 feet upstream of Haas Road. In return, TIFA agreed to install a 48 inch reinforced concrete storm drain to convey runoff from its plant facility around the pile (Witte, June 26, 1979).

NGC's remedial work was completed to the satisfaction of the SWA in late July 1979 (Edwards, August 15, 1979).

In 1980, TIFA began to regrade a portion of the dump surface for additional buildings and parking. According to Mr. Arnold Livingston (personal communication, November 2, 1983), about 1,000 truckloads of clean quarry fill were hauled onto the site and spread over a seven-acre area. The NJDEP SWA

apparently viewed this as an unauthorized landfill and recommended issuance of a Notice of Prosecution (NOP). Issuance of the NOP did not take place at that time (Schwartz, May 26, 1981).

No further regulatory involvement occurred until late 1980, when public interest brought the Millington dump, as well as the three other dumps noted above, to the attention of the NJDEP Division of Hazards Management (DHM). NJDEP inspected the asbestos hill in December 1980 and noted large areas of exposed asbestos waste (Faherty, December 16, 1980).

The NJDEP inspected the Millington Site again on March 26, 1981 with the dual intention of identifying the nature of TIFA's operations and inspecting the asbestos hill. No evidence was found in this inspection to suggest that TIFA used any pesticides at the Millington plant in conjunction with their manufacture of pesticide application equipment. One or two well-defined trails were found across the outslope of the asbestos hill. Asbestos waste had been exposed along these trails. Other than these areas, the asbestos waste appeared well covered (Schwartz, May 22, 1981).

The Mitre ranking of this site was completed on August 6, 1982 (Bobal, August 6, 1982), and the site was proposed for inclusion in the National Priorities List (NPL) in December 1982.

On November 2, 1983, the NUS Remedial Planning Office (REMPO) conducted a site inspection in conjunction with representatives of the EPA and NJDEP.

Great Swamp, Pine Valley Tree Service, and White Bridge Road Sites

The fact that these sites had been used for dumping of asbestos wastes during operation of the Millington plant was first brought to the attention of the NJDEP DHM by a former employee of NGC in December 1980. While the greatest emphasis has been on the Millington Site, these potential secondary disposal sites

were inspected by the NJDEP in December 1980, and again by the NJDEP Bureau of Site Management (BSM) in July 1983.

The Great Swamp Site was known to the NJDEP SWA in 1978. The literature includes notification of the U.S. Fish and Wildlife Service (USF&WS), on June 27, 1978, of the existence of the disposal site. (Tylutki, July 3, 1978). At this time, a request was made to the USF&WS for remedial action, but no further action has been taken.

2.2 Environmental Setting

2.2.1 Landforms

The asbestos dump sites are located in the Piedmont Physiographic Province of the Appalachian Highlands. The province consists primarily of lowlands and rolling hills; above rise the ridges of the Watchung Mountains.

The sites are underlain by rocks of the Newark Group and by Pleistocene and Recent sediments. The Newark Group has two dominant members, the Brunswick Formation and the Watchung Basalt. The Brunswick Formation consists of soft, red shales and sandstone beds. The Watchung Basalt is a series of three lava flows interstratified with the sandstones and shales of the Brunswick Formation. The ridges to the north and south of the site, Long Hill and the first and second Watchung Mountains respectively, are composed of the Watchung Basalt.

Superficial deposits in the vicinity of the site are unconsolidated clays, sands, and gravels deposited during the Pleistocene and Recent Epochs. Thicknesses of these deposits vary depending upon the topography of the bedrock units underlying them.

With the exception of the Millington Site, where surface relief has been modified by the asbestos hill and the eroding action of the Passaic River, elevation changes are not abrupt. Elevations at the Millington Site range from about 210 feet mean

sea level (MSL) near the Passaic River, to 260 feet MSL in the vicinity of the TIFA office complex.

Most of the area associated with the three secondary dump sites is essentially level, at an approximate MSL elevation of 230 feet. As noted above, backfilling of material at the Great Swamp Site has created a level peninsula of elevated ground within the swamp.

2.2.2 Surface Water

All four sites lie within the Passaic River Basin. The drainage pattern is essentially dendritic. Black Brook and Great Brook represent major drainages within the Great Swamp. The latter includes all three of the secondary dump sites. Great Brook and Black Brook are actually interconnected within the main body of the swamp, as can be seen with reference to Figure 2-1, Site Plan.

Millington Site

Runoff from the asbestos hill and its immediate vicinity, with a surface area of approximately 11 acres, drains directly into the Passaic River. In addition to surface runoff, a 48-inch reinforced concrete pipe carries storm water runoff from the TIFA office complex around the asbestos hill and discharges at the head of a marshy area along Haas Road to the south of the pile. This runoff joins the runoff from Haas Road in a natural drainway, which parallels Haas Road and discharges to the Passaic River.

The Passaic River, at this point, supports a recreational fishery. Use of the river in the site vicinity is evidenced by trails worn into the outslope of the asbestos hill.

During the NUS/REMPO site reconnaissance in November 1983, a brief examination of the streambed indicated that it has eroded into native bedrock. Gravel and small boulders cover the streambed and are themselves covered with a heavy growth of algae. Inspection of the lower surface of the rocks revealed

numerous mayfly (Ephemeroptera) and stonefly (Plecoptera) nymphs and other aquatic forms.

River depth was about two to three feet near the center of the channel during the site reconnaissance. Flow gradient is relatively shallow, and no impoundments were noted.

The Commonwealth Water Company (CWC) operates an intake in the Passaic River at Millburn, approximately ten miles downstream of the Millington Site. Available data indicate that this is the closest potable water supply intake to the site. The CWC services approximately 65,000 local residents. Approximately one-third of their supply is drawn from the Passaic River at the Millburn intake. This water is then blended with water from wells and water purchased from other sources prior to treatment and distribution (Ms. Janet Hoffman, personal communication, May 22, 1984).

The next potable water supply intake downstream is operated by the Passaic Valley Water Commission (PVWC). This intake is located at Little Falls, approximately 29 miles downstream of the site. Total population served by the PVWC has been estimated at 300,000 with two-thirds of the water supply drawn from the Passaic River (Unknown, circa August 1982).

Great Swamp Site

The Great Swamp Site consists of approximately 11 acres, which have apparently been elevated above the surrounding swamp by asbestos sludge and shingle disposal. The site is essentially level, somewhat porous, and does not receive drainage from the surrounding area. The water table is close to the surface.

The site is flanked by Great Brook and/or portions of the Great Swamp drained by Great Brook. The dump site lies approximately 2.5 stream miles upstream of the confluence of Great Brook and the Passaic River.

Pine Valley Tree Service and White Bridge Road Sites

The Pine Valley Tree Service Site lies about 0.5 mile south of Black Brook. A small, unnamed tributary drains the site area to Black Brook in the general vicinity of the White Bridge Road Site.

Surface runoff from the White Bridge Road Site may enter Black Brook at a point approximately 2.4 stream miles upstream of its confluence with the Passaic River.

Reaches of Great Brook and Black Brook between the asbestos dump sites and the Passaic River do not appear to be inhabited by man.

General Water Quality Standards

The portion of the Passaic River Basin upstream of Little Falls and downstream of Route 202 has been designated Class FW-2 waters in the "New, Revised, and Amended Rules Concerning Water Quality Standards" (NJDEP Docket No. 010-80-02, March 3, 1981).

Designated uses include public potable water supply and "maintenance of the migration and propagation of the natural and established biota; primary contact recreation; industrial and agricultural water supply; and any other reasonable uses".

Specific physical and chemical water quality standards may be found in the regulations. However, specific instream criteria for priority pollutants have not yet been established. It is anticipated that the need for specific standards will be based upon the results of surface water sampling during the RI. The Contractor will work closely with the NJDEP at that time to identify parameters for which standards must be established. It will be the responsibility of the NJDEP to establish the necessary standards within the time frame required to permit establishment of water quality criteria necessary to evaluate potential remedial actions.

2.2.3 Geology

The Millington Site is underlain by the Triassic Brunswick Formation. The Brunswick Formation strikes NE and dips 10 to 16 degrees to the northwest. This unit consists of red sandstones and shales. The shales are thinly bedded and fissile. In northern parts of the state, these sediments become sandy and very conglomeritic. Local topography is influenced by bedrock structure. Soil formed from the decomposition of shales is commonly a brownish-red silty-to-sandy clay. The site is bounded on the west by the Passaic River, which has deposited a veneer of alluvium throughout the Millington Site. The thickness of the alluvium has not been determined.

2.2.4 Groundwater

Interpretation of hydrogeology is hindered by a lack of available data. Monitoring wells have not been installed at any of the sites. The lack of residential wells in the vicinity makes it difficult to obtain groundwater level information. Based on the regional hydrogeological data, it is apparent that a groundwater flow system (composed of all aquifers, aquitards, sources, and sinks present) does occur in the Brunswick Formation. The Brunswick Formation yields water almost exclusively from rock fractures. The depth to the water table in this groundwater system is probably between 20 and 30 feet below the ground surface. Shallow groundwater flow at the Millington Site is probably locally controlled by the Passaic River, and direction of this flow is toward the river.

2.2.5 Land Use

Millington Site

The Millington Site lies within an area dedicated to industrial development within the southwestern sector of Millington, New Jersey. Areas to the north, east, and west represent predominantly residential development.

Great Swamp Site

The Great Swamp Site lies within the Dietzman Tract in the Great Swamp National Wildlife Refuge. Land management practices are administered by the USF&WS. Public access is permitted for hiking, but no overnight camping or off-road vehicles are permitted.

At the present time, public access to the asbestos dump site is unrestricted.

Pine Valley Tree Service and White Bridge Road Sites

These sites are both privately owned and used for residential purposes. The Pine Valley Tree Service apparently uses an outbuilding adjacent to the residential dwelling on this site.

Little other information is available regarding each of these sites.

2.2.6 Climate and Meteorology

North central New Jersey is characterized by a mild continental climate. The overall climate is influenced by the Atlantic Ocean, resulting in moderation of climatic extremes. These effects are especially pronounced when the wind is from the southeast.

Annual temperature and precipitation records for Newark, New Jersey, over the period from 1941 to 1981 have been summarized below. These records were obtained from the National Oceanographic and Atmospheric Administration (NOAA) Local Climatographic Data Summary (1981).

Precipitation is relatively evenly distributed over the year. Summers tend to be warm and humid, while winters are moderately cold. Severe snow storms producing in excess of four inches of snow per event occur infrequently.

Prevailing winds are from the south/southwest, and average 10.2 miles per hour. However during the months of January, February, and March, winds generally tend to be from the northwest.

Average Precipitation and Temperature Data
Newark, New Jersey 1941 - 1981

<u>Month</u>	<u>Mean Precipitation (Inches)</u>	<u>Mean Temperature (Degrees F.)</u>
January	2.91	31.4
February	2.95	32.6
March	3.93	40.6
April	3.44	51.7
May	3.60	61.9
June	2.99	71.4
July	4.03	76.4
August	4.27	74.6
September	3.44	67.8
October	2.82	57.5
November	3.61	46.2
December	3.46	34.5
Annual	41.45	53.9

2.3 Nature and Extent of the Problem

This section summarizes the available analytical data and discusses the extent of the problem. In accordance with the NCP, priority has been placed first upon documenting any hazard to the general public, and second upon addressing potential impacts to the ambient environment.

2.3.1 Environmental Concentrations

NGC monitored pH, temperature, total suspended solids (TSS), and discharge volume at their NPDES outfall No. 001, from June 1974 until April 1975. In addition, the Passaic River, immediately upstream of NGC's intake, was monitored during August 1974.

As can be seen with reference to Table 2-1, the average monthly loading of TSS in the discharge water was 4.5 pounds per day at an average flow rate of 11,200 gallons per day (gpd). In more convenient terms, the average TSS concentration in the discharge was approximately 48 parts per million (ppm).

In August 1974, the average TSS loading within the Passaic River upstream of the site was 3.3 lbs/day. Since the discharge rate in the river, at that time, was not reported, TSS cannot be expressed in ppm for comparison.

The sampling history at the Millington and Great Swamp Sites has been summarized in Table 2-2. In general, all sampling concentrated upon asbestos fiber counts, and the only numerical data obtained was a result of sampling done by the NJDEP on April 4, 1978. In this sampling the following asbestos fiber counts were reported in fibers per milliliter:

Passaic River Upstream of the Millington Site	783
Passaic River Downstream of the Millington Site	590
Passaic River at CWC Intake	590

The EPA also sampled the Passaic River and found 700 fibers per milliliter in the raw river water, and none in treated drinking water from the PVWC (Bishop, April 3, 1978; Tylutki, November 14, 1978).

No soil, air, or groundwater samples are known to have been collected from the Millington Site.

Great Swamp Site

A single sample, presumably of the asbestos shingle fill material, was taken from the Great Swamp Site by the NJDEP SWA and analyzed for mineral composition by

TABLE 2-1
SUMMARY OF NPDES ANALYTICAL DATA,
OUTFALL NO. 001
MILLINGTON SITE
JUNE 1974 - APRIL 1975

<u>Month</u>	<u>pH</u>	<u>TSS* (lb/day)</u>	<u>Flow (gpd)</u>
June 1974	10.8	0.5	6,500
July 1974	10.9	8.8	--
August 1974	10.4	4.0	21,000
September 1974	10.9	10.1	22,000
October 1974	10.8	11.3	18,000
November 1974	10.9	10.2	25,000
December 1974	10.9	7.5	15,000
January 1975	11.0	1.7	17,300
February 1975	11.0	1.5	16,000
March 1975	10.7	1.4	12,000
April 1975	8.9	1.5	8,000
Average	10.8	4.5	11,200
Passaic River @ NGC intake (August 1974)	7.4	3.3	--

*TSS = Total Suspended Solids
Source: Compilation by NUS Corporation

TABLE 2-2

**SAMPLING HISTORY
ASBESTOS DUMP SITE
MILLINGTON, NEW JERSEY**

Doc #	Sample Date	Sampler	Analysis	Millington Site								Great Swamp Site		
				NPDES 001	SW 1	SW 2	SW 3	SW 4	SW 5	SW 6	SW 7	SW 8	Unknown	GS 1
2	6/74-3/75	NGC	pH,T,TSS,V	X										
3	3/75-4/75	NGC	pH,T,TSS,V	X										
4	4/75-5/75	NGC	pH,T,TSS,V	X										
6	1/17/78	SWA	A										X	
7	3/8/78	NJDEP	A		X	X	X							
8	4/4/78	NJDEP	A		X	X		X						
9	4/11/78	SWA	A											X
12	5/11/81	NJDEP	A						X*	X			X	X

2-21

Parameters

pH - pH

T - Temp

TSS - TSS

V - Volume

A - Asbestos

*Two samples

Sample Point Identification

001 NPDES Outfall 001

SW1 Passaic River Upstream at Basking Ridge Road/Maple Avenue Road Bridge

SW2 Passaic River Downstream at Stonehouse Road Bridge

SW3 Passaic River Upstream of Commonwealth Water Company Intake (downstream of site)

SW4 Passaic River at Route 24 Bridge

SW5 48-inch stormdrain discharge

SW6 Discharge from Culvert at Passaic River

SW7 Passaic River Upstream

SW8 Passaic River Downstream

GS1 Great Swamp

Source: Compilation by NUS Corporation



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

ENVIRONMENTAL PHOTOGRAPHIC
INTERPRETATION CENTER
P.O. 1587
VINT HILL FARM STATION
WARRENTON, VIRGINIA 22186

October 17, 1984

SUBJECT: Transmittal of Site Analysis Report, PIC 84092
FROM: Vernard H. Webb, Chief *Vernard H. Webb*
Environmental Photographic Interpretation Center
Advanced Monitoring Systems Division
TO: John C. Alonso, Life Scientist *George Paulou*
~~Surveillance Branch~~
~~Region 2~~

Transmitted herewith are three copies of the final report, Site Analysis, Millington Asbestos Dumps, Morris County, New Jersey prepared under EPIC Project 84092. One copy of this report has been sent to Robert Landers, Office of Emergency and Remedial Response, Office of Solid Waste and Emergency Response.

This submittal completes our work on this project, however, one complete copy and all working materials used in the production of the report will be retained in our files in case you have a future need for additional information on the site.

It has been a pleasure working for you on this project. If you have any questions concerning this work, please call.

Attachment

Rossnagel and Associates, of Cherry Hill, New Jersey. The method of analysis was not specified. The following percent composition was reported:

	<u>Percent</u>
Chrysotile (asbestos)	15
Brucite	10
Rutile	5
Calcite	40
Alpha Quartz	<u>25</u>
Total	95

No other analytical results are available for the Great Swamp Site.

Pine Valley Tree Service and White Bridge Road Sites

No analytical results are available for these sites.

2.3.2 Public Health Concerns

Potential health risks associated with the four asbestos sites arise through potential exposures to airborne and surface water borne concentrations of asbestos fibers. Sampling of the Passaic River in the vicinity of the Millington Site indicates asbestos fiber counts ranging from 590 to 783 fibers per milliliter (590,000 to 783,000 fibers per liter) in the raw river water, but none detected in treated drinking water from the PVWC. No data were provided for analysis of treated water from the CWC. Although inhaled asbestos may lead to asbestosis and respiratory cancer, it is not known whether asbestos in water may lead to the same or similar diseases. Sufficient data to evaluate the effects of asbestos on aquatic life is not available. In terms of human health effects, the USEPA has recommended a water quality criteria level of 300,000 fibers per liter corresponding to a lifetime cancer risk in humans of 1 in 100,000, although a fiber count of zero is preferable. The Passaic River samples clearly exceed this level, and may pose significant long-term health risk in the highly unlikely event of

individuals using unfiltered Passaic River water as their drinking water supply. Further data on water treatment and usage is needed to assess the extent of risk to the public health.

Respiratory effects from airborne asbestos are more thoroughly documented. It is known that occupational exposure to inhaled asbestos fibers may lead to asbestosis, characterized by pulmonary fibrosis, pleural plaque formation, greatly increased risk of bronchogenic carcinoma, pleural mesothelioma, and peritoneal mesothelioma. Consequently, the Occupational Safety and Health Administration (OSHA) had issued an Emergency Temporary Standard (ETS) of 0.5 fibers (greater than 5 micrometers in length and with an aspect ratio of at least 3:1) per cubic centimeter of air, which replaced the previous 8-hour, time-weighted average of 2.0 fibers per cubic centimeter (f/cc). This new ETS was to have been in effect for six months as of November 4, 1983, but was subsequently retracted. While the previous standard is again applicable, ongoing litigation may result in changes within the near future. To date, no air monitoring data is available from any of the four sites. Such data is necessary before risks can be evaluated.

Because the asbestos shingles may have been treated with phenylmercuric acetate (PMA), there may be further risk through direct contact with the asbestos wastes. This substance is an organic mercury compound used as a preservative. Through direct contact it poses the risks of skin irritation, percutaneous absorption, and possibly skin sensitization. There are also classical signs of chronic exposures to this type of compound which include gingivitis (gum disease, sialorrhea (excessive salivation), irritability, and muscular tremors. Further sampling of the asbestos wastes as well as the asbestos-contaminated surface waters is necessary to determine if the public is at significant risk due to the PMA.

2.3.3 Environmental Concerns

The Passaic River Basin potentially subject to impact from the four sites represents a significant local recreational resource. The secondary sites may impact water quality in the receiving streams via erosion and transport of asbestos

fibers into the streams during rainfalls and subsequent siltation. Impact may also occur as a result of leaching or erosion of other contaminants placed on the sites with the asbestos sludge.

At the Millington Site not only do the concerns noted above exist, but the inherent instability of the asbestos hill outslope and the potential for erosion of the toe of the pile during high river stage combine to raise the possibility of slope failure and loss of large quantities of asbestos waste directly to the Passaic River. This would obviously have a severe impact upon the recreational fishery in the river, through introduction of suspended material and possible alteration in the configuration and composition of the channel.

A rip-rap berm has been placed at the toe of the Millington asbestos hill. However, the effectiveness of this berm is questionable, since it appears that during rainfall the river may frequently overtop the rip-rap.

The obvious environmental concern at the Great Swamp Site is the utility of the Dietzman Tract within the National Wildlife Refuge for public recreation and wildlife habitat.

2.4 Preliminary Health and Safety Requirements

For future work at the sites, during the RI/FS, appropriate dermal and respiratory protection will be required in asbestos disposal areas. Dermal protection will include hooded, disposable coveralls to protect against dust and fiber penetration, rubber boots, and disposable rubber gloves. Full-face chemical cartridge respirators equipped with particulate filters will be required when conducting soil borings, sampling, and other related activities, where airborne concentrations are not expected to exceed ten times the permissible exposure limit (PEL). For situations that are expected to produce contaminants above ten times the PEL, 29CFR 1910.1001 ((d)(2) will be consulted.

While performing activities likely to release airborne concentrations of asbestos fibers, air samples will be collected using personal sampling devices. To reduce the possibility of asbestos dust generation, a water sprayer will be used to wet the areas of soil boring and sampling.

2.5 Previous Investigations and Evaluation of Existing Data

No summary reports are available for the sites in question. Most of the data is found in NJDEP memoranda.

Millington Site

The analytical results are accompanied by chain-of-custody information, but are of little value, since the laboratories of the New Jersey Department of Health were not properly equipped to identify the asbestos fibers using X-ray diffraction and polarized light microscope (PLM) techniques (Cunningham, September 17, 1981).

Previous investigations have not attempted to focus upon potential offsite impacts via contamination of surface and/or groundwater by species other than asbestos fibers. Disposal of PMA has been alleged at this site, and soils and groundwater may have become contaminated in the immediate vicinity of the lagoon, which received effluent from the paint wash line.

The basic question of the pile's mass stability has not been addressed. Potential impact upon the aquatic habitat (i.e., the Passaic River) has not been considered.

Great Swamp Site

This site and the two privately-owned sites have not received significant attention in past studies. The Great Swamp Site was known to the NJDEP, SWA in 1978. However, disposition of the site was left to the USF&WS. Existing data consists of a single sample of asbestos shingle material. No previous attempt has been made to evaluate possible groundwater contamination within the dump site, surface

evidence (i.e., rusted drums), which suggests that material other than asbestos shingles may have been disposed at this site.

The previous investigations have not addressed potential health threats to users of the area as a result of inhalation of airborne asbestos fibers from the decomposing shingles.

Pine Valley Tree Service and White Bridge Road Sites

These sites became known to NJDEP only in December 1980, and no investigations have been undertaken beyond site reconnaissance. Similar health concerns exist for these sites, as have been noted above for the Great Swamp Site. However, no evidence is available to suggest that material other than asbestos shingles has been disposed at these sites.

2.6 Proposed Response

Two general categories of response at uncontrolled hazardous waste sites are recognized by the NCP. These are Initial Remedial Measures (IRM's) and Long-term Remedial Measures (L-TRM's).

IRMs are activities undertaken in the event of a known, imminent threat to the general public, property, or the environment. Examples include erection of fences and/or warning signs, immediate removal of hazardous materials, and provision of alternate water supplies in the event of groundwater contamination.

Based upon a reconnaissance of the asbestos waste disposal areas, it is apparent that asbestos fibers are being released to the environment with decomposition of asbestos shingles at each of the secondary disposal sites. Physical agitation, such as vehicle traffic on the driveway areas, exercising horses at the White Bridge Road Site, and pedestrian traffic on the hiking trail at the Great Swamp Site, would encourage air contamination by asbestos fibers. This assumption was further

developed and reinforced through conversations with Mr. Marcus Kantz, air quality specialist of the EPA Edison office.

Since the potential effect of inhaled asbestos fibers is not concentration dependent, i.e., one fiber can be as deleterious as numerous fibers, evaluation of asbestos levels in ambient air is of little use in defining the severity of the problem. In addition, the health impact of inhaled asbestos fibers is not attenuated with time, since there is no mechanism for the lungs to be cleansed of the fibers.

Therefore, the entrainment of exposed asbestos fibers into ambient air, in areas that are or may be frequented by man, will be addressed as an imminent hazard as defined by the NCP. This problem will be addressed via implementation of an IRM, which could involve in-place stabilization, covering, or removal of asbestos waste to eliminate potential air contamination. The scope of the IRM will be addressed within a separate Work Plan, to be developed under a separate Work Assignment from EPA.

L-TRMs comprise that category of remedial response which entail significant manpower and budgetary expenditures and which are directed toward long-term resolution of the problem(s). L-TRMs are further categorized as source-control remedial measures (SCRM) and offsite remedial measures. SCRM are appropriate if the opportunity is still available to contain all or a major portion of the contamination at or near its point of origin at the site. SCRM address contamination while it is still in a concentrated form.

Offsite remedial measures must be used to mitigate impact upon the ambient environment from contamination that has migrated away from the point of origination and thus has become somewhat dispersed.

In each of the present cases, the primary known contamination problem is caused by deposition of asbestos in either the waste or shingle form. The decomposition of the asbestos shingles or exposure of the asbestos waste provides an opportunity for asbestos fibers to become airborne and thus causes potential health impacts via inhalation.

The public health and environmental impacts associated with waterborne asbestos fibers are unknown at present. The potential exists at the Millington Site for surface runoff to erode asbestos waste into the Passaic River. In turn, the Passaic River may erode the toe of the asbestos hill, especially during the high river stage, when the current rip-rap protection is overtopped.

The primary goal of remedial responses at these sites, with respect to known asbestos health threats, will involve in-place stabilization of the disposal areas.

The basic question of mass stability within the asbestos hill needs to be addressed. Partial slope failure along the west-facing slope could result in severe impact to the Passaic River.

The potential for groundwater impact from other contaminants at the Millington Site and Secondary disposal sites is presently unknown.

An RI/FS will be undertaken to resolve gaps in the existing data base at the Millington site, and to provide data suitable for evaluation of the problem and final identification of potential remedial technologies on all sites. The scope of this RI/FS is detailed in Section 3.

Remedial alternatives that pass a screening phase will then be subjected to an FS, and the recommended alternative(s) will be defined.

The RI will be guided by a preliminary definition of proposed responses. At the present time, contaminants are not known to have migrated beyond the dump sites, and source control and stabilization appears to be a valid approach. The primary SCRM, which may be proposed for the Millington Site in particular, is stabilization of the asbestos hill. In the event that groundwater sampling indicates contamination by other species, it may be necessary to engage in groundwater treatment. The latter may involve in-situ detoxification or extraction of contaminated groundwater for treatment with return to the groundwater system.

ASB 001 1203

3.0 SCOPE OF WORK

3.1 Introduction

Section 3 describes the manner in which the RI/FS will be conducted. The functional organization of the RI/FS follows a format established by REMPO, and addresses concerns outlined in EPA Work Assignment 45.2LA2.0. This section describes the Scope of Work (SOW) for the RI/FS to be performed by NUS Corporation, as the Zone I EPA Superfund Contractor, and will involve joint participation by the NUS Region II FITO and REMPO.

The overall RI/FS will generally occur in three phases, and will encompass 26 individual task elements. The first two phases will be essentially the responsibility of the FITO, while the third phase will be undertaken by the REMPO.

The first phase, described in Section 3.2.1, includes Tasks 1 through 12 and represents initial activities within the RI.

The second phase, described in Section 3.2.2, includes Tasks 13 through 19. Of these, Tasks 13 through 16 are associated with field data acquisition. Phase II of the RI is considered to represent site activities.

The remaining Tasks 20 through 26 comprise Phase III, the FS, which is described in Section 3.3. The tasks within the RI/FS are operationally described below.

It is emphasized that the SOW presented herein is preliminary and subject to revision. As new data are collected and evaluated, it is possible that problem definition and potential remedial alternatives will undergo modification, which may require corresponding changes in the scope and direction of this RI/FS.

3.2 Remedial Investigation

3.2.1 Initial Activities (Phase I) - FITO

Task 1 - FITO Work Plan Review

This detailed Work Plan has been prepared as a second draft by REMPO incorporating review comments from the EPA, NJDEP, Center for Disease Control (CDC), and the FITO. The Work Plan provides a coordinated management plan for conducting the various tasks anticipated within the RI/FS. In so doing, it addresses project organization, task assignments, manpower and resource requirements, project schedule, and budgetary control.

The FITO will review this version of the Work Plan and suggest any further revisions necessary to facilitate their performance of Phases I and II of the project. Any revisions will be discussed with the REMPO project manager and EPA and incorporated into a final revision of the work plan as appropriate.

The need for modifications in the Work Plan is also anticipated during the course of the RI in order to make certain that the RI remains responsive to its original goals as well as to the data requirements of the FS. The FS portion of the work plan will be re-evaluated upon completion of those phases of the RI prerequisite to initiation of the FS. This stage of the work is represented by Tasks 19 and 20 below.

Task 2 - FITO Project Management

The FITO will designate an RI project manager to serve as the primary contact with EPA and the REMPO project manager as well as with other interested parties. The FITO project manager will interface directly with the REMPO project manager and senior technical staff to provide current financial and progress status reports, and to identify and resolve any potential problems as expeditiously as possible.

The FITO will also assemble task-specific project teams under the direction of the FITO Project Manager and will provide senior technical support as required to ensure timely resolution of any problems and completion of tasks on schedule.

The FITO Project Manager will also be responsible for directing the activities of any subcontractors required to complete the RI.

Task 3 - Community Relations Support Functions

Under a separate work assignment, REMPO will initiate the community relations effort through the development of a Community Relations Plan (CRP). As a basis for understanding community interest and concern about the four dump sites in the Millington vicinity, a preliminary assessment of community attitudes will be made. This will involve reviewing the files of the NJDEP, EPA Region II and the Morris County Health Department, and other local offices and contacting the respective staff for updates on file information. This information will become the basis for development of a mailing list. Potential locations for public filing of fact sheets and other information will be defined. During the RI/FS work, staff will monitor community attitudes as reflected in media coverage of local events.

REMPO and FITO commitment under the present work assignment is to provide support to EPA Region II in carrying out the intent of the CRP. Following completion of the RI/FS work, a public meeting program will be developed including news releases and mailings of findings. Appropriate local contacts will be identified to assure adequate distribution of the work product. Two public meetings will provide a forum for local reaction to the work product. Audio visual programs will be produced as needed to ensure a complete, understandable product. A summary of the comments received at the public meetings will also be provided.

Task 4 - Collect and Evaluate Existing Data

No Remedial Action Master Plan (RAMP) has been prepared for this site. The current work plan has attempted to summarize existing data. The latter consists primarily of NJDEP memoranda and site investigation reports.

Prior to initiating work, however, it will be extremely valuable to compile archival aerial photos available from the NJDEP Bureau of Geology, the USDA Agricultural Stabilization and Conservation Service (ASCS), the USDA Soil Conservation Service (SCS) and other sources. Reference to these photos may provide information regarding the development of the asbestos hill and the dump within the Great Swamp. Acquisition of archival photos was informally initiated with submission of the draft Work Plan, and will be pursued formally as soon as authorization for this task is received from EPA. The photos will be required in order to plan field reconnaissance and subsurface exploration.

In conjunction with this task, local officials and individuals with knowledge of the history of each of the sites will be interviewed.

Any other data essential to the planning and conduct of the RI will be obtained and reviewed in this task. Exceptions to this will pertain to information specific to a given task. For example, property records information required for Task 8, Topographic and Boundary Survey, may be acquired as a part of that task, as described below.

Task 5 - Health, Safety and General Site Reconnaissance

Beyond providing an opportunity for field crews to become familiar with the site, goals of the general site reconnaissance are as follows:

- Initial screening of the site to define health and safety requirements for dermal and respiratory protection and to delineate areas of the site requiring specific levels of protection for field crews during the RI.

- Evaluation of respiratory hazards for the general public as a result of airborne asbestos fibers at the Great Swamp, Pine Valley Tree Service, and White Bridge Road Sites.
- Investigation of surface features, (e.g., irregularities in landforms, locations of buildings, driveways, the perimeter of surface asbestos waste disposal areas) which is necessary for planning subsurface investigations.

The initial surface water and groundwater sampling will be conducted in concert with the general site reconnaissance, or shortly thereafter so that background analytical data will be available as rapidly as possible for planning purposes.

Sampling activities have been discussed in detail in Task 15, Environmental Sampling and Monitoring.

In order to delineate the areas of asbestos waste disposal at the Pine Valley Tree Service and White Bridge Road Sites and along the hiking trail at the Great Swamp Site, a portable power auger will be employed. The perimeter of each of the driveway and disposal areas will be defined and flagged for later field survey.

Task 6 - Permits, Rights of Entry, and Other Authorizations

Conduct of RI activities at the Millington Site will require right-of-entry, authorization from TIFA, and possibly also from NGC in accord with their indemnity agreement with TIFA. Similarly, investigations at the Great Swamp Site will require right-of-entry authorization from the USF&WS, and activities at the two privately owned sites will require authorization from the owners. Ownership of the latter two properties and their respective boundaries will have been determined in Task 8, Topographic and Boundary Survey, prior to onsite activities anticipated in the Subsurface Investigations (Task 13).

A utilities search, with field verification during Task 8, will be undertaken in those areas where subsurface disturbance is projected. Any necessary permits or authorizations will be obtained.

Installation of monitoring wells will require permit authorization from the NJDEP, Bureau of Groundwater Management.

In the event that field treatability studies are required during the FS, NPDES discharge permits as well as other state, local, and federal permits may be required.

It is anticipated that the EPA and NJDEP will facilitate the acquisition of necessary permits and right-of-entry authorizations. FITO will coordinate closely with EPA and NJDEP to identify specific permit requirements with sufficient lead time to avoid project delays.

Task 7 - Subcontractor Procurement

Competitive bids will be solicited from prequalified firms for each task to be subcontracted. The selection process will be in conformance with the guidelines established in Section 4.4 (Procurement).

Final selection and contract award will be contingent upon the approval of the EPA Contracting Officer.

Potential subcontracted tasks in the present work plan include the following:

- Topographic and Boundary Survey
- Subsurface Investigations (drilling, monitoring well installation, and down hole geotechnical testing)
- Field Survey

Task 8 - Topographic and Boundary Survey

The most recent topographic mapping at the Millington Site is not suitable for final planning of the Subsurface Investigations (Task 13). In addition it is inadequate for conceptual design purposes in the FS.

A current topographic base map of the asbestos hill and its immediate vicinity will be generated by land survey. The base map will be prepared to NUS standard specifications at a suitable horizontal scale. The contour interval will be 2 feet.

The remaining sites do not require topography for the purposes of the RI/FS. For each of these sites, a plot plan will be prepared. The plan of the Great Swamp Site will include the hiking trail and an adjacent parking area, and will be drawn to a suitable horizontal scale.

Plans of the privately owned sites will be drawn to suitable scales following definition of the extent of asbestos shingle disposal. These plans will include all areas of asbestos shingle disposal, as identified during the general site reconnaissance, and areas in the immediate vicinity to serve as points of reference.

All base mapping will be provided on three-mil water washoff mylar with reversed image, and will be accepted subject to independent verification by NUS Corporation.

Property records will be researched for the Millington Site and the Pine Valley Tree Service and White Bridge Road Sites. Based upon property descriptions obtained, property boundaries will be surveyed in the field in conjunction with the field survey noted above. These property lines will be marked so that they can be easily referenced during subsequent field operations, and will also be transferred to the base mapping for each of the sites.

Permanent monuments will be established at each site to facilitate further survey work anticipated in Task 14.

Task 9 - Site-Specific Health and Safety Requirements

Site-specific health and safety requirements will be developed for further RI activities. These will be based upon all pertinent information gathered during Tasks 4 and 5, and will reflect the guidelines provided within the current version of the "NUS Superfund Division Health and Safety Manual".

The general health and safety objectives are as follows:

- To provide appropriate safety protection requirements and procedures for onsite field crews and subcontractors on a task-specific basis. (This also entails the demarcation of zones within the study area with respect to required minimum levels of protection.)
- To ensure adequate training and equipment to perform expected tasks.
- To provide ongoing site monitoring to verify preliminary safety requirements and revise specific protection levels as required.
- To protect the general public and the environment by ensuring immediate detection of any potentially toxic releases during the RI/FS and providing adequate contingency plans.

Task 10 - Site-Specific Quality Assurance Requirements

Quality assurance requirements are defined in the "NUS Superfund Division Quality Assurance Manual". Applicable requirements will be selected specific to this project to provide guidance sufficient to govern the collection and dissemination of data and reports during the course of the RI/FS, as well as subcontractor activities.

Quality assurance requirements also pertain to the appropriate protocols in the collection, documentation, submission, and analysis of samples taken during the RI/FS.

Generation of the Site Operations Plan, discussed in Task 11, will include a site-specific Quality Assurance Plan, which will be developed following guidance from the NJDEP "Quality Assurance Project Management Plan". Task-specific work plans will also be developed to guide site activities within the RI/FS. Included in these work plans will be the applicable quality assurance requirements for each task.

Task 11 - Site Operations Plan

A Site Operations Plan will be developed to outline the specific activities required in the completion of each task, or subtask, associated with site activities.

This plan will actually be an assemblage of work plans for the various activities. While it may be initially developed as an overview at the outset of the RI/FS, the specific characterization of each activity will be performed immediately prior to its execution. In this manner, the development of the Plan will remain flexible and responsive to the project requirements and will be based upon the most current data.

The Site Operations Plan will incorporate the applicable health and safety and quality assurance requirements in the development of the individual task work plans. These task work plans will provide the detail necessary to carry out the tasks in the field, and will include detailed health and safety and quality assurance requirements, as well as sampling methodology and complete decontamination procedures.

The Site Operations Plan will specify the organization of the command post for each task and will specify the responsibilities of each individual serving on the field team. It will also address disposal of any hazardous or potentially hazardous materials encountered during site activities.

A copy of the Site Operations Plan will be available to each of the members of the field team for review and comment prior to initiation of each respective site activity task.

Approval of the Site Operations Plan will be required from NJDEP and EPA prior to the initiation of site activities.

Task 12 - Mobilization of Field Equipment

Task 12 pertains to mobilization of major equipment used for a number of tasks. Mobilization of equipment specific to a particular task, such as health and safety equipment and monitoring instrumentation, has been included in the appropriate task.

If necessary, a field office/equipment storage trailer will be placed at the Millington Site during site activities at all four sites. If field studies are required during the FS, the field office may be required at that time as well. Since the latter are not envisioned at the present time, no provision for a field office during the FS has been made in the current budget estimate. The estimate also includes provision of all necessary utilities.

In conjunction with establishment of the field office, this task also includes provision of necessary utilities, which has been reflected in estimating the cost of this task.

In addition to mobilization of major equipment, time has been provided in this task for administration of equipment needs. This includes check-in and check-out of equipment, equipment maintenance, and procurement of replacement units when necessary.

Mobilization costs have not been included for subcontract activities, such as drilling operations. The subcontractor will assume responsibility for mobilization of the equipment required to complete any subcontracted tasks.

3.2.2 Site Activities (Phase II) - FITO

Task 13 - Subsurface Investigations

The need to evaluate subsurface hydrogeology is indicated in the case of the Millington Site and the Great Swamp Site because the dumps are relatively extensive, and because there is evidence of disposed materials other than asbestos waste or shingles.


Sludges from the settling lagoons in the discharge stream from the asbestos manufacturing process were disposed on all sites.

The White Bridge Road and Pine Valley Tree Service Sites are relatively small. The impact of the sludges is poorly defined, but generally anticipated to be minimal. Therefore the subsurface investigations at these sites will be somewhat reduced in scope, until evidence suggests greater concern for groundwater contamination. These investigations will be carried out in concert with a sampling program designed to evaluate drinking water in the immediate vicinity of the privately-owned sites.

Geologic/Hydrogeologic Investigation

Millington Site

A subsurface investigation is proposed to provide a detailed analysis of geologic and hydrologic conditions, site stratigraphy, and groundwater regimes. In order to define shallow groundwater flow, a series of six monitoring wells (nos. 901 to 906) is proposed for the site. One well (901) will be placed into bedrock to determine background water quality data. The remaining wells will be placed in locations of possible areas of contamination. Figure 3-1 shows tentative placement of six monitoring wells. Each successive well will be located in the field based upon historic aerial photos of the site and results from the previous wells.



SOURCE: TAKEN FROM DRAWING N° 6657; AUGUST 17, 1977; YANNAKONE ASSOCIATES, INC.
 BERNARDSVILLE, NJ
 BUILDINGS: TIFA, LTD. OFFICE COMPLEX

LEGEND

- ◆ PROPOSED MONITORING WELL LOCATION
- PROPOSED TEST PIT LOCATIONS
- - - - - APPROXIMATE LIMIT OF ASBESTOS HILL
- ▨ SWAMPLAND

PROPOSED SUBSURFACE INVESTIGATION MILLINGTON SITE ASBESTOS DUMP, MILLINGTON, NJ SCALE 1" = 200'


3-12

Borings will be advanced to bedrock using 10-inch (or larger) diameter hollow-stem augers. Split-spoon samples will be taken at 2-1/2 foot intervals. Thin-wall tube samples may be collected, as deemed necessary by the site geologist, and will be collected from the fill material.

It is presumed that groundwater flow at the Millington Site is in accordance with topography, so that groundwater moves westward to the Passaic River, with some water also possibly discharging to the small wetland south of the asbestos fill. On the basis of this assumption, Well 901 (Figure 3-1) is proposed as an upgradient monitoring well. Well 906 will monitor flow in the vicinity of the former waste paint lagoon. Wells 902, 903, and 904 will monitor groundwater beneath the asbestos fill. Well 905 will monitor any groundwater discharging to the wetland. It is not practicable to place a well between the fill and the river because of space considerations. If preliminary investigations show that the fill will not support a drill rig, then the wells will be placed immediately next to the fill, 904 to the south, 902 to the north and 903 to the east.

At boring 901, a monitoring well will be constructed in accordance with "New Jersey Department of Environmental Protection Rock Monitor Well Specifications" (Figure 3-2). Six-inch inside diameter (ID) steel casing will be set to competent rock and sealed in place with a bentonite slurry. The hole will then be advanced to a depth 10 feet below the water table by coring, using compressed air as a drilling fluid. A protective, steel locking cap will be added to the top of the well, and securely grouted in place.

At the remaining borings, wells will be constructed in the same fashion as Well 901, if the water table occurs in bedrock. If the water table occurs in unconsolidated material, wells will be constructed in accordance with "New Jersey Department of Environmental Protection Unconsolidated Monitor Well Specification" (Figure 3-3). If the well is to be shallower than the test boring, then the hole will be backfilled to the selected depth with a cement-bentonite slurry. A well, constructed of four-inch diameter, schedule-80, threaded, flush-joint PVC pipe and a five-foot-long, slotted, PVC screen will be placed in the boring. A gravel pack will



**PROPOSED BEDROCK
MONITORING WELL CONSTRUCTION
ASBESTOS DUMP SITE, MILLINGTON, NJ**


NOT TO SCALE

3-14

FIGURE 3-2



ASB 001 1217



PROPOSED MONITORING WELL CONSTRUCTION
IN UNCONSOLIDATED DEPOSITS
ASBESTOS DUMP SITE, MILLINGTON, NJ
 NOT TO SCALE

3-15

FIGURE 3-3



ASB 001 1218

be emplaced over the chosen monitoring interval. A bentonite slurry will be used for the remainder of the backfilling. A protective, steel locking cap will be installed and grouted securely in place.

Great Swamp Site

Logs of water wells in the Great Swamp indicate that 80 to 90 feet of glacial and lacustrine sands, silts, and clays underlie areas near the sites. A series of 15 to 20 hollow-stem auger borings are proposed for the Great Swamp Site. The aim of this investigation is to determine the depth and extent of the asbestos waste fill, shallow stratigraphy, and water table configuration. For budgetary purposes, it has been assumed that wells will be installed in at least 10 of the borings. If hydrogeology appears complex, more of the test borings may be finished as monitoring wells.

Test borings and monitoring wells will be constructed in the same fashion as those at the Millington Site, except that borings will not be advanced to bedrock. Wells will be finished approximately five feet below the water table. Because no site map is currently available, a map of the proposed monitoring well locations cannot be given. It is anticipated that the borings will be installed on a 200-foot square grid covering the site, although individual boring locations may be altered on the basis of field observations, at the discretion of the site geologist. The wells will be spaced relatively uniformly across the site. Borings not completed as wells will be grouted shut.

White Bridge Road and Pine Valley Tree Service Sites

In order to define the extent of wastes, shallow subsurface conditions, and depth of water table at these two sites, shallow test borings and monitoring wells will be installed. At each of the sites, three borings will be performed, spaced evenly around the wastes. The borings will be advanced with 10-inch hollow-stem auger

and split-spoon sampling at 2.5-foot intervals. The borings will be terminated approximately 10 feet below the water table.

PVC monitoring wells will be installed in the same manner as at the Millington Site. A detailed log of all materials encountered and of groundwater conditions will be kept by the site geologist.

Aquifer Interpretation

At each of the sites, all wells will be developed by purging. Timelag permeability tests will be performed on selected wells. The data will be integrated using the Hvorslev method.

Extent and nature of the hydrogeologic units will be determined from data gathered during drilling. Cross sections will be prepared and stratigraphy will be compared to permeabilities. Any aquifers present will thereby be delineated.

Water levels will be measured both in boreholes (during drilling) and in finished wells (before sampling). These measurements, in conjunction with ground surveying, will allow for plotting of a water-table contour map and flow nets.

Engineering Investigation

An engineering/subsurface investigation program will be undertaken in the study areas in conjunction with the geologic/hydrogeologic investigation. This program will produce data to determine and/or define the following:

- The soil types and stratification
- The physical characteristics and properties of the materials at the sites
- The interface characteristics between fill materials and in-situ materials

- The internal structure/condition of the fills
- The extent of materials placed at the sites
- The existence of any lagoon structures at the Millington Dump Site

The drilling program will involve the use of hollow stem augers at all study areas. Sampling will occur on a site-specific basis, as detailed below. The sampling methods shall include split barrel samples, Shelby tubes or other thin wall samplers for undisturbed sampling, and test pits. The NUS Quality Assurance Manual, as well as specific guidance provided in the Site Operations Plan, will govern sample collection and handling activities at all times. The samples will be described in the field using the Unified Soil Classification System (USCS).

Millington Site

It is expected that approximately 12 Shelby tube samples will be taken from within the Millington Site asbestos hill. At the discretion of the site engineer, additional Shelby tube and split barrel samples may be taken and/or continuous sampling may be required. All samples will be stored in air-tight containers.

The Standard Penetration Test (SPT) will be performed and the samples taken will be monitored with an Organic Vapor Analyzer (OVA). Results will be recorded in the field log and used in conjunction with an evaluation of physical appearance to determine which samples are to be submitted for laboratory analysis.

It is recommended that boring numbers 903 and 906 be drilled first to obtain information about the asbestos pile, and paint wash lime lagoon, respectively. Based on this information relative to the stability of the soils and asbestos wastes, as well as reference to archival aerial photos, the locations of borings 902 and 904 can be adjusted. In all cases, boreholes should not be placed and equipment should go no closer than 10 feet from the crest of the slopes, to reduce the chances of slope failures.

In addition, test pits will be used to detail the spoil and in-situ materials at the site. At present, two test pits are planned, one on the pile and one near the upstream side slope in the in-situ soil. The pit into the in-situ soils will be to the top of rock (assumed to be approximately five feet, based upon the November 2, 1983 REMPO site visit), and will be constructed in a safe manner for personnel, not causing instability within the pile. The exact depth and location of the test pit into the asbestos pile will be determined by the site engineer and project manager.

Both test pits will be constructed in a safe and proper manner in accordance with the site operations plan and the site health and safety plan.

The horizontal and vertical extent of waste materials will be estimated from field reconnaissance and the samples taken during drilling.

Great Swamp Site

As was the case with the Millington Site, the shallow hollow-stem auger borings and split-barrel samples specified under the Geologic/Hydrogeologic Investigation will be utilized in an Engineering Investigation. The standard penetration test will be conducted, and the use of Shelby tubes and continuous sampling will be at the discretion of the site engineer. No mechanical analysis of the samples is proposed.

Pine Valley Tree Service and White Bridge Road Sites

Based on the limited information available at these sites, engineering investigations do not appear to be required in these areas. However, if the site reconnaissance activities or future information warrant such studies, this work plan and costs should be modified to reflect such a change.

Laboratory Analysis - Engineering Properties

Laboratory testing will be required to determine the engineering properties of the spoil material and in-situ soil at the Millington Site, in order to permit an

evaluation of the mass stability of the asbestos hill. The following tests are recommended for parameter determination at the Millington Site only:

- Atterberg limits
- Particle size analysis
- Specific gravity
- Moisture content
- Unit weight
- Triaxial compression strength testing

The basic tests (the first five listed above) will be required to classify the spoil materials and in-situ soils. Tests will be performed on samples selected by the engineer or FITO Project Manager.

Triaxial compression strength testing will be performed on the asbestos spoil material and in-situ soils. The strength parameters that are determined from these tests will be used in the analysis of the stability of the pile and the design of a recontoured and/or benched slope. At present, the materials are assumed to be homogeneous, and only two sets of triaxial strength tests are planned. Additional testing may be required if the materials are found not to be relatively homogeneous.

Future Borrow Material

Surface capping is a potential remedial technique at these sites. This technique may require extensive use of borrow material. At present, no sources have been identified. Evaluation of borrow material has not been included in the present work plan since the extent of the asbestos shingle disposal areas, and thus the quantity of borrow required, have not yet been determined. If this technology is considered as a remedial alternative, sources must be located, sampled, and tested in the laboratory for engineering properties. This may be undertaken via a modification in the work plan scope and attendant costs.

Decontamination Procedures

Decontamination procedures for drilling and sampling equipment will be specified in detail in the site operations plan. In general, however, equipment will be steam-cleaned prior to site entry, between drilling of each hole, and prior to exiting the site. Decontamination wash will be collected and characterized regarding hazardous characteristics prior to disposal.

Task 14 - Field Survey

Following completion of monitoring well installation in Task 13, horizontal and vertical coordinates of all wells will be obtained.

The location of all wells will then be plotted on the base mapping prepared during Task 8, Topographic and Boundary Survey.

Permanent benchmarks constructed in Task 8 will facilitate location of the wells during this task.

Any other features noted during site activities requiring preservation on the base mapping will be surveyed at this time.

Task 15 - Environmental Sampling and Monitoring

For ease in summary and presentation in this work plan, all environmental sampling requiring laboratory analysis has been consolidated into Task 15. In practice, however, actual field sample collection will occur as follows:

Ambient Air	Task 13	Subsurface Investigations
Surface Water and Sediment	Task 5	Health, Safety, and General Site Reconnaissance
Subsurface Soil/Waste	Task 13	Subsurface Investigations
Groundwater	Task 13	Subsurface Investigations
Groundwater (monitoring)	Task 15	Environmental Sampling and Monitoring
Surface (monitoring)	Task 15	Environmental Sampling and Monitoring
Potable Water Supplies	Task 15	Environmental Sampling and Monitoring
Benthic Macroinvertebrates	Task 16	Aquatic Impact Assessment

The number of samples, collection techniques, and parameters to be included in the analysis have been outlined below by sample medium and site. Use of the CLP has been assumed for all analytical work, with the exception of engineering properties of soils and asbestos waste. In the event that the CLP is unavailable, or cannot accommodate specific analytical or turn-around requirements, a contingency of approximately 20 percent of the total CLP analytical estimate has been allowed for non-CLP laboratory work in costing the present Work Plan.

A Sampling and Analysis Plan will be prepared in conjunction with Task 11, Site Operations Plan. In addition to the NUS Corporate Quality Assurance Manual and applicable operating guidelines, and standard EPA methods identified in the

Sampling and Analysis Plan will conform to NJDEP sampling and analytical standards.

Ambient Air

Approximately 20 samples will be taken during Task 13, Subsurface Investigations, for simple asbestos fiber counts, in order to evaluate exposure of the RI/FS field team to airborne concentrations generated during drilling. These samples will be collected using personal air samplers or by using stationary samplers placed at strategic locations within the area in which drilling will occur. The latter samplers would employ pumps calibrated to draw air through a methyl cellulose filter at a known rate. A site-specific sampling plan will be developed within the Sampling and Analysis Plan to address levels of airborne asbestos fibers as a result of surface disturbance during RI activities, such as drilling. This information will be valuable in defining potential public health risk as a result of specific proposed remedial actions to be evaluated in the FS.

Surface Water and Sediment

Surface water and sediment samples will be collected to define the extent of contamination in the Passaic River and its tributaries, Great Brook, and Black Brook. Background sampling stations have been selected to represent conditions in Great Brook, Black Brook, an unnamed tributary to Black Brook, upstream of the Great Swamp and White Bridge Road Sites, and New Vernon Road Site respectively. Background stations have also been identified in the Passaic River upstream of the Millington Site. Results from these locations will be compared to samples collected immediately downstream of each of these four sites.

Asbestos fiber counts in the April 4, 1978 NJDEP sampling were higher upriver of the Millington Site (783 fibers per ml) than downriver (590 fibers per ml). While this may be interpreted to indicate that upstream areas are contributing greater quantities of fibers than the Millington Site, itself, the single existing sample is obviously not conclusive. Sample locations have been defined within Great Brook

and within the reach of the Passaic River downstream of its confluence with Great Brook to "track" the asbestos fiber counts in an effort to evaluate whether the Great Swamp Site may be responsible for elevated Passaic River asbestos levels in the Millington Site vicinity.

Sediment samples will be collected from the soft bottoms of Great Brook, Black Brook, and unnamed tributaries to Black Brook, both at background points upstream and at a point immediately downstream of the dump sites. If possible, sediment samples will be taken from the Passaic River at White Bridge Road and immediately upstream and downstream of the Millington Site. The bed of the Passaic River exhibited little or no siltation in the Millington Site vicinity during a recent site reconnaissance, and sediment samples may be difficult to obtain.


Sediment samples will be obtained using either a coring tool or a dredge type sampler, such as the Ekman or Ponar units designed for sampling soft sediments.

Preliminary sample numbers and locations have been summarized below and shown on Figure 3-4. Surface water and combined surface water/sediment sampling stations have been differentiated.

Passaic River

- Above confluence with Great Brook (2)
- Intersection with Lord Stirling Road (1)*
- Intersection with Maple Avenue (1)
- Immediately upstream of Millington Site (1)*
- Intersection with Haas Road (1)*
- Commonwealth Water Company intake (1)

*Indicates sediment sample collection in addition to water sample.



**PROPOSED SURFACE WATER/
SEDIMENT SAMPLE LOCATIONS
ASBESTOS DUMP SITE, MILLINGTON, NJ**
SCALE 1" = 6,000'

3-25

Great Brook

- Upstream of dump site (2)*
- Immediately downstream of dump site (1)*
- Intersection with Pleasant Plains Road (1)
- Above confluence with Passaic River (1)

Black Brook

- Upstream of White Bridge Road Site (2)*
- Immediately downstream of site (1)*
- Intersection with White Bridge Road (1)
- Above confluence with Passaic River (1)

Unnamed Tributary to Black Brook from New Vernon Road Area

- Upstream of the New Vernon Road Site (2)*
- Immediately downstream of the New Vernon Road Site*

Unnamed Tributary to Black Brook from Long Hill Road Area

- Above confluence with Black Brook (1)

An attempt will also be made to sample the storm drain at the Millington Site during a rainfall event. The total number of surface water sampling points is therefore 21. Of these, 12 will include sediment sampling. Aqueous samples will be analyzed in the field for pH, specific conductivity, and temperature and will be

*Indicates sediment sample collection in addition to water sample.

submitted to an approved laboratory for Hazardous Substances List (HSL) Organics and Inorganics analyses and asbestos fiber count. Sediment samples will be analyzed for asbestos fiber count, as well as the HSL.

Subsurface Soil/Asbestos Waste Sampling

Subsurface soils and/or asbestos waste materials will be sampled during the Subsurface Investigations at both the Millington and Great Swamp Sites. The sample collection procedure and rationale for submission of samples for analysis, utilizing fuel monitoring and physical characteristics, has been discussed in Task 13.

Approximately 20 subsurface soil samples are anticipated to require analysis for HSL organics and inorganics.

In addition, at least 16 thin wall tube samples will require analysis for engineering properties.

Groundwater

Six monitoring wells will be installed at the Millington Site, and 15 to 20 shallow wells will be installed within the Great Swamp Dump Site. Three shallow wells will be installed at each of the two privately owned dump sites.

Evacuation of at least five well volumes prior to sample collection will ensure that fresh groundwater samples are obtained. In order to prevent cross contamination of the wells, sampling will be done with dedicated bailers, certified to be free of contamination. The decontamination will involve rinsing with acetone followed by deionized water. Decontamination wash, as well as groundwater evacuated from the wells, will be drummed for classification regarding toxicity. Disposal methods will be dictated by the characterization of the material.

The initial sampling tour will occur immediately after installation of the wells and will involve the collection of approximately 22 samples for HSL organics and inorganics. No asbestos fiber counts are anticipated, since groundwater is not considered a significant environmental pathway for movement of asbestos fibers.

Surface and Groundwater Monitoring

Following the initial surface and groundwater sampling and analyses, parameters indicative of the contaminants present may be identified. Instream water quality standards will also have been developed by the NJDEP.

Two subsequent sampling tours are projected in order to provide a suitable data base to define the presence or absence of onsite groundwater contamination at the Millington and Great Swamp Sites and to identify offsite surface water contamination.

At the present time, it is anticipated that the sample locations noted in Task 15 will be replicated in each of the subsequent tours. Analysis will be for indicator parameters only, based upon previous analytical results, with field measurement of pH, conductivity, temperature, and flow, where applicable.

In total, a collection of 44 groundwater and 42 surface water samples is projected.

Potable Water Supplies

The residences near White Bridge Road Site and the New Vernon Road Site are not served by municipal water supplies (Hoffman, personal communication, May 22, 1984). Because the degree of groundwater contamination, if any, as a result of disposal of sludges on these sites is unknown, sampling of the nearby domestic wells is recommended.

In addition, sampling of water at the Commonwealth Water Company intake on the Passaic River, as well as the filtered water entering the distribution system, will be undertaken.

Analyses of all of the potable water supply samples will be for the HSL scan. Only the CWC samples will be analyzed for asbestos fiber count. The need for subsequent analysis of potable water supplies will be based upon the initial sample results and for the results of the hydrogeologic investigations.

Summary

Table 3-1 summarizes the sampling program with respect to numbers of samples and analyses. A cost estimate for the CLP portion of the program may be found in Table 5-3.

Analyses of all 10 well samples at the Great Swamp Site for the complete HSL scan are necessary because the wells are being utilized to define potential sources of groundwater contamination other than asbestos fibers. Use of the hydrogeologic investigation as a reconnaissance technique, as opposed to geophysical or other methods, is considered cost-effective in light of the shallow water table and the quality of data obtainable by direct groundwater sampling.

As a final note, the only contaminant presently suspected at any of the sites, in addition to asbestos fibers, is PMA. Since direct analysis for this compound may be impractical, its presence will be inferred from a review of the HSL scan and particularly from the mercury levels found.

Task 16 - Aquatic Impact Assessment

Because of potential chemical contamination via leaching of components from sludges and physical contamination via deposition of asbestos fibers within the watercourses, a brief (approximately two field days) survey of the receiving streams is recommended. This activity will coincide with the initial surface water

TABLE 3-1
SAMPLING PROGRAM SUMMARY

<u>Sample Type</u>	<u>No. of Samples</u>	<u>Analytical Parameter(s)</u>
Surface Water	18	HSL
	18	AFC
Sediment	13	HSL
	13	AFC
Subsurface	12	EP
Soil/Waste	20	HSL
Ambient Air (personal samplers)	20	AFC
Groundwater	22 ✓	HSL
Groundwater (monitoring)	44	IND
Surface Water (monitoring)	42	IND
Potable Water	6	HSL
Supplies	2	AFC

AFC = Asbestos Fiber Count by Polarized Light Microscope
HSL = Hazardous Substances Organics and Inorganics
EP = Engineering Properties
IND = Indicator Parameters based upon HSL scans

and sediment sample collection to minimize cost. The evaluation will be limited to field examination of benthic samples, for the most part, with follow-up examination of the more critical samples in the office.

The benthic community lies at the base of the aquatic food web. The organisms are relatively immobile, and some nymphal forms such as mayflies (Ephemeroptera) are highly susceptible to pollution.

The presence or absence of pollution-intolerant species within the benthic community reflects long-term trends in water quality in a much better manner than periodic grab samples of water or sediment.

The benthic macroinvertebrate community will be examined at selected locations within Great Brook, Black Brook, and the Passaic River, in order to investigate potential impacts from the dump sites.

Samples will be taken at each of the sediment sampling stations noted in Task 15. Where stream conditions permit, a stream bottom sampler, such as the Surber sampler, will be used. In the case of soft bottoms, or where the Surber sampler is otherwise impractical, a bottom-sampling dredge may be used to collect a unit volume of sediment. In the event that the latter sampler is required, benthic macroinvertebrates will be extracted from the sediment with the aid of a benthos screen. In either case, the samples collected will be preserved and returned to the office, where specific samples will be subjected to further study.

Sampling in the Passaic River may be further augmented by sweep netting. This approach involves positioning a fine mesh net in a downstream location and collecting aquatic forms dislodged from the substrate for a short distance upstream of the net. This technique may prove useful where the river stage exceeds the operating limit of the Surber sampler.

The species found at each of the benthic sample stations will be reviewed to determine whether substrates are being differentially colonized by specific types

of organisms. Life histories of the species will be consulted to assist in explaining any differential colonization noted. Special emphasis will be placed upon the identification of pollution-tolerance with respect to the range of physical and chemical contamination found at each station.

Evaluation of the resident benthic population at various points within the drainage system will provide the necessary data upon which to evaluate chronic impacts to the aquatic environment as a result of site activities. At the present time, the need to carry the Environmental Assessment beyond the macroinvertebrate level is not anticipated.

Task 17 - Data Reduction and Evaluation

Following completion of RI tasks, data generated during the investigation will be used in the production of a report to be submitted following the completion of all RI tasks. A thorough analysis and summary of all site investigations will be prepared so that a complete, coherent, and comprehensive understanding of site conditions is achieved to support the FS.

The data from previous investigations will be re-evaluated within the context of the new data obtained during the RI to characterize the groundwater, surface water, and engineering properties of the in situ soils and the asbestos processing spoil materials. The results of the evaluation will be used to determine the stability of the Millington Dump Site and the extent of contamination of the soils, surface waters, and groundwaters in the vicinity of all the sites.

The significant contaminant pathways, as determined jointly by NUS, EPA, and the NJDEP, will be identified, and an assessment of exposure, as it relates to public health and the environment, will be made. The degree to which either source control or offsite actions are required to mitigate any threat to public health, welfare or the environment will be identified. The assessment will be sufficiently detailed to allow a decision regarding further remedial response to be made at this point.

Task 18 - Identify Preliminary Remedial Technologies

Establish Objectives and Criteria

The results of the RI will clarify the extent of contamination and other hazards associated with the sites. To identify preliminary remedial technologies, the goals and objectives of site remediation must be clearly defined. Then, based on the extent of contamination and safety factors, the objectives must be established.

These objectives will be developed in conjunction with the EPA and the State and may include the prevention of contaminant input into the environment and the mitigation of existing contamination. All objectives for site remediation will be consistent with the regulations set forth in the NCP.

Criteria to be used in the evaluation of alternatives, such as technical, environmental, and economic factors, must also be identified. The criteria for the evaluation of alternatives are expected to include

- Reliability
- Implementability
- Environmental Concerns
- Safety Requirements
- Cost-Effectiveness

Factors implicit in the evaluation of remedial measures include: availability and cost of materials required for final construction, physical site limitations for construction activities, applicability of treatment technologies to the waste materials, long-term effectiveness of the remedial measure, long-term Operation and Maintenance (O&M) requirements, transportation requirements, and additional exposure hazards to the environment and public created by implementing a given remedial measure. All onsite and offsite remedial alternatives will be evaluated in comparison to a risk assessment associated with a no-action alternative.

Based on site-specific conditions, some evaluation criteria may be weighted more heavily than others. These criteria will be identified during the RI. The evaluation criteria will be reviewed with the EPA.

Identify Remedial Technologies

Appropriate remedial technologies will be identified based on the established site objectives. These technologies will be evaluated singly and in combinations to determine how well they meet the established project objective. Appropriate remedial technologies may be grouped as required to constitute the remedial measure.

The identification process for remedial technologies will take into account the type of media contamination, the site-specific conditions (soils, geology, etc.), public health and safety concerns, and existing EPA and NJDEP Hazardous Waste and related regulations. Preliminary data indicate that contamination at the Great Swamp, Pine Valley Tree Service, and White Bridge Road Sites consists primarily of asbestos shingles, while additional forms of contamination may exist at the Millington and Great Swamp Sites.

The remedial measures listed below represent a preliminary list of options based on the existing site information. The Millington Site will be examined with all of these options in mind, while the Great Swamp, White Bridge Road, and Pine Valley Tree Service Sites will be examined based on selected options (See Table 3-2). Additional options will be examined for the latter sites, if additional contamination is found during the RI. The list will be reduced or expanded, depending on the results of the site investigation. For example, if surface and groundwater monitoring do not indicate chemical contamination on site or off site, groundwater collection and treatment will not be required.

TABLE 3-2

**PRELIMINARY REMEDIAL TECHNOLOGIES
ASBESTOS DUMP SITE, MILLINGTON, NEW JERSEY**

Remedial Technology		Sites			
Category	Type	Millington Dump	Great Swamp	White Bridge Road	Pine Valley Tree Service
	Removal and proper disposal of contaminated soil and fill.	X	X	X	X
Engineering	Surface capping.	X ⁽¹⁾	X	X	X
	Surface grading and revegeta- tion.	X	X	X	X
	Erosion protection	X			
	Surface and slope recontouring and benching	X			
	Retaining Structures	X			
Treatment	Leachate collection and treatment.	X			
	Groundwater collection and treatment.	X			
	Construction of groundwater barriers.	X			
	Surface water collection and treatment.	X			
Other	No action	X	X	X	X

(1) Surface capping will not be considered appropriate by itself as a remedial measure at the Millington Site. It will be considered in conjunction with or in addition to recontouring or benching the outcrops.

(2) Potential for treatment at secondary dump sites will be contingent upon whether toxics are found in the groundwater during the RI.

The remedial alternatives identified at this time include the following.

- **Removal and Proper Disposal of Contaminated Soil**

Excavating and disposing of the contaminated soil is one way to prevent additional leaching of contaminants into the groundwater and surface water. The extent of contamination and, therefore, the amount of soil to be removed will be determined in the RI. The soil removed from the site will have to be transported and disposed properly. Once the contaminated soil is removed, clean fill material will be placed in the excavated areas. The site will then be graded and revegetated.

- **Surface Capping**

Surface capping is a remedial measure used to prevent surface water infiltration, control erosion, and isolate and contain contaminated wastes and volatiles. Natural materials, such as clay or silt, or synthetic liners constructed of materials, such as PVC, butyl, or hypalon, may be used. The choice of sealing material and method of application is dictated by site-specific factors such as local availability and costs of cover material, the nature of the wastes being covered, local climate and hydrogeology, and projected future use of the site.

The subject of location and types of borrow material required and available to implement this option are not addressed in this work plan. If this option is selected for further consideration, a modification must be made to the work plan to accommodate the locating, sampling and laboratory testing of suitable borrow material.

Due to the nature and location of the asbestos hill at the Millington Site, this option will not be considered adequate without moderation of the existing outcrops.

- **Surface Grading and Revegetation**

Surface grading is used to reshape the surface of covered landfills in order to manage surface water infiltration and erosion. The choice of specific grading techniques for a given waste disposal site will depend on site conditions. A graded surface indirectly controls groundwater contamination by promoting surface runoff and reducing infiltration, therefore minimizing leachate generation. Revegetation is used to dry surface layers of land disposal areas through root uptake/evapotranspiration, reducing the volume of leachate generated and, thereby, indirectly controlling groundwater contamination.

- **Erosion Control**

At present, the riprap at the toe of the slope at the Millington Site is insufficient to protect the asbestos pile from erosion and sloughing during a medium-to-high flood.

Erosion control systems will be examined in an effort to protect the slope from damage. Additional riprap, geotextiles, concrete mats, and other systems will be considered to prevent erosion, scouring, and undercutting of the slope. The system will be designed after a review of projected flooding in the Passaic River.

- **Surface and Slope Recontouring and Benching**

This remedial action would provide a method to stabilize the embankment by reducing the overall angle of the slope. The slope would be designed based upon the engineering properties of the pile and the in-situ soils.

- Retaining Structures

This alternative would provide stability to the pile through the application of a structure resistant to the movements of the slope. Concrete retaining walls, crib walls, gabions, and other methods will be examined as buttressing alternatives for the pile.

- Leachate Collection and Treatment

Leachate collection systems consist of a series of drains that intercept contaminated liquid discharged from the site and channel it to a treatment facility or discharge point. Leachate treatment will be highly variable depending on the composition and strength of the leachate.

- Groundwater Collection and Treatment

Groundwater collection and treatment is achieved by installing recovery wells that pump groundwater from the contaminated aquifers, treating the water and returning it to the aquifer or discharging to surface waters. As with all methods that affect groundwater conditions, extensive investigation is necessary to determine the appropriate implementation procedures. Surface water discharge permits must also be obtained if necessary.

- Construction of Groundwater Barriers

Groundwater barriers, constructed of bentonite slurries, cement or chemical grout, or sheet piling, can be installed vertically to (1) prevent groundwater from migrating away from the site or (2) divert groundwater so that contact with waste materials is prevented. The installation of an impermeable barrier to control groundwater flow may cause an increase in the upgradient hydraulic head, which would affect the rate of

movement of groundwater. These effects must be investigated before recommendation of a groundwater barrier.

- **Surface Water Collection and Treatment**

Surface water collection and treatment involves collecting surface waters originating from the site and treating them onsite or at a municipal treatment facility. Treatability studies must precede implementation of any surface water treatment scheme.

- **No Action**

In all cases, as dictated by the NCP, the "no action" alternative must be considered in cost-effective analysis. The analysis must address both the environmental and financial consequences of such an alternative.

Task 19 - Prepare Remedial Investigation Report and Interface with REMPO in Revision of Feasibility Study Work Plan

Remedial Investigation Report

After completion of the field investigations, all pertinent field and laboratory data will be assembled into a detailed RI report. This report will include detailed descriptions of the following items:

- Objectives of the RI.
- A description of the study areas, including soil types and depths, and the results of the laboratory testing.
- Geologic framework and subsurface geologic conditions in the vicinity of the sites.

- Hydrogeologic conditions at and in the immediate vicinity of the sites, including the depth of the aquifers and the rates and directions of groundwater flow.
- Groundwater and surface water quality in the study areas.
- Ambient air quality to determine public health risk.
- Transport of the wastes by surface water in the vicinity of the sites.
- Extent of contaminated groundwater plumes with estimates of the flow time from the source to the aquifer (if possible), if such plumes are found during the RI at the Millington or Great Swamp Sites or the other sites.
- The stability of the asbestos byproducts and spoil pile at the Millington Site.
- Supporting data, such as chemical analysis reports, logs, and monitoring well water level readings.
- Conclusions and recommendations of the study.

Maps, figures, and tables will be prepared to support the text.

Interface with REMPO

During revision of the FS Work Plan, and the early stages of the FS, FITO will provide an interface with REMPO to ensure an orderly transaction from the RI into the FS.

3.3 Feasibility Study (Phase III) - REMPO

The purpose of the FS is to identify and evaluate appropriate remedial measures and prepare a conceptual design of the selected alternative. The FS will be based on existing site information and information obtained during the RI.

Task 20 - Revise FS Work Plan

The FS portion of this Work Plan will be revised in accordance with the data and information developed in the RI. The revised Work Plan will present a detailed schedule and budget for the activities to be undertaken. The major tasks of the FS are as follows:

- Identification and development of alternatives
- Initial screening of alternatives
- Laboratory and field treatability studies
- Remedial alternatives evaluation and preliminary FS report
- Conceptual design of the selected alternative
- Final report

Task 21 - Development of Alternatives

Subsequent to the evaluation of information obtained from the RI and the preliminary identification of remedial technologies (as described in Tasks 18 and 19), all appropriate remedial alternatives will be identified for the determined site objectives. Additional Remedial Alternatives will be considered for the Great Swamp, Pine Valley Tree Service, and White Bridge Road Sites, if appropriate. New alternatives may be identified and examined for each of the sites. Each of these identified alternatives will undergo preliminary development. This preliminary development will be used in the initial screening task.

The selection of objectives for Identification and Development of Remedial Measures must be based on public health protection and site-specific conditions. The selection of objectives and criteria will consider

- Nature and extent of waste migration and type of media contamination (air, water, soil)
- Local land use and protection of investigative teams and construction crews
- EPA and NJDEP Hazardous Waste Regulations, including NCP, Subpart F
- Other local, state, and federal regulations

Specific objectives will be determined after completion of the RI. However, based upon available information, the following preliminary objectives have been established:

- Public Health and Safety Assurance

This includes protection of local residents, field crews, and future land users from the waste toxicity and physical damage hazards, which include inhalation, oral and dermal toxicities, and explosion and fire potentials. Both short and long-term hazards are considered.

- Surface Water Protection - Control

The migration of wastes, caused by surface water flow, leachate runoff, erosion, and flooding must be controlled.

- Effectiveness

This will address the degree to which the remedial measure will reduce long-term environmental impact including air, surface, and groundwater contamination; biological degradation; and impacts upon human health. The reliability of post-closure monitoring systems will be included.

The ranking of relative effectiveness will depend largely on past performance of similar remedial measures. Best engineering judgment based on thorough knowledge of site conditions will be used where past experience is deficient.

- Costs

This will include all capital expenditures and annual operating and maintenance costs associated with the remedial measure. Annual cost comparisons for each method will be performed by amortizing capital over a selected time period to determine equivalent annual costs. Present-worth costs will be used.

Task 22 - Initial Screening of Alternatives

The alternatives developed in Task 21 will be screened to eliminate alternatives that are clearly not feasible or appropriate prior to undertaking detailed evaluations of the remaining alternatives. This screening will be carried out in close coordination with the EPA and the NJDEP.

Three broad considerations will be used as a basis for the initial screening: cost, effects of the alternative, and acceptable engineering practices. More specifically, the following factors will be considered.

- Cost: An alternative whose cost far exceeds that of other alternatives will usually be eliminated from further consideration. Total cost will

include the cost of implementing the alternative and the cost of operation and maintenance.

- Environmental effects: Alternatives posing significant adverse environmental effects will be excluded.
- Environmental protection: Only alternatives that satisfy the response objectives and contribute substantially to the protection of public health, welfare, or the environment will be considered further.
- Implementability and reliability: Alternatives that may prove extremely difficult to implement, that will not achieve the remedial objectives in a reasonable time period, or that rely on unproven technology will be eliminated.

As with the selection of objectives, the site investigation findings will be used to develop an evaluation criteria weighting. Additional criteria are not anticipated; however, each of the criteria can be weighted to reflect the requirements of site-specific conditions. For instance, social/legal feasibility might carry more weight than risk, and this relative weighting can be reflected in the evaluation process.

Decisions on remedial action objectives and the weighting of evaluation criteria can be made after the site investigations have been completed and evaluated. Review meetings with the EPA and the NJDEP will serve to develop the final objectives and criteria.

Task 23 - Laboratory and Field Studies

After the RI field work has been completed and the remedial actions have been identified, it may be necessary to conduct pilot or bench-scale treatability studies to evaluate some of the recommended actions. This work would include any studies required to evaluate the effectiveness of remedial actions and to establish engineering criteria necessary for design and implementation. These treatability

studies will be used to evaluate remedial actions applicable to the potentially contaminated media at the site, including soils, groundwater, and surface water. Potential remedial technologies that may be investigated through pilot or bench-scale studies may include groundwater or surface water treatment and sorption and desorption properties of soils. Literature review of treatment technologies will be used where possible.

Sorption and desorption reactions of local soils to contaminants will be studied for evaluation of the no action alternative. Two types of tests are proposed, adsorption isotherms and contaminant breakthroughs. The experimentation is proposed to evaluate the renovation/attenuation potential of the contaminated soil and the soils separating the contaminants from the receiving groundwater aquifer. The proposed studies will be based on the groundwater contamination results and the physical properties of the soils. Soil samples will be collected via Shelby tube sampling as discussed in Task 15.

Because these laboratory studies are linked directly to the prior performance of other FS tasks, a separate Work Plan for any proposed laboratory studies will be submitted to the EPA for approval, if such studies are warranted. The costs presented herein include only the preparation of the Work Plan.

Task 24 - Remedial Alternatives Evaluation and Preliminary Feasibility Report

The remedial alternatives that pass the initial screening will be further developed and evaluated so that the most cost-effective alternative(s) can be recommended to EPA and the NJDEP. A preliminary report will be submitted to EPA and the NJDEP for approval and final selection of a remedial action.

The following is a breakdown of the subtasks involved in this phase of the FS:

Detailed Development of Alternatives

Alternatives which pass the initial screening step will be developed in greater detail. This development will include the following:

- Description of appropriate treatment and disposal technologies
- Evaluation of the ability of each alternative to mitigate site hazards.
- Special engineering considerations required to implement the alternative (e.g., pilot treatment facility, additional studies needed to proceed with final remedial design.)
- Environmental impacts and proposed methods for mitigating any adverse effects.
- Operation, maintenance, and monitoring requirements of the remedy.
- Offsite disposal needs and transportation plans.
- Temporary storage requirements.
- Safety requirements for remedial implementation (including both onsite and offsite health and safety considerations).
- A description of how the alternative could be phased into individual operable units. The description should include a discussion of how various operable units of the total remedy could be implemented individually or in groups resulting in a significant improvement to the environment or savings in costs.
- A description of how the alternative could be segmented into areas to allow implementation of differing phases of the alternative.

- A review of any offsite storage or disposal facilities to ensure compliance with applicable RCRA requirements, both current and proposed.

Environmental Assessment

An Environmental Assessment (EA) will be performed for each alternative. The EA is a ten to twelve page evaluation of each alternative's environmental effects, physical or legal constraints, and regulatory requirements. In addition, the EA will include an analysis of measures to mitigate any adverse effects associated with an alternative.

Cost Evaluation

A cost evaluation will be developed for all feasible remedial alternatives (and for each phase or segment of the alternatives). The cost will be presented as a present-worth cost and will include the total cost of implementing the alternative and the annual operating and maintenance cost. Both monetary costs and associated non-monetary costs will be included.

Alternatives Evaluation and Final Recommendation

Alternatives will be evaluated using technical, environmental, and economic criteria. At a minimum, the following areas will be used to evaluate the cost-effectiveness of alternatives.

- Reliability: Alternatives that minimize or eliminate the potential for release of wastes into the environment will be considered more reliable than other alternatives. Institutional concerns, such as management requirements, can also be considered as reliability factors.
- Implementability: The requirements of implementing the alternatives will be considered, including phasing alternatives into operable units and segmenting alternatives into project areas on the site. The requirements

for permits, zoning restrictions, right of ways, and public acceptance are also examples of factors to be considered.

- Operation and Maintenance Requirements: Preference will be given to projects with lower O & M requirements, other factors being equal.
- Safety Requirements: Onsite and offsite safety requirements during implementation of the alternatives will be considered. Alternatives with lower safety impact and cost will be favored.
- Cost: The remedial alternative with the lowest total present-worth cost will be favored. Total present-worth cost will include the capital cost of implementing the alternative and the cost of operation and maintenance of the proposed alternative.

Based on the above criteria and evaluations, an alternative(s) will be recommended. The recommendation will be justified by stating the relative advantages over other alternatives considered. Evaluative considerations shall be applied uniformly to each alternative. The lowest-cost alternative that is technologically feasible and reliable and that adequately protects (or mitigates damage to) public health, welfare, or the environment will be considered the most cost-effective alternative.

Preliminary Report

A preliminary FS report will be prepared presenting the results of Task 21 through 23 and identifying the recommended remedial alternative(s). The report will be submitted to EPA and the State for approval and final selection of a remedial alternative(s).

All information specific to the remedial measure evaluation will be summarized and presented in a separate remedial evaluation report. That report, together with the above noted RI report, will be the basis for the conceptual design of the selected remedial measure.

Information to be included in the remedial evaluation report will include the following.

- Supporting references on the feasibility of the remedial measures chosen for evaluation.
- Specific procedures and supporting data used to rank each remedial measure for the evaluation criteria.
- The expected environmental effects of the remedial measure alternatives.
- Design calculations used in evaluating each remedial measure.
- Preliminary design drawings and sketches used to evaluate each remedial measure.
- Acceptable engineering practices related to the design and implementation of the remedial measures chosen for evaluation.
- The cost estimates for each remedial measure with appropriate references provided.

The report will be prepared in a format that will be agreed upon in the preliminary review meetings. All documents collected in the remedial measure evaluation will be organized in a project file and will be available for later reference.

All data developed during the FS needed to support the recommendation of specific remedial measures will be presented in the draft report. A risk assessment necessary to confirm or dispute a no-action alternative will be provided.

The Contractor will assist EPA, Region II in presenting the results of the FS to the State, the public, and EPA Headquarters. As a result of the cumulative comments from the EPA, the State, and the public, a Record of Decision (ROD) will be

prepared by the EPA Regional Site Project Officer to identify the chosen remedial measure(s) to be implemented at the Asbestos Dump Sites. The contractor will provide the necessary assistance and/or documentation for preparation of the ROD.

Task 25 - Conceptual Design

A conceptual design of the selected remedial measure will be prepared for use in development of detailed construction plans. The design will be based on the findings of the RI and the remedial measures evaluation.

The conceptual design plan will include general arrangement drawings and specifications. The site investigation reports will be companion documents with the conceptual design plan. These reports will contain site information needed for construction design, such as test boring logs, borehole testing data, groundwater conditions, and soil, waste, and rock sample descriptions and analysis.

The conceptual design plan will include the following:

- The selected engineering approach with implementation schedule
- Any special implementation requirements
- Applicable design criteria
- Preliminary site layouts
- Budget cost estimates including operation and maintenance cost figures
- Operation and maintenance requirements
- Safety plan including costs
- Equipment and construction functional specifications

Any additional information required as the basis for the completion of the final remedial design will also be included. The review of portions of the Community Relations Plan, to reflect the results of the conceptual design, may also be required.

Task 26 - Final Report

A final report will be prepared for submission to the EPA and NJDEP. The report will include the results of Tasks 20 through 24 and will include additional appended information.

Appended information may include, but will not be limited to

- Summary of assessment of on and offsite contamination
- Summary of remedial measure evaluation
- Supporting data for chosen remedial measure(s)
- Detailed data analysis
- Site topographic map with ground control data
- General arrangement drawings of remedial measure
- Typical geologic and design cross-sections
- Typical design details
- Design report with supporting calculations
- Erosion and sedimentation control plans
- Construction health and safety plan
- Construction schedule

DRAFT

- Conceptual design drawings (Process and Instrumentation Diagrams and general arrangements)
- Preliminary cost estimates

ASB 001 1256

4.0 MANAGEMENT PLAN


Section 4.0 of this Work Plan outlines the management plan which will be used to complete the Asbestos Dump Site RI/FS. EPA has designated that Region II FITO will perform the Initial Activities and Remedial Investigation Phases of this project. The Remedial Planning Office (REMPO) will perform the Feasibility Study Phase. The overall technical and financial management of the project will be under the direction of a REMPO Project Manager.

The responsibility of the REMPO Project Manager and the assigned NUS project team, as well as the REMPO/FITO coordination requirements, are detailed below in the REMPO Project Management Work Plan.

4.1 Project Organization

The Remedial Planning Manager, Mr. E. Dennis Escher, through the REMPO Director of Projects, Mr. Donald R. Brenneman, provides overall guidance and administrative support to the project, and also serves as the primary liaison to the EPA Project Officer at EPA Headquarters. Assisting the Remedial Planning manager will be a Regional Coordinator, Dr. Raul Deju, who serves as the primary liaison with the EPA Regional Project Officer for Enforcement, Mr. George Pavlou.

The REMPO Project Manager, Mr. John George, will work directly with the EPA Regional Site Project Officer (RSPO), Mr. Robert McKnight, and will be responsible for day-to-day management of all aspects of the project. The Region II FITO has designated Mr. Nicholas Dmytryszyn as the RI Project Manager. Mr. Dmytryszyn will be responsible for those work activities being performed by the Region II FIT Office. The Project Management Organization Plan is illustrated in Figure 4-1.



PROJECT MANAGEMENT ORGANIZATIONAL PLAN
ASBESTOS DUMP SITE, MILLINGTON, NJ



NUS
 CORPORATION



A Halliburton Company

FIGURE 4-1

The REMPO Project Manager will serve as the hub for all interface among both the REMPO, the FITO, and EPA during the course of the project. Provisions will be made for direct interface opportunities between all team members in regard to completion of technical assignments. All communications which have a bearing on the scope of work, schedule, and financial commitments specified in the final Work Plan must be completed through the REMPO Project Manager.

The REMPO Project Manager will initiate all work assignments and will monitor REMPO and FITO performance with reference to the Final Work Plan scope of work, schedule, and financial matters including conformance with the approved Quality Assurance/Control, Health and Safety, and Community Relations Programs.

4.2 Project Management

REMPO will oversee this RI/FS project utilizing a Work Plan consisting of the following tasks:

REMPO Task 1 - Work Plan Preparation

REMPO Task 2 - Overall Project Management

REMPO Task 3 - Technical Oversight

REMPO Task 4 - Status Reporting

REMPO Task 5 - Community Relations Support

4.2.1 REMPO Project Management Work Plan

Task 1 - Work Plan Preparation

In accordance with the Work Assignment, this task has been performed in the development of this document. Upon submittal and subsequent EPA approval, this Work Plan, which has a detailed description of the tasks to be performed, will be implemented by the REMPO and FITO.

:

This plan has been prepared by a team of technical and managerial personnel representing the REMPO, with comments from the Region II FITO.

Task 2 - Overall Project Management

REMPO/FITO/EPA Coordination

REMPO and FITO will share responsibilities for work tasks described in Section 3 of this report (RI/FS Scope of Work). The overall REMPO/FITO/EPA coordination of the project will be implemented in the following manner:

- REMPO receives and RI/FS Work Assignment from the EPA Contracting Officer by way of the ZPMO. This RI/FS has been designated as an enforcement project and a combination REMPO/FITO effort has been requested.
- A REMPO Project Manager is assigned.
- REMPO notifies the FITO of the Work Assignment (WA). In the present case, the first draft work plan was prepared by REMPO and submitted to the EPA prior to the EPA request that FITO be involved.
- REMPO notifies EPA Region of receipt of WA. EPA Region issues Technical Direction Document (TDD) for FITO to aid REMPO in Work Plan preparation.
- EPA and State review and comment on the Work Plan. Comments are transmitted from EPA to the REMPO. At this point FITO was involved to comment upon the draft work plan.
- REMPO and FITO revise the Work Plan and resubmit to EPA. REMPO may request interim authorization and TDD so FITO may proceed with Initial Activities.

- Upon receipt of Work Plan approval, FITO receives a TDD from EPA to conduct the Initial Activities and Remedial Investigation. REMPO receives authorization to perform the Feasibility Study and to proceed with overall Project Management tasks.
- FITO performs the Initial Activities and Remedial Investigation. REMPO provides overall guidance for the effort.
- FITO prepares the RI Report, which undergoes REMPO review. The RI Report is submitted by REMPO to EPA.
- EPA and the State review the RI Report and EPA transmits comments to the REMPO.
- FITO revises the report and it is resubmitted to EPA through REMPO.
- Following RI Report approval, REMPO prepares the FS Work Plan. The FS Work Plan may request limited FITO assistance during the performance of the FS. If this has been requested, FITO must receive a TDD for this work.
- Following FS Work Plan approval, REMPO, with or without limited assistance from FITO, will perform the FS. FS reports and conceptual designs will be submitted to EPA for approval.
- Following receipt of EPA and State review comments, REMPO will revise the FS Report and conceptual designs. REMPO will submit the final FS products to EPA.

Overall Project Management

The REMPO Project Manager will manage the work of the REMPO, FITO, Pool Subcontractors, and second-tier subcontractors. The REMPO Project Manager will

be aided by a FITO Project Manager. The FITO Project Manager may provide management support throughout the study, but the most significant contribution will occur during the Initial Activities and Remedial Investigation phases of the study.

The majority of EPA oversight will be provided by the Region, with both the Regional Site Project Officer and FIT Regional Project Officer having key roles. EPA has designated that a Work Group will be assembled to perform Regional oversight. This group will be comprised of the FIT Regional Project Officer, the REM Regional Project Officer, along with the REMPO and FITO Project Managers.

Statement of Work

This Work Plan consists of a project schedule which indicates task durations and milestones for major events. The schedule will begin upon receipt of final written authorization to proceed from EPA. Also included in this Work Plan is an estimate of man-hours to be expended each month. The REMPO Project Manager will report the number of actual man-hours utilized versus the estimate.

Financial

The REMPO Project Manager, with input from the FITO Project Manager will manage all financial aspects of the project. The FITO Project Manager will authorize payment of subcontractors for the Initial Activities and Remedial Investigation phases of the study. The REMPO Project Manager will authorize payment of subcontractors for the Feasibility Study phase. In all cases, invoices will be prepared in sufficient detail and will indicate man-hours for each category of personnel utilized on the project during the invoice period as well as hourly rate charged for each. Additionally, there will be adequate documentation for other expenses such as second-tier subcontractor services, equipment, travel, living, etc.

Procurement

The FITO Project Manager will initiate all procurement activities for the Initial Activities and Remedial Investigation phases of the study. This may include but is not limited to aerial photography and topographic mapping services, drilling and geophysics services, and special-case analytical analyses.

The REMPO Project Manager will initiate all procurement activities for the FS of the project. This may include treatability study support.

Both the FITO and REMPO will be supported in their procurement efforts by the ZPMO staff located in Washington, D.C.

Task 3 - Technical Oversight

The REMPO will be responsible for the technical quality of the products of the RI/FS. A deviation from the procedures set forth in this Work Plan must be presented to and reviewed by the REMPO prior to implementation. The need for technical steering or consultation throughout the duration of the project shall be addressed during routine contact between the REMPO and the FITO Project Manager. Project needs may also require the attendance of REMPO technical personnel at any of the routine project monitoring meetings described in Section 4.2.1.4. In addition, all reports and other deliverables will undergo a REMPO technical review prior to submittal to EPA.

Task 4 - Status Reporting

Project Status Reports

Monthly progress reports will include the following information:

- Work Assignment Status Reports

- Identification of project tasks and milestones performed by FITO and REMPO during the reporting period.
- Problems resolved and anticipated problem areas and recommended solutions.
- Deliverables submitted during the period.
- Activities planned and upcoming events for the next month.
- Subcontracting during the period
- Travel during the period
- Contract laboratory involvement during the period
- Personnel changes
- Schedule changes
- Financial Management Report
 - Identification of project
 - Actual expenditures, including fee and direct labor hours expended for this period for FITO and REMPO.
 - Cumulative expenditures (including fee) and cumulative direct labor hours for FITO and REMPO
 - Projection of expenditures for completing the project, including an explanation of any significant variation from the forecasted target.

Status reports will be distributed monthly as follows:

<u>Technical Progress Reports</u>	<u>Financial Management Reports</u>	<u>Addressee</u>
2	2	EPA Contract Officer
2	2	Zone Manager (EPA Headquarters)
2	2	EPA Project Officer (Region IV)

Interim Draft, and Final Reports

Interim reports shall be submitted to EPA by the REMPO following the completion of Tasks 19 and 24. These interim reports shall be considered first drafts and shall be updated to include EPA and State comments. A draft final report shall be submitted within 30 days after the completion of all technical work. The report shall incorporate the interim reports and summarize the results of all activities at the site. A final report, including the error-free masters, shall be submitted within 30 days, following draft approval.

Meetings

Monthly meetings are being proposed between REMPO and FITO to monitor the progress of activities for the RI. Four of these meetings will be tied in to major project milestones and the EPA and NJDEP will participate.

Meeting No. 1 will take place to review the draft Work Plan. The purpose of this meeting will be to review and verify the objectives and priorities of the investigation at the site. Planning activities for the RI will be reviewed in detail.

Meeting No. 2 will be held prior to completion of the RI. Results-to-date of the Remedial Investigation will be discussed to evaluate the program and to determine whether additions to the proposed plan are required. The focus of the preliminary remedial alternatives will be discussed.

Meeting No. 3 will be held after EPA has received and reviewed the RI Report. The purpose of this meeting is to discuss the findings of the RI and to evaluate the goals of the FS.

Meeting No. 4 will be held after the Draft FS Report has been submitted. At that time, all aspects of the project will be reviewed and finalized in anticipation of preparation of the Final FS Report.

The scheduling and content of any or all of the above-mentioned meetings depend on project needs.

Task 5 - Community Relations Support

A Community Relations Plan (CRP) will be developed by NUS/REMPO in conjunction with a separate Work Assignment from the EPA. Under the present Work Assignment, REMPO has been assumed to consist of providing logistical support to the EPA in the conduct of the community relations program and attendance at two public meetings to assist in disseminating information relative to the work.

At the present time, little formal input is anticipated until the conclusion of the FS, due to the enforcement sensitivity of the site.

4.3 Change Orders

The monthly progress report will identify any unusual problems that may be upcoming in the project.

If forecasts predict that the work assignment budget or scope will change, written approval of the EPA Contracting Officer must be obtained. A written request for change initiates this process.

4.4 Work Plan Modifications

Major changes in the scope of work are possible during the performance of this study. However, if review of additional data indicates that Work Plan modifications are necessary, then the scope of work can be modified in the Work Plan. Prior to initiating additional work or changes to the scope, the REMPO Project Manager must provide written documentation to the EPA RSPO explaining the reasons for modifications, including an estimate of labor-hours and cost involved. However, additional work will not be performed until EPA authorization is received.

ASB 001 1268

5.0 COSTS AND SCHEDULES

5.1 Project Schedule

Figure 5-1 graphically shows the project schedule broken down by project phases and tasks as well as by NUS/REMPO and NUS/FITO activities.

The schedule indicates a total of approximately 15 months required for completion of the 26 RI/FS task elements, following interim authorization. In addition to the current Work Plan, major task deliverables requiring EPA review include the RI Report (Task 19) Revised FS Work Plan (Task 20); a Laboratory and Field Studies Work Plan (Task 23); Remedial Alternatives Evaluation and Preliminary FS Report (Task 24); a Conceptual Design of the Selected Alternative(s) (Task 25); and the Final FS Report (Task 26).


Four weeks each have been allotted for EPA review of deliverables produced in Tasks 19 and 24, and three weeks each have been allotted for agency review of Tasks 20, 23, 24, 25, and 26 deliverables.

A total of four meetings are anticipated in order to provide coordination with EPA and NJDEP at critical points within the RI/FS, and to review major task deliverables as shown in Figure 5-1. These meetings will be attended by both REMPO and FITO. Additional coordination will be provided through frequent phone contact between the NUS/REMPO Project Manager, NUS/FITO RI Project Manager, the EPA Regional Site Project Officer, and the EPA FIT Regional Project Officer (RAO).

The anticipated schedule is optimistic in making the following assumptions:

1. NUS received authorization to conduct selected Initial activities on May 22. Thus far, work has been deferred until completion of negotiations with responsible parties. It has been assumed that these negotiations will be concluded and that a decision will be made by July 9, 1984 regarding whether NUS is to perform the RI/FS.

5-2



REMEDIAL ACTION SCHEDULE
ASBESTOS DUMP SITE, MILLINGTON, NJ

FIGURE 5-1



5-3

FIELD ACTIVITIES (CONTINUED)

SITE INVESTIGATION (PHASE II)

- TASK 13 - SUBSURFACE INVESTIGATIONS
- TASK 14 - FIELD SURVEY
- TASK 15 - ENVIRONMENTAL SAMPLING AND MONITORING
- TASK 16 - AQUATIC IMPACT ASSESSMENT
- TASK 17 - DATA REDUCTION AND EVALUATION
- TASK 18 - IDENTIFY PRELIMINARY REMEDIAL TECHNOLOGIES
- TASK 19 - REMEDIATION AND IS INTERFACE


REMEDIATION ACTIVITIES

FEASIBILITY STUDY (PHASE III)

- TASK 20 - REVISE IS WORK PLAN
- TASK 21 - DEVELOPMENT OF ALTERNATIVES
- TASK 22 - INITIAL SCREENING OF ALTERNATIVES
- TASK 23 - LABORATORY AND FIELD STUDIES*
- TASK 24 - REMEDIAL ALTERNATIVE EVALUATION AND PRELIMINARY IS REPORT**
- TASK 25 - CONCEPTUAL DESIGN**
- TASK 26 - FINAL IS REPORT**

LEGEND

- CONTRACTOR ACTIVITY
- EPA REVIEW PERIOD
- REDUCED LEVEL OF ACTIVITY
- CLP TURNAROUND TIME (10 WEEKS)
- INCLUDES SCHEDULE FOR PREPARATION OF WORK PLAN ONLY
- SCHEDULE CONTINGENT UPON COMPLETION OF LABORATORY & FIELD STUDIES
- FORMAL REVIEW MEETINGS



REMEDIAL ACTION SCHEDULE
ASBESTOS DUMP SITE, MILLINGTON, NJ

2. EPA and/or NJDEP will provide assistance and expedite necessary permit applications, rights of entry permission and other authorizations. A four week period has been allotted for acquisition of right of entry permission for the Health, Safety, and General Site Reconnaissance.
3. Validated Contract Laboratory (CLP) analytical results will be received by NUS within ten weeks. If more rapid turnaround is required and is unavailable from the CLP, alternate arrangements will be made.
4. The schedule does not anticipate delays as a result of inclement weather.

5.2 Cost and Budget

Total project costs have been estimated at \$459,700. Total man-hours for REMPO administration of the project under the REMPO Project Management Work Plan have been estimated to be 2,178. Total FITO man-hours for performance of phases I and II of the RI/FS Work Plan Scope of Work have been estimated to be 4,828. REMPO labor for performance of Phase II has been estimated to be 1,775 man-hours. Total combined level of effort for NUS to perform this scope of work is therefore 8,781 man-hours.

Unanticipated scheduling delays, the need for higher levels of personal protection than those originally projected, and the need to modify the RI scope as more information regarding the extent and nature of contamination becomes available are examples of factors which may result in alternations to the proposed scope and budget of this RI/FS. In addition, the level of effort (man-hours) and/or project costs may require revision in order to provide adequate support for EPA enforcement actions. Technical direction in this regard will be obtained from EPA enforcement personnel.

Table 5-1 provides a breakdown of projected labor hours for both NUS/REMPO and FITO to perform their respective scopes of work in conjunction with the Asbestos Dump Site RI/FS. Table 5-2 provides a summary of overall cost.

The use of the CLP is generally anticipated to fulfill analytical needs of the RI/FS. Total CLP analytical cost has been estimated to be \$110,450 for the RI. This cost is not included in the above project cost. As a contingency, however, the above costs include approximately \$22,000 for non-CLP analysis should the need arise. Table 5-3 provides an approximate breakdown of the CLP analytical cost.

In addition, laboratory and field studies required during the FS cannot be estimated at this time. These costs will be developed during the preparation of the Laboratory and Field Studies Work Plan during Task 23. CLP analytical support is anticipated during these studies as well.

TABLE 5-1
PROJECT MANPOWER SUMMARY

REMPO PROJECT MANAGEMENT WORK PLAN

<u>TASK</u>	<u>DESCRIPTION</u>	<u>TASK MAN-HOURS</u>
1	Work Plan Preparation	928
2	Overall Project Management	752
3	Technical Oversight	293
4	Status Reporting	132
5	Community Relations Support Functions	<u>73</u>
	Total	2,178

RI/FS WORK PLAN

PHASE I (FITO)

1	Work Plan Review	147
2	Project Management	616
3	Community Relations Support Functions	114
4	Collect and Evaluate Existing Data	97
5	Health, Safety and General Site Reconnaissance	196
6	Permits, Rights of Entry, and Other Authorizations	119
7	Subcontractor Procurement	202
8	Topographic and Boundary Survey	915
9	Site-Specific Health and Safety Requirements	81
10	Site-Specific Quality Assurance Requirements	92
11	Site Operations Plan	182
12	Field Equipment Mobilization	<u>101</u>
	Subtotals	2,862

TABLE 5-1
PROJECT MANPOWER SUMMARY
PAGE TWO

<u>TASK</u>	<u>DESCRIPTION</u>	<u>TASK MANHOURS</u>
<u>PHASE II (FITO)</u>		
13	Subsurface Investigations	409
14	Field Survey	150
15	Environmental Sampling and Monitoring	605
16	Aquatic Impact Assessment	88
17	Data Reduction and Evaluation	224
18	Identification of Remedial Technologies	77
19	RI Report and FS Interface	<u>413</u>
	Subtotals	1,966
<u>PHASE III (REMPO)</u>		
20	Revise FS Work Plan	143
21	Development of Alternatives	92
22	Initial Screening of Alternatives	88
23	Laboratory and Field Studies	143
24	Evaluation Preliminary FS Report	440
25	Conceptual Design	561
26	Final Report	<u>308</u>
	Subtotals	1,775
	FITO PROJECT TOTAL	4,828
	REMPO PROJECT TOTAL	3,953
	FITO/REMPO PROJECT TOTAL	8,781

TABLE 5-2
CLP LABORATORY ANALYSIS COST ESTIMATE

<u>Sample Collection Task</u>	<u>Sample Type</u>	<u>No. of Samples</u>	<u>Analytical Parameter(s)</u>	<u>Unit Cost</u>	<u>Extension</u>
Task No. 5	Surface Water	21	HSL	800.00	16,800.00
		21	AFC	30.00	630.00
Task No. 5	Sediment	12	HSL	1,100.00	13,200.00
		12	AFC	30.00	360.00
Task No. 13	Subsurface Soil/Waste	20	HSL	1,100.00	22,000.00
	Ambient Air	20	AFC	30.00	600.00
Task No. 15	Groundwater (Monitoring Wells)	22	HSL	800.00	17,600.00
Task No. 15	Groundwater	44	IND	400.00	17,600.00
Task No. 15	Surface Water	42	IND	400.00	17,600.00
Task No. 15	Potable Water Supplies	6	HSL	800.00	4,800.00
		2	AFC	30.00	<u>60.00</u>
TOTALS					110,450

AFC = Asbestos Fiber Count by Polarized Light Microscope
HSL = Hazardous Substances Organics and Inorganics
IND = Indicator Parameters based upon HSL scans

REFERENCES

ASB 001 1277

REFERENCES

Tucker, D., June 25, 1971. Application for Department of the Army, Corps of Engineers permit to discharge to Passaic River. National Gypsum Company, Buffalo, New York.

Gelberman, J., March 16, 1972. Correspondence re: COE discharge permit; identification of additional data requirements. Chief, Operations Division, COE.

Tucker, D., July 31, 1972. Correspondence re: Revised application submittal. President, National Gypsum Company, Buffalo, New York.

Jurewicz, E., July 31, 1972. Correspondence re: Resubmittal of permit application noting reduction in flow volume as result of recent conservation measures. Chief Engineer - Fluids Control, National Gypsum Company, Buffalo, New York.

Ferrazzuolo, R., October 24, 1972. Correspondence re: Comments on permit application. Enforcement Division, USEPA, New York, New York.

Bennett, G., January 15, 1973. Correspondence re: Forwarding of proposed abatement conditions to be placed upon permit application for review by NJDEP. Director, Enforcement Division, USEPA, New York, New York.

Schmidt, W., July 19, 1973. Correspondence re: Note that polyurethane foam block production discontinued; estimate that flow rate has been reduced by 10,000 GPD as result of recently constructed conservation measures. Chief Engineer - Environmental, National Gypsum Company, Buffalo, New York.

Bennett, G., June 26, 1973. Correspondence re: Discharge Permit Application 2SD OXW 2 00570; initiation of review. Director, Enforcement Division, USEPA, New York, New York.

Regna, E., July 31, 1973. Correspondence re: Note that pending Refuse Act permit application will be treated as NPDES application by EPA; no need to reapply. Acting Chief, Industrial Water Facilities Branch, USEPA, New York, New York.

Unknown. December 12, 1973. Permit Summary Table (NPDES). Source Unknown.

Rooney, J., February 6, 1974. Memo re: NPDES Permit No. NJ002429; recommendation that permit be issued. Acting Chief, Technical Evaluation Section, USEPA, New York, New York.

USEPA. Undated, circa March 1974. Draft NPDES Permit No. NJ002429. USEPA, New York, New York.

USEPA. March 8, 1974. Public Notice of receipt of complete application No. NJ002429. USEPA, New York, New York.

Willinger, R., April 17, 1974. Evaluation of draft NPDES permit for National Gypsum Site by New Jersey Public Interest Research Group (NJPIRG). Director, NJPIRG, Trenton, New Jersey.

USEPA. April 26, 1974. Issuance of final NPDES permit. USEPA, New York, New York.

Beggs, W., R. Pyarilal., January 7, 1975. Memo re: Visit to Asbestos Dump Site; evaluation of National Gypsum proposal for total recycle in asbestos manufacture. Water Pollution Control, NJDEP, Trenton, New Jersey.

Schmidt, W., Undated, circa January 1975. Summary of current situation. Chief Engineer - Environmental, National Gypsum Company, Buffalo, New York.

Lynch, Peter, January 20, 1975. Correspondence re: Failure of National Gypsum to comply with construction schedule for additional treatment facilities noted in

NPDES application. Chief, Water Enforcement Branch, NJDEP, Trenton, New Jersey.

Beggs, W., March 11, 1975. Correspondence re: Verbal approval of design of total recycle system, noting exceptions. Principal Environmental Engineer, Water Pollution Control, NJDEP, Trenton, New Jersey.

Schmidt, W., May 21, 1975. Correspondence re: Notification to EPA that National Gypsum was permanently closing Millington Plant. Chief Engineer -Environmental, National Gypsum Company, Buffalo, New York.

Schmidt, W., September 22, 1975. Correspondence re: Submittal to EPA of Affidavit for Exemption due to plant closure. Chief Engineer - Environmental, National Gypsum Company, Buffalo, New York.

Reilly, G., September 27, 1977. Deposition noting that National Gypsum discontinued practice of dumping waste material behind plant when they took over operations from Smith Company in 1953. Former Plant Manager, National Gypsum Company, Millington Plant, Millington, New Jersey.

Indelicato, E., December 19, 1977. Correspondence re: No need for stream encroachment permit for removal of unauthorized landfill at Millington Plant due to plant closure. Violation Coordinator, Bureau of Flood Plain Management, NJDEP, Trenton, New Jersey.

Tylutki, B., February 16, 1978. Correspondence re: Notification to National Gypsum that Millington Site poses potential contamination problem; issuance of Administrative Order requiring corrective action. Director, Solid Waste Administration, NJDEP, Trenton, New Jersey.

Unknown. April 1978. Engineering Report 78M-1, Millington, New Jersey. National Gypsum Company, Buffalo, New York.

Bishop, G., April 3, 1978. "DEP Ignores Its Own Deadline to Curb Passaic River Polluter" Newark Star Ledger, Newark, New Jersey.

Tylutki, B., April 20, 1978. Memo re: Notification to Bureau of Flood Plain Management that expedited review of need for National Gypsum stream encroachment permit. Director, Solid Waste Administration, NJDEP, Trenton, New Jersey.

Tylutki, B., April 27, 1978. Correspondence re: Notification to National Gypsum Company that Engineering Report 78M-1 is deficient; suggesting joint meeting at site to resolve questions. Director, Solid Waste Administration, NJDEP, Trenton, New Jersey.

Chheda, P., June 9, 1978. Correspondence re: Submission to NJDEP of final engineering plan as result of onsite discussions. National Gypsum Company, Buffalo, New York.

Tylutki, B., June 27, 1978. Correspondence re: Notification of US Fish & Wildlife Service that asbestos deposits are located on the Dietzman Tract within the Great Swamp National Wildlife Refuge; requesting action. Director, Solid Waste Administration, NJDEP, Trenton, New Jersey.

Tylutki, B., July 3, 1978. Correspondence re: Notification of National Gypsum Company that a stream encroachment permit is required for corrective action at Millington Plant. Director, Solid Waste Administration, NJDEP, Trenton, New Jersey.

Chheda, P., August 8, 1978. Engineering Drawing re: Minor repair along Passaic River bank. National Gypsum Company, Buffalo, New York.

O'Dowd, J., September 29, 1978. Memo re: Receipt and approval of stream encroachment permit. Acting Bureau Chief, Bureau of Flood Plain Management, NJDEP, Trenton, New Jersey.

Unknown. Undated, circa October 1978. Excerpt from unknown report summarizing action of Passaic River Coalition in regard to Asbestos Dump Site. Source Unknown.

O'Dowd, J., October 2, 1978. Stream Encroachment Permit No. 8419. Acting Chief, Bureau of Flood Plain Management, NJDEP, Trenton, New Jersey.

Tylutki, B., October 10, 1978. Correspondence re: Approval of National Gypsum Company plans for remedial action at Millington Plant. Director, Solid Waste Administration, NJDEP, Trenton, New Jersey.

Tylutki, B., November 14, 1978. Correspondence re: Indication to Michael Barta that periodic site inspections will be made to oversee remedial action at Millington Site; note that USEPA testing has detected no asbestos fibers in water from Passaic Valley Water Authority. Director, Solid Waste Administration, NJDEP, Trenton, New Jersey.

Chheda, P., December 8, 1978. Correspondence re: Notification to SWA that remedial work at Millington Plant is underway, but requesting extension of December 31 deadline. Structural Engineer, National Gypsum Company, Buffalo, New York.

Barta, M., January 2, 1979. Correspondence re: Complaints regarding delays in resolving problem at Millington Site; offers additional insight to problem as a result of his former employment with National Gypsum. Citizen, Basking Ridge, New Jersey.

Irenas, J., January 10, 1979. Correspondence re: Note that National Gypsum Company was proceeding with site work, but was ordered off of the property by TIFA, Ltd. on December 11, 1978. McCarter & English, Newark, New Jersey.

Seidel, J., January 12, 1979. Correspondence re: Rebuttal of Irenas (January 10, 1979) on behalf of TIFA, Ltd. Seidel, Stauber, & Wong, Morristown, New Jersey.

Schaan, F., March 9, 1979. Bid for construction of reinforced concrete pipe to carry stormwater runoff around asbestos pile. Fred J. Schaan & Son, Stirling, New Jersey.

Tylutki, B., June 25, 1979. Memo re: Note that remedial work at Millington Plant is nearing completion following long delay resulting from litigation and permit requirements. Director, Solid Waste Administration, NJDEP, Trenton, New Jersey.

Witte, G. June 26, 1979. Correspondence re: Settlement Agreement between TIFA, Ltd., and National Gypsum Company. McCarter & English, Newark, New Jersey.

Edwards, J., June 27, 1979. Investigative Report; noting meeting with Herb May (site contractor) and William Bryant (site engineer); discussion of proposed work. NJDEP, Trenton, New Jersey.

TIFA, Ltd., Undated, circa June 1978. Release agreement. TIFA, Ltd., Millington, New Jersey.

National Gypsum Company. Undated, circa June 1978. Release agreement. National Gypsum Company, Buffalo, New York.

Chheda, P., July 3, 1979. Correspondence re: Notification that National Gypsum has authorized field engineer (William Bryant) onsite and is proceeding with remedial action. Structural Engineer, National Gypsum Company, Buffalo, New York.

Edwards, J., July 6, 1979. Investigative Report; noting about 6 inches of riprap in stream and along bank, sketch attached. NJDEP, Trenton, New Jersey.

Edwards, J., July 10, 1979. Investigative Report; noting construction of interim roadway across asbestos dump, estimating one week required for completion of work. NJDEP, Trenton, New Jersey.

Chheda, P., July 27, 1979. Correspondence re: Submission of Completion Report for remedial activity. Structural Engineer, National Gypsum Company, Buffalo, New York.

Edwards, J., August 15, 1979. Investigative Report; noting that project is completed, no erosion, good vegetative cover. NJDEP, Trenton, New Jersey.

Lynch, P., August 21, 1979. Memo re: Summary of site history and regulatory activities (brief). NJDEP, Trenton, New Jersey.

Berry, T., Undated, circa December 1980. Correspondence re: Notification to NJDEP Division of Hazards Management that four asbestos dumps are located in Millington area; includes maps showing locations. Director, Essex County Toxics and Pollutants Project, West Orange, New Jersey.

Faherty, D., December 16, 1980. Memo re: Inspections of areas noted by Berry (undated, circa December 1980). NJDEP, Trenton, New Jersey.

Muzyka, L., May 4, 1981. Memo re: Inspection of TIFA, Ltd., facility at Millington; primary purpose to determine whether pesticides were manufactured or used at plant. NJDEP, Trenton, New Jersey.

Schwartz, B., May 22, 1981. Memo re: Detailed summary of site history and regulatory action at Millington Site; suggestions for further action. Deputy Chief, Office of Enforcement, NJDEP, Trenton, New Jersey.

Schwartz, B., May 26, 1981. Memo re: March 26 visit to TIFA, Ltd., site inspection. Deputy Chief, Office of Enforcement, NJDEP, Trenton, New Jersey.

Mikulka, J., June 2, 1981. Memo re: Results of file review in regard to Millington Site. NJDEP, Office of Enforcement, Trenton, New Jersey.

Faherty, D., July 22, 1981. Memo re: Discussion of health problem presented by asbestos in Millington with Peter Hauge (NJDEP). NJDEP, Trenton, New Jersey.

Faherty, D., August 26, 1981. Memo re: Note that EPA is satisfied that filters at downstream potable water intakes prevent harmful amounts of asbestos from entering water supply of Commonwealth Water Company. NJDEP, Trenton, New Jersey.

Cunningham, G., September 17, 1981. Memo re: Site inspection. NJDEP, Trenton, New Jersey.

Bobal, R., August 6, 1982. Mitre Model scoring of Asbestos Dump Site (Millington Site). USEPA, New York, New York.

Bobal, R., August 11, 1982. USEPA Potential Hazardous Waste Site, Site Inspection Report. USEPA, New York, New York.

Unknown. Undated, circa August 1982. Bibliography of Information Sources Used to Apply the Hazard Ranking System. Source Unknown.

Unknown. Undated, circa August 1982. Documentation Records for Hazard Ranking System. Source Unknown.

Faherty, D., February 24, 1983. Memo re: Note that NJDEP had been contacted by TIFA, Ltd., offering to do additional stabilization work, but noting that National Gypsum Company does not want work done. Site Manager, Bureau of Solid Waste Management, NJDEP, Trenton, New Jersey.

Klein, G., July 27, 1983a. Memo re: Inspection of Millington Asbestos Dump (Millington Plant), July 8, 1983. Site Manager, Bureau of Solid Waste Management, NJDEP, Trenton, New Jersey.

Klein, G., July 27, 1983b. Memo re: Inspection of Millington Asbestos Dump #1.
Site Manager, Bureau of Solid Waste Management, NJDEP, Trenton, New Jersey.

Klein, G., July 27, 1983c. Memo re: Inspection of Millington Asbestos Dump #2.
Site Manager, Bureau of Solid Waste Management, NJDEP, Trenton, New Jersey.

Klein, G., July 27, 1983d. Memo re: Inspection of Millington Asbestos Dump #3.
Site Manager, Bureau of Solid Waste Management, NJDEP, Trenton, New Jersey.

Klein, G., July 27, 1983e. Memo re: Inspection of Millington Asbestos Dump #4.
Site Manager, Bureau of Solid Waste Management, NJDEP, Trenton, New Jersey.

Reilly, W. T., November 9, 1983. Correspondence re: Response to EPA Information Request Regarding NGC Activities. McCarter & English, Attorneys, Newark, New Jersey.

Hoffman, J., May 22, 1984. Personal Communication re: Background Information regarding Commonwealth Water Company. Commonwealth Water Quality Supervisor, Water Company, Short Hills, New Jersey.

A

ASB 001 1288

APPENDIX A

ASBESTOS DUMP SITE
SITE CHRONOLOGY

1927	Asbestos Ltd. begins operations at the Millington Site; waste was disposed of in onsite settling pits. Waste process water ran to the river, overtopping dams built to provide settling of solids.
1948	Asbestos Ltd. sells the Millington site to Smith Asbestos, who continues previous waste disposal practices.
1952-1953	Smith Asbestos sells the Millington site to NGC. NGC may or may not have continued dumping asbestos waste on the pile after their acquisition of the property.
1962	A report notes that solids were trucked away from the Millington site to an undisclosed landfill.
June 25, 1971	NGC makes application to the Corps of Engineers for a permit to discharge process wastewater to the Passaic River.
July 19, 1973	NGC indicates that manufacture of rigid polyurethane foam block had been discontinued. Installation of water conservation and pollution control equipment (mixing equipment with a coagulant; close-looping the condensate system; and a valve to prevent stream overflow from the process cones) had reduced discharge on the average by about 10,000 gpd (from 70,000 gpd).

July 31, 1973	NGC is notified by the EPA that the pending Refuse Act discharge permit application will be considered NPDES permit application No. NJ002429 under the 1972 Federal Water Pollution Control Act amendments.
March 8, 1974	EPA initiates public notice of the draft NPDES permit.
April 17, 1974	The final NPDES permit is issued with an expiration date of April 30, 1979. The permit requires construction of additional treatment facilities, and reduction of the discharge pH to 6-9 within 12 months.
January 7, 1975	Inspection of the Millington site by NJDEP reveals two process water discharges, one from the asbestos process and the second from a paint wash line into an unlined lagoon.
January 1975	NGC notes that approximately 50% of the plant production capacity is not in use; average discharge is 55,000 gpd. NGC is attempting to go to total recycle with the asbestos process water, but may be limited by economics.
April 26, 1975	The wet end of the asbestos shingle manufacturing process is shut down.
May 16, 1975	The Millington plant is closed due to economics and environmental constraints.
1976	TIFA, Ltd. purchases the Millington Plant from NGC.
January 25, 1977	NJDEP, Bureau of Flood Plain Management cites NGC for an unauthorized fill along the Passaic River; requests either removal of the fill or submission of necessary stream encroachment permit applications.

September 27, 1977	George Reilly states that during his tenure as former plant manager of the Millington Plant from 1950-1975, waste disposal on the pile was only by Smith Asbestos, and that NGC discontinued this practice shortly after purchasing the site.
October 11, 1977	The Millington Planning Board approves TIFA Ltd.'s occupancy of the Millington site.
November 22, 1977	NGC is notified by the BFPM that a stream encroachment permit is not required as a result of George Reilly's deposition.
December 1977	Local citizens complain of exposed asbestos waste at the Millington site as a result of erosion.
1977-1979	The Passaic River Coalition raises the question of pollution of the Passaic River with asbestos waste.
February 16, 1978	NJDEP, SWA issues an Administrative Order to NGC requiring corrective action to abate potential pollution problems at the Millington site. All exposed material was to have been covered and a long-term plan submitted for remediation of the site within 30 days.
March 1978	NJDEP, DWR samples the Passaic River above and below the Millington site.
April 1978	NGC submits "Engineering Report 78M-1" as a plan for long-term stabilization of the asbestos pile.
April 27, 1978	NJDEP, SWA indicates deficiencies in the plan, and requests resubmittal following onsite discussions.

June 9, 1978	Final engineering plans are submitted.
June 27, 1978	NJDEP, SWA notifies the US Fish and Wildlife Service of asbestos dumps in the Great Swamp area and requests action.
September 29, 1978	NJDEP, BFPM issues a stream encroachment permit to NGC for remedial action in accord with the engineering plan.
October 10, 1978	NJDEP, SWA approves amended plans for stabilization of the Millington site.
December 8, 1978	NGC notifies the SWA that a contractor is onsite and work is scheduled to begin.
December 11, 1978	NGC is denied access to the Millington site for corrective work by TIFA, Ltd.
January 2, 1979	Michael Barta, former NGC employee, registers complaints with the SWA regarding delays in remedial action at the Millington site. He further notes that phenyl mercuric acetate (PMA) was dumped directly into the Passaic River during active plant operations.
March 9, 1979	TIFA, Ltd. notes that they had barred NGC from the site because the erosion control proposed by NGC would have resulted in asbestos fibers being eroded from the pile into the river. They suggested a reinforced concrete pipe (RCP) storm drain.
June 26, 1979	NGC and TIFA, Ltd. execute a settlement agreement: NGC will remove sediment from the river and install riprap at the toe of the pile; TIFA Ltd. will install a 48" RCP storm drain.

July 3, 1979	NGC initiates site work.
August 15, 1979	NJDEP site inspections note that the project is completed and that a good vegetative cover has been established.
1980	TIFA, Ltd. began regrading a portion of the surface of the pile for additional buildings and parking.
December 1980	The New Jersey Public Interest Research Group notifies the NJDEP Division of Hazards Management of the four asbestos dumps in the Millington area, expressing concern over erosion at the Millington site, and public exposure at the remaining sites.
December 16, 1980	Inspections of the Millington site by the NJDEP, Bureau of Site Management indicate "large" areas of exposed asbestos due to erosion of soil cover.
March 26, 1981	NJDEP inspects the TIFA facility and the asbestos dump site. At this point TIFA, Ltd. refuses to accept any responsibility for the dump.
May 11, 1981	NJDEP samples stormwater from the culvert at the Millington site, and the Passaic River both up and downstream of the site.
August 6, 1982	Mitre model ranking of the Millington Site is completed by USEPA, Region II.
August 11, 1982	USEPA prepares Potential Hazardous Waste Site, Site Inspection Report.

DRAFT

July 27, 1983

NJDEP, Bureau of Site Management inspects the Millington site and notes areas of exposed asbestos waste. NGC is requested to undertake additional corrective action. The remaining dump sites are also inspected and recommendations are made for environmental sampling.

July 1983

NGC undertakes the remedial action.

November 2, 1983

NUS Corporation conducts a site investigation of the four dump sites in the Millington area.