



## UNITED STATES ENVIRONMENTAL PROTECTION AGENCY REGION 10

1200 Sixth Avenue, Suite 900 Seattle, WA 98101-3140 IDD 6888 8-30-11 5b.b

OFFICE OF COMPLIANCE AND ENFORCEMENT

Reply to: OCE-127

AUG 3 0 2011

Certified Mail Number 7011 0470 0002 9128 5469 Return Receipt Requested

James Cagle, Risk Manager - EHS Nu-West Industries, Inc. Agrium Conda Phosphate Operations 3010 Conda Road Soda Springs, Idaho 83276

Re:

Modification of Work Plan for Additional Requirements Schedule and Location of Well A-16; Administrative Order on Consent for Nu-West CPO Facility; Docket No. RCRA-10-2009-0186

Dear Mr. Cagle:

The purpose of this letter is to approve two recent requests from Agrium Nu-West Industries Inc. ("Nu-West") to modify the Work Plan for Additional Requirements ("Work Plan").

Your August 10, 2011 email requested modification to the Work Plan schedule for completion of seismic surveys and subsequent confirmation borings, and your August 18, 2011 email proposed a revised draft schedule for seismic survey confirmation borings and aquifer pump testing.

EPA approves your request to modify the schedule for the completion of seismic surveys of no later than October 31, 2011, with the seismic survey results to be reported to EPA no later than December 31, 2011. EPA approves the revised draft schedule for seismic survey confirmation borings and aquifer pump testing, which was provided to EPA in your August 18, 2011 email. A copy of that schedule is enclosed with this letter.

Your August 3, 2011 email requested a change in location for up-gradient well A-16. EPA approves your request to revise this location. I had previously provided an approval by email on August 4, 2011 to your request to modify this location. This letter confirms that email approval. A copy of WSP drawing 00023229-005, which was provided by Nu-West, is enclosed with this letter.

The Work Plan will need to be revised to reflect these changes and copies of the revised document will need to be distributed per the requirements of paragraph 74 of the Administrative Order on Consent. Figure 3 of the Work Plan will need to be revised to reflect the changes in up-gradient borehole locations, as is indicated on WSP drawings 00023229-D01 and 00023229-005 which were provided to EPA on July 22, 2011 and August 3, 2011. Figure 4 of the Work Plan will need to be revised as well to reflect the revised project schedule, which was provided to EPA on August 18, 2011 via email. Please note that the schedule dates for Task C, shown on Page 1 of Figure 4 in the current Work Plan project schedule, will need to be corrected to be consistent with this approval.

If you have any questions, feel free to call me at (206) 553-2964. Alternatively, you may reach me via email at: Magolske.Peter@epamail.epa.gov. Thank you for your attention to this important matter.

Sincerely,

Peter Magolske

Air / RCRA Compliance Unit

## **Enclosures**

cc: Brian Monson

Idaho Department of Environmental Quality

P. Scott Burton

Esq. Hunton and Williams LLP

DRAFT Figure 1 - Schedule for Additional Work Requirements - Field Components Privileged & Confidential (All durations are shown in calendar days) Internal Work Product ID Task Name Duration Start Finish Aug '12 Sep '12 Oct '12 Nov '12 8 15 22 29 5 12 19 26 2 9 16 23 30 7 14 21 28 4 45 TASK D3 - SEISMIC SURVEY CONFIRMATION BORINGS 46 Drilling - set surface casing, continuous 36 days Mon 6/4/12 Mon 7/9/12 core, and ream and develop boreholes 47 Borehole geophysical testing 21 days Tue 7/10/12 Mon 7/30/12 7/10 7/30 48 Provide preliminary field results and initial 7 days Tue 7/31/12 Wed 8/8/12 recommendations for discrete interval 7/31 8/8 49 Provide final flowmeter logging results to 13 days Tue 7/31/12 Thu 8/16/12 7/31 8/16 50 EPA review comment and approval 7 days Fri 8/17/12 Mon 8/27/12 8/17 8/27 51 Well installation and development 11 days Tue 8/28/12 Fri 9/7/12 52 TASK A2 - AQUIFER PUMP TESTING 53 Prepare aquifer pumping test work plan for 13 days Fri 8/17/12 Sun 9/2/12 EPA review 8/17 EPA review of aquifer pumping test work 14 days Mon 9/3/12 Sun 9/16/12

9/17

Project: DRAFT Schedule 2011-05-26 Date: Tue 8/16/11

55

Aquifer pumping test

Task

Milestone 🔷

14 days Mon 9/17/12

Sun 9/30/12



