

Site 12 SWDA Field Work Update
Westside / Bayside / North Point

NAVAL STATION TREASURE ISLAND
SAN FRANCISCO, CALIFORNIA

BCT Meeting
May 20, 2015


Current Field Work Status



- **Mobilized on May 18**
 - Personnel, equipment, materials, etc.

Mobilization includes clearing and grubbing at Site 32, performing baseline radiological surveys of Perimeter Road, topographic surveying of site and excavation boundaries, calibrating instruments, fencing exclusion zones and work areas, and constructing RSY pads.

- **Excavation starts May 27**



Treasure Island Solid Waste Disposal Areas (SWDAs)

Work Notices




• Notice of Start of Excavation Activities

- Issued an “Excavation” Work Notice to North Point residents on May 12
- Bayside and Westside residents will receive a similar notice in the next 2 weeks.


• Notice of Haul Routes

- Will issue “Haul Routes and Dust Control” notice to all residents. Details trucking, dust control, and road closures. Information on public access to boat ramp will be provided.



Notification of Excavation Activities at North Point Drive

May 12, 2015



During the last week of May 2015, the Navy's contractor C&S will begin excavation of soil near Buildings 1231 and 1233 along North Point Drive. This notice provides a schedule for the upcoming field activities.

The excavation area is located between Perimeter Road and North Point Drive. The excavation area will be within the red fence line as shown on the map below. This area will remain fenced off to public access during all work.

Work Plan



- **Draft Work Plan**

- Responded to regulatory, RAB, and City comments on Draft Work Plan. RTCs issued for back-check week of May 18.

- **Draft SAP**

- SAP issued separately following RASO and Navy QAO review. Comments from CDPH received on May 15. RTCs issued for back-check week of May 18.

- **Final Work Plan**

- Will be finalized for field staff on May 22. Final distribution to BCT following SAP signature from NAVY QAO, expected in 2-3 weeks.

**FINAL
WORK PLAN**

*Non-Time Critical Removal Action for Solid Waste Disposal Areas
Westside Drive, Bayside Drive, and North Point Drive,
Radiological Characterization, Building Demolition, and Remediation,
Installation Restoration Site 12 (Phase III)
Former Naval Station Treasure Island
San Francisco, California*

Contract Number: N62473-12-D-2005
Contract Task Order: 0004

Document Control Number: CBI-2005-0004-0039

May 2015

Submitted to:



Base Realignment and Closure
Program Management Office West Naval Facilities Engineering Command
1455 Frazee Road, Suite 900
San Diego, California 92108


Submitted by:

CB&I Federal Services LLC
4005 Port Chicago Highway, Suite 200
Concord, California 94520-1120

Project Schedule



Shaded blue indicates dates with highest activity



Schedule of Milestones



May 2015 – Excavations Start

Aug 2015 – Excavations Complete

Sep 2015 – RSY Pad Soil Processing Complete

Nov 2015 – Waste Disposal Complete

Mar 2016 – Radiological Field (Final Status) Surveys Complete

May 2016 – Site Restoration Complete

June 2016 – Final Status Survey Report

June 2016 – Final Removal Action Completion Report



Artistic renderings from TIDA website