

485227

**URS**

February 16, 2001

US EPA Region VIII  
Attn. Mr. Paul Peronard, 8EPR-EP  
On-Scene Coordinator  
999 18th Street, Suite 500  
Denver, CO. 80202-2466

501 Mineral Avenue  
Libby, MT 59923


RE: US EPA Region VIII Unilateral Administrative Order (UAO) No. CERCLA-8-2000-10, Libby, Mt. Export Plant Progress Report for the period February 10, 2001 through February 16, 2001.

Dear Mr. Peronard:

Per the above referenced Unilateral Administrative Order, please find attached a progress report describing the activities that occurred during the period of February 10, 2001 through February 16, 2001 at the Libby, Mt. Export Plant.

Please call if you have any questions concerning this submittal.

Sincerely,

  
Mr. Jim Stout *Jim Stout*  
Site Project Manager

Attachment

cc:	John Constan	Montana DEQ
	Ken Lund	Holme, Roberts & Owen
	Bob Mariam	W.R. Grace
	Karen Brown	W.R. Grace
	Ray Lidstrom	URS

URS Corporation  
707 17th Street, Suite 3400  
Denver, CO 80202  
Tel: 303.292.0800  
Fax: 303.292.5860



Paul Peronard  
Weekly Progress Report  
February 16, 2001  
Page 1

February 16, 2001

US EPA Region VIII  
Attn. Mr. Paul Peronard, SEPR-EP  
On-Scene Coordinator  
999 18th Street, Suite 500  
Denver, CO. 80202-2466

501 Mineral Avenue  
Libby, MT 59923

Dear Mr. Peronard:

**Progress Report for the Period of February 10, 2001 through February 16, 2001.**

The Weekly Progress Report for the period of February 3, 2001 – February 9, 2001 was submitted to the EPA and State on February 9, 2001.

**At Export Plant**

- Back-filling activities at the Export Plant have been discontinued for the season.

**At Millwork West**

- Millwork West personnel continue operation of the planer as needed.
- Restoration of Planer Shop nearly completed. Three rooms built per plan submitted to City of Libby and EPA. Noble Electric has completed wiring within the three new rooms, overhead lighting, and rewiring of the 480 volt power line.
- A letter indicating the restoration plans for the four buildings other than the Planer Shed was submitted to the EPA on January 18, 2000.
- A quarter page ad indicating the Millwork West move continued in The Western News newspaper.
- A television ad indicating the Millwork West move continued to run.

**At Mine Disposal Site**

- No progress to report.



Paul Peronard  
Weekly Progress Report  
February 16, 2001  
Page 2

### Problems and Issues

- Electrical requirements have yet to be met for the Planer Shed restoration. Replacement 110 volt and 220 volt breakers are required and have been ordered.
- Await response for restoration plan submitted January 18, 2001.

### Analytical Data Received

- None

### Material Movement and Disposal

- None.

### Health and Safety

- None.

### Anticipated Developments Next Week

- It is anticipated that the 110 volt and 220 volt breakers will be installed thereby completing the electrical requirements within the Planer Shed.

### Planned Resolutions or Anticipated Problems

- Anticipated that new 110 volt and 220 volt breakers will arrive and be installed thereby completing the electrical requirements within the Planer Shed.

### Schedule

- Complete and submit draft of final report within 15 days after completion of all removal actions required under the UAO.

Respectfully,

A handwritten signature in black ink, appearing to read "Jim Stout".

Jim Stout  
Project Coordinator  
Libby Asbestos Site

*Jim Stout*