



485228
EPA REGION VIII
INFRASTRUCTURE/STMS-I
01 FEB 23 PM 2:32

February 23, 2001

US EPA Region VIII
Attn. Mr. Paul Peronard, 8EPR-EP
On-Scene Coordinator
999 18th Street, Suite 500
Denver, CO. 80202-2466

501 Mineral Avenue
Libby, MT 59923

RE: US EPA Region VIII Unilateral Administrative Order (UAO) No. CERCLA-8-2000-10, Libby, Mt. Export Plant Progress Report for the period February 17, 2001 through February 23, 2001.

Dear Mr. Peronard:

Per the above referenced Unilateral Administrative Order, please find attached a progress report describing the activities that occurred during the period of February 17, 2001 through February 23, 2001 at the Libby, Mt. Export Plant.

Please call if you have any questions concerning this submittal.

Sincerely,

Mr. Jim Stout
Site Project Manager

Attachment

cc:	John Constan	Montana DEQ
	Ken Lund	Holme, Roberts & Owen
	Bob Mariam	W.R. Grace
	Karen Brown	W.R. Grace
	Ray Lidstrom	URS

February 23, 2001

US EPA Region VIII
Attn. Mr. Paul Peronard, 8EPR-EP
On-Scene Coordinator
999 18th Street, Suite 500
Denver, CO. 80202-2466

501 Mineral Avenue
Libby, MT 59923

Dear Mr. Peronard:

Progress Report for the Period of February 17, 2001 through February 23, 2001.

The Weekly Progress Report for the period of February 10, 2001 – February 16, 2001 was submitted to the EPA and State on February 16, 2001.

At Export Plant

- Back-filling activities at the Export Plant have been discontinued for the season.

At Millwork West

- Millwork West personnel continue operation of the planer as needed.
- Restoration of Planer Shop nearly completed. Three rooms built per plan submitted to City of Libby and EPA. Noble Electric has completed wiring within the three new rooms, overhead lighting, and rewiring of the 480 volt power line and is in the process of completing the 110 volt and 220 volt breakers.
- A letter indicating the restoration plans for the four buildings other than the Planer Shed was submitted to the EPA on January 18, 2000.
- The quarter page ad in The Western News newspaper indicating the Millwork West move was discontinued on February 22, 2000.
- The television ad indicating the Millwork West move was discontinued on February 22, 2000.

At Mine Disposal Site

- No progress to report.

Problems and Issues

- Electrical requirements have yet to be met for the Planer Shed restoration. Replacement 110 volt and 220 volt breakers are currently being installed.
- Await response for restoration plan submitted January 18, 2001.

Analytical Data Received

- None

Material Movement and Disposal

- None.

Health and Safety

- None.

Anticipated Developments Next Week

- It is anticipated that the 110 volt and 220 volt breakers will be installed thereby completing the electrical requirements within the Planer Shed.


Planned Resolutions or Anticipated Problems

- None.

Schedule

- Complete and submit draft of final report within 15 days after completion of all removal actions required under the UAO.

Respectfully,



Jim Stout
Project Coordinator
Libby Asbestos Site