



State of Utah

DEPARTMENT OF ENVIRONMENTAL QUALITY DIVISION OF ENVIRONMENTAL RESPONSE AND REMEDIATION

Michael O. Leavitt
Governor

Dianne R. Nielson, Ph.D.
Executive Director

Kent P. Gray
Director

168 North 1950 West
P.O. Box 144840
Salt Lake City, Utah 84114-4840
(801) 536-4100 Voice
(801) 359-8853 Fax
(801) 536-4414 T.D.D.

487736
RECEIVED/TMS-G OFFICE

FEB 4 1997

ERRC-029-97

January 30, 1997

Tony Medrano, Chief (8PM-GAC)
U. S. Environmental Protection Agency
Grants, Audit and Contracts Branch
999 18th Street, Suite 500
Denver, Colorado 80202-2466

Re: First Quarter FY'97

Dear Mr. Medrano:

Enclosed are Quarterly Reports for the First quarter of FY'97 for our various Cooperative Agreements.

Please call Brad Johnson at (801) 536-4100 if you have any questions.

Sincerely,

Brad T Johnson, CERCLA Branch Manager
Division of Environmental Response and Remediation

BTJ/MJS/aer

Enclosure(s)

cc: Linda Armer (with enclosure)



SITE SPECIFIC REPORTS - 1ST QUARTER FFY 1997

SITE	PHASE	ACTIVITY REPORT
BROWNFIELDS	BF	Met with Fran Hoffman of the Institute of Responsible Management to discuss Brownfields projects in Utah. Coordinated with Weber County and Ogden City on Brownfields applications.
MIDVALE SLAG OU2	RI/FS	Participated in activities associated with a removal action at Butterfield Lumber. Coordinated several scoping and planning activities with EPA representatives. Participated in discussions regarding use of the slag in reconstruction of I-15.
MURRAY SMELTER	RI/FS	Worked on State ARARs for the site. Participated in task group meetings associated with the site. Reviewed a Sampling and Analysis Plan. Provided comments on preliminary remediation goals. Participated in facilitated meetings.
PETROCHEM/EKOTEK	ROD RD/RA	Several State personnel participated in numerous meetings and discussions with EPA and local officials regarding the final ROD. Participated in preliminary discussions regarding the RD/RA consent decree for the site.
RICHARDSON FLAT	RI/FS	Block funding was not used for this project during this reporting period.
ROSE PARK SLUDGE PIT	RA	Block funding was not used for this project during this reporting period.
SANDY SMELTER	EE/CA	Reviewed the final CPM work plan and draft AOC. Coordinated Community relations concerns. Coordinated with EPA staff.
UP&L AMERICAN BARREL	RA	Block funding was not used for this project during this reporting period.

QUARTERLY EXPENDITURE REPORT					
ACTIVITY	EXPENDITURES				TOTALS
	4 TH QUARTER FFY 96	1 ST QUARTER FFY 97	2 ND QUARTER FFY 97	3 RD QUARTER FFY 97	
CORE	\$0	\$0	\$0	\$0	\$0
BROWNFIELDS	\$0	\$725	\$0	\$0	\$725
MIDVALE SLAG OU2	\$0	\$7,280	\$0	\$0	\$7,280
MURRAY SMELTER	\$3,509	\$18,952	\$0	\$0	\$22,461
PETROCHEM	\$22,806	\$18,460	\$0	\$0	\$41,266
RICHARDSON FLAT	\$0	\$0	\$0	\$0	\$0
ROSE PARK SLUDGE PIT	\$0	\$0	\$0	\$0	\$0
SANDY SMELTER	\$194	\$6,352	\$0	\$0	\$6,546
SITE ASSESSMENT	\$0	\$0	\$0	\$0	\$0
UP&L AMERICAN BARREL	\$0	\$0	\$0	\$0	\$0

FUNDING TRANSFER RECORD			
FROM ACTIVITY	TO ACTIVITY	AMOUNT TRANSFERRED	DATE

2. UDEQ Project Manager had several discussions with Mike Zimmerman on the Butterfield "time-critical-removal action" and addressing closure issues with regards to leaving soil contaminant residuals in place that could have a long term impact on groundwater.

Attachment:

Table 5 - Budget and Expense Report for Midvale Slag.

G. Richardson Flat (Remedial)

1. No work was performed during September - November, 1996 and no activity is planned for FY 97 second quarter. All future action at the site is currently on hold until the issue of proposed listing is decided.

Attachments:

Tables 6 & 7 - Budget and Expense Reports for Richardson Flat RI/FS Oversight and RI/FS accounts.

H. American Barrel Site (Enforcement)

1. Community Relations: UDEQ and EPA representatives are keeping the public and government officials informed of all major developments.

Attachment:

Table 8 - Budget and Expense Report for Community Relations.

I. Rose Park

1. State oversight activities included the collection of split samples in conjunction with semi-annual O&M sampling performed by Amoco consultants TriTechnics Corporation.

Attachment:

Table 9 - Budget and Expense Report for the Rose Park Site.

TABLE 6

V - 008427- 01 RICHARDSON FLAT OVERSIGHT - 4608							
MULTISITE 2TFA08LR07	Budget FY 1997	Oct-96	Nov-96	Dec-96	1st Quarter	YTD Total	Budget Remaining
Personnel	\$ 4,116	0	0	0	\$ -	\$ -	\$4,116
Fringe Benefits	\$ 858	0	0	0	\$ -	\$ -	\$858
Travel	\$ 52	0	0	0	\$ -	\$ -	\$52
Equipment	\$ -	0	0	0	\$ -	\$ -	\$0
Supplies	\$ 29	0	0	0	\$ -	\$ -	\$29
DP Supplies/Equip	\$ -	0	0	0	\$ -	\$ -	\$0
Contractual	\$ 49	0	0	0	\$ -	\$ -	\$49
Construction	\$ -	0	0	0	\$ -	\$ -	\$0
Other	\$ 422	0	0	0	\$ -	\$ -	\$422
TOTAL DIRECT:	\$ 5,526	0	0	0	\$ -	\$ -	\$ 5,526
Indirect Allocations	\$ 715	0	0	0	\$ -	\$ -	\$715
TOTAL:	\$ 6,241	0	0	0	\$ -	\$ -	\$ 6,241
CUMULATIVE:		0	0	0	0		

TABLE 7

V - 008427- 01 RICHARDSON FLAT R/FS - 4607							
MULTISITE 8TFA08LL94	Budget FY 1997	Oct-96	Nov-96	Dec-96	1st Quarter	YTD Total	Budget Remaining
Personnel	\$ 66,396	0	0	0	\$ -	\$ -	\$66,396
Fringe Benefits	\$ 32,591	0	0	0	\$ -	\$ -	\$32,591
Travel	\$ 2,585	0	0	0	\$ -	\$ -	\$2,585
Equipment	\$ 210	0	0	0	\$ -	\$ -	\$210
Supplies	\$ 599	0	0	0	\$ -	\$ -	\$599
DP Supplies/Equip	\$ -	0	0	0	\$ -	\$ -	\$0
Contractual	\$ 75,615	0	0	0	\$ -	\$ -	\$75,615
Construction	\$ -	0	0	0	\$ -	\$ -	\$0
Other	\$ 368	0	0	0	\$ -	\$ -	\$368
TOTAL DIRECT:	\$ 178,364	0	0	0	\$ -	\$ -	\$ 178,364
Indirect Allocations	\$ 12,149	0	0	0	\$ -	\$ -	\$12,149
TOTAL:	\$ 190,513	0	0	0	\$ -	\$ -	\$ 190,513
CUMULATIVE:		0	0	0	0		

TABLE 8

V - 008427- 01 UP & L / AMERICAN BARREL - COMMUNITY RELATIONS - 4604							
MULTISITE 4TGB08LPB4	Budget FY 1997	Oct-96	Nov-96	Dec-96	1st Quarter	YTD Total	Budget Remaining
Personnel	\$ 4,608	5	6	34	\$ 45	\$ 45	\$4,563
Fringe Benefits	\$ (142)	2	2	12	\$ 16	\$ 16	(\$158)
Travel	\$ 800	0	0	0	\$ -	\$ -	\$800
Equipment	\$ -	0	0	0	\$ -	\$ -	\$0
Supplies	\$ 932	1	0	0	\$ 1	\$ 1	\$931
DP Supplies/Equip	\$ -	0	0	0	\$ -	\$ -	\$0
Contractual	\$ 9,879	0	0	0	\$ -	\$ -	\$9,879
Construction	\$ -	0	0	0	\$ -	\$ -	\$0
Other	\$ 2,455	18	0	0	\$ 18	\$ 18	\$2,437
TOTAL DIRECT:	\$ 18,532	26	8	46	\$ 80	\$ 80	\$ 18,452
Indirect Allocations	\$ (78)	6	0	0	\$ 6	\$ 6	(\$84)
TOTAL:	\$ 18,454	32	8	46	\$ 86	\$ 86	\$ 18,368
CUMULATIVE:		32	40	86	86		

~ An Object Class Category Revision will be made to reconcile negative amounts.

FINANCIAL REPORT

BLOCK COOPERATIVE AGREEMENT FINANCIAL SUMMARY						
ACTIVITY	ORIGINAL ALLOCATION	CURRENT ALLOCATION	FUNDS EXPENDED TO DATE	% OF PROJECT COMPLETE	TIME NEEDED TO COMPLETE	FUNDS NEEDED TO COMPLETE
CORE	\$300,000	\$300,000	\$0	0%	6 MONTHS	\$300,000
BROWNFIELDS	\$150,000	\$150,000	\$725	0%	6 MONTHS	\$149,275
MIDVALE SLAG OU2	\$27,000	\$27,000	\$7,280	27%	6 MONTHS	\$19,720
MURRAY SMELTER	\$44,000	\$44,000	\$22,461	51%	6 MONTHS	\$21,539
PETROCHEM	\$46,000	\$46,000	\$41,266	90%	6 MONTHS	\$4,734
RICHARDSON FLAT	\$5,000	\$5,000	\$0	0%	6 MONTHS	\$5,000
ROSE PARK SLUDGE PIT	\$10,000	\$10,000	\$0	0%	6 MONTHS	\$10,000
SANDY SMELTER	\$80,000	\$80,000	\$6,546	8%	6 MONTHS	\$73,454
SITE ASSESSMENT	\$400,000	\$400,000	\$0	0%	6 MONTHS	\$400,000
UP&L AMERICAN BARREL	\$15,000	\$15,000	\$0	0%	6 MONTHS	\$15,000
TOTALS	\$1,077,000	\$1,077,000	\$78,278	7%	6 MONTHS	\$998,722*

* The \$2.00 difference between this total and the spread sheet total on page 5 is due to rounding errors.