




**Environmental
Operations, Inc.**
CLEARING THE WAY

KNRP

August 15, 2013

Mr. Bruce Morrison
Project Manager
U.S. Environmental Protection Agency, Region 7
11201 Renner Boulevard
Lenexa, KS 66219



RE: Monthly Progress Report
Solutia – John F. Queeny Plant
St. Louis, Missouri
EPA ID No. MOD 004 954 111

Dear Mr. Morrison:

Environmental Operations, Inc. (EOI), on behalf of SWH Investments, is providing this Monthly Progress Report for the John F. Queeny Plant formerly owned by Solutia. We are providing this Progress Report in order accordance with the reporting requirements of the EPA Docket No. RCRA-07-2009-0015 Consent Order which became effective December 18, 2009. Per the Interim Measures Work Plan, these reports will be submitted every month.

Reporting Period

July 1, 2013 – July 31, 2013

Description of the work conducted pursuant to the Order during the reporting period.

- EOI initiated and completed the quarterly groundwater sampling event in July.
- EOI started review of preliminary groundwater data reports from the quarterly event.
- EOI had ongoing communication with Regenesis for design of the final injection event. The type and amount of material to be injected, locations, and water removal to potentially improve effectiveness are still being evaluated. Some adjustment is being made in light of preliminary groundwater data from July.
- EOI contacted contractors for availability to perform the injection work.

Estimate of the percentage of the project completed during the reporting period

- 1%

RCRA



526486

Environmental Consulting & Remediation, Demolition, & Geotechnical Engineering

1530 South Second Street • Saint Louis, Missouri 63104-4500 • 314-241-0900

www.environmentalops.com

Printed On Recycled Paper

Mr. Bruce Morrison
August 15, 2013

Description of the projects scheduled for completion during the reporting period which were not completed; statement explaining why and updated completion date.

- Not applicable.

Copies of all data and sampling and test results and all other laboratory deliverables received by Respondent during the reporting period.


- Not applicable.

Description of the projects and actions which are scheduled for the following reporting period.

- EOI will complete design work with Regenesys for the final injection event. Due to the changes in the design to be resolved and contractor availability, injection will occur in September 2013.
- EOI will continue review of quarterly groundwater monitoring data from the July event as it becomes available from the lab.
- EOI will complete the waste profile information for Heritage for disposal of additional PCB soil from the VV Building area. After that is accomplished, scheduling of the work will occur.
- EOI/SWH will continue to work with the EPA regarding financial assurance information modifications and will respond accordingly.

If there are questions or concerns related to this Progress Report please contact Larry Rosen who can be reached by phone at (314) 480-4694, or via email at larryr@environmentalops.com.

Respectfully submitted,
ENVIRONMENTAL OPERATIONS, INC.



Lawrence C. Rosen, R.G.
Senior Project Manager

Copy: Mr. Michael House/Solutia
Ms. Christine Kump-Mitchell/MDNR
Mr. Rich Nussbaum/ MDNR