



October 15, 2013

Mr. Bruce Morrison Project Manager U.S. Environmental Protection Agency, Region 7 11201 Renner Boulevard Lenexa, KS 66219

RE: Monthly Progress Report
Solutia – John F. Queeny Plant
St. Louis, Missouri
EPA ID No. MOD 004 954 111

Dear Mr. Morrison:

Environmental Operations, Inc. (EOI), on behalf of SWH Investments, is providing this Monthly Progress Report for the John F. Queeny Plant formerly owned by Solutia. We are providing this Progress Report in order accordance with the reporting requirements of the EPA Docket No. RCRA-07-2009-0015 Consent Order which became effective December 18, 2009. Per the Interim Measures Work Plan, these reports will be submitted every month.

Reporting Period

September 1, 2013 – September 30, 2013

Description of the work conducted pursuant to the Order during the reporting period.

- EOI selected Bulldog Drilling, Inc. for the injection work and scheduled the task to commence in September. EPA and MDNR were notified/invited to observe activities.
- EOI initiated the final injection event on September 23, 2013. The injection work is scheduled to take approximately four weeks to complete. Injection is taking place in FF Building Area, the former APA, and the FBCSA.

Estimate of the percentage of the project completed during the reporting period

2%

RCRA 526513

Printed On Recycled Paper

Environmental Consulting & Remediation, Demolition, & Geotechnical Engineering 1530 South Second Street • Saint Louis, Missouri 63104–4500 • 314–241–0900

Mr. Bruce Morrison October 15, 2013

Description of the projects scheduled for completion during the reporting period which were not completed; statement explaining why and updated completion date.

NA

Copies of all data and sampling and test results and all other laboratory deliverables received by Respondent during the reporting period.

NA

Description of the projects and actions which are scheduled for the following reporting period.

- Communicate with the St. Louis Metropolitan Sewer District for permitting, treatment, and disposal requirements for water extracted during the injection event.
- EOI will commence the groundwater sampling event after the injection work is completed. The work is tentatively scheduled to start by October 28, 2013.
- EOI will begin developing the annual groundwater report for the site.
- EOI/SWH will continue to work with the EPA regarding financial assurance information modifications and will respond accordingly.

If there are questions or concerns related to this Progress Report please contact Larry Rosen who can be reached by phone at (314) 480-4694, or via email at larryr@environmentalops.com.

Respectfully submitted,

ENVIRONMENTAL OPERATIONS, INC.

Lawrence C. Rosen, R.G.

Senior Project Manager

Copy: Mr. Michael House/Solutia

Ms. Christine Kump-Mitchell/MDNR

Mr. Rich Nussbaum/ MDNR