United States Environmental Protection Agency Region V POLLUTION REPORT

Date: Tuesday, October 27, 2009

From: Anita L Boseman

EPA Region 5 Records Ctr.

346912

To: Charles Gebien, US EPA R5

Richard Murawski, US EPA R5 Linda Nachowicz, US EPA R5 Bill Messenger, US EPA R5 Jeff Kelley, US EPA R5 David Chung, US EPA HQ Harry Atkinson, IDEM Coast Guard, USCG Mark Durno, US EPA R5 Cheryl McIntyre, US EPA R5 Jason El-Zein, US EPA R5 Robert Paulson, US EPA R5 John Maritote, US EPA R5

M. Chezik, U.S. DOI Max Michael, IDEM

Subject: Time Critical Removal Action

State Plating

450 N 9th St., Elwood, IN Latitude: 40.2830390 Longitude: -85.8517070

POLREP No.: 3 **Site #:** B5SG **Reporting Period:** October 19 - 23, 2009 **D.O. #:** 07

Start Date: 10/12/2009 Response Authority: CERCLA
Mob Date: 10/12/2009 Response Type: Time-Critical
Demob Date: NPL Status: Non NPL

Completion Date: Incident Category: Removal Action
CERCLIS ID #: INN000510359
Contract # EP-S5-08-04

RCRIS ID #:

Site Description

See POLREP #1

Current Activities

On October 19, 2009, construction of the de-con station was completed. Removal and relocation of debris from within section J of the facility was completed. This will be the staging area for drums and containers for later disposal. The ambient air inside the facility was monitored for the following parameters with the use of 4 AreaRaes: Lower Explosive Limit (LEL), Carbon Monoxide, Hydrogen Cynide, Hydrogen Sulfide, Volatile Organic Compounds (VOC), and Oxygen. Also, 3 DataRams from ERT's RAT, was used to provide real time air and dust particulate monitoring.

On October 20, 2009, collecting of small containers

On October 21, 2009, overhead door #16 was reconstructed using lumber and plywood to allow access into section "I".

On October 22 - 23, 2009, collecting of small containers

Next Steps

Continue collecting and staging small containers into area J. Security is on-site during non-working hours.

Key Issues

None.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs	- 1	***************************************	este este este en este en este este este	
ERRS - Cleanup Contractor	\$440,000.00	\$88,187.00	\$351,813.00	79.96%
RST/START	\$75,000.00	\$16,681.62	\$75,000.00	77.76%
Intramural Costs				
Total Site Costs	\$515,000.00	\$104,869.00	\$410,131.00	79.64%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.org/stateplating