

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

EPA Region 5 Records Ctr.



356999

Date: Friday, October 23, 2009**From:** Anita L Boseman

To: David Chung, US EPA HQ
Jason El-Zein, US EPA R5
Bill Messenger, US EPA R5
Cheryl McIntyre, US EPA R5
Robert Paulson, US EPA R5
Coast Guard, USCG
Harry Atkinson, IDEM

Charles Gebien, US EPA R5
Carl Norman, US EPA R5
Richard Murawski, US EPA R5
Jeff Kelley, US EPA R5
M. Chezik, U.S. DOI
Max Michael, IDEM

Subject: Time Critical Removal Action
State Plating
450 North 9th St., Elwood, IN
Latitude: 40.2830390
Longitude: -85.8517070

POLREP No.: 3
Reporting Period: October 19 - 23, 2009
Start Date: 10/12/2009
Mob Date: 10/12/2009
Demob Date:
Completion Date:
CERCLIS ID #: INN000510359
RCRIS ID #:

Site #: B5SG
D.O. #: 07
Response Authority: CERCLA
Response Type: Time-Critical
NPL Status: Non NPL
Incident Category: Removal Action
Contract # EP-S5-08-04

Site Description

See POLREP #1

Current Activities

On October 19, 2009, construction of the de-con station was completed. Removal and relocation of debris from within section J of the facility was completed. This will be the staging area for drums and containers for later disposal. The ambient air inside the facility was monitored for the following parameters with the use of 4 AreaRaes: Lower Explosive Limit (LEL), Carbon Monoxide, Hydrogen Cyanide, Hydrogen Sulfide, Volatile Organic Compounds (VOC), and Oxygen. Also, 3 DataRams from ERT's RAT, was used to provide real time air and dust particulate monitoring.

On October 20, 2009, collecting of small containers <5 gallons, and then staged them in the newly cleared staging area began. Real-time monitoring of the ambient air inside the facility with the use of 3 DataRam/RAT and 4 AreaRaes continued.

On October 21, 2009, overhead door #16 was reconstructed using lumber and plywood to allow access into section "I".

On October 22 - 23, 2009, collecting of small containers <55 gallons, and relocating them in the staging area, section J continued. Real-time monitoring of the ambient air inside the facility with the use of 3 DataRam/RAT and 4 AreaRaes continued.

Security is on-site during non-working hours.

Next Steps

- Continue collecting and staging small containers into area J.

Key Issues

None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$440,000.00	\$88,187.00	\$351,813.00	79.96%
RST/START	\$75,000.00	\$16,681.62	\$75,000.00	77.76%
Intramural Costs				
Total Site Costs	\$515,000.00	\$104,869.00	\$410,131.00	79.64%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.org/stateplating