United States Environmental Protection Agency Region V

POLLUTION REPORT

Date:

Saturday, March 27, 2010

From:

Anita L. Boseman

To:

David Chung, US EPA HQ Jason El-Zein, US EPA R5 Bill Messenger, US EPA R5 Cheryl McIntyre, US EPA R5 Robert Paulson, US EPA R5

Coast Guard, USCG Harry Atkinson, IDEM

Subject: Time Critical Removal Action

State Plating

450 North 9th St., Elwood, IN

Latitude: 40.2830390 Longitude: -85.8517070

POLREP No.:

20

Site #:

B5SG

Charles Gebien, US EPA R5

Richard Murawski, US EPA R5

Carl Norman, US EPA R5

Jeff Kelley, US EPA R5

M. Chezik, U.S. DOI

Max Michael, IDEM

Reporting Period: **Start Date:**

March 22-27, 2010

D.O. #: **Response Authority:** 07 **CERCLA**

Mob Date:

10/12/2009

Response Type:

Time-Critical

Demob Date:

10/12/2009

NPL Status: Incident Category: Non NPL Removal Action

Completion Date: CERCLIS ID #:

INN000510359

Contract #

EP-S5-08-04

RCRIS ID #:

Site Description See POLREP #1

Current Activities

On March 22, 2010, the removal of overhead processing lines with the aid of a man-lift commenced. The ambient air inside the facility was monitored for the following parameters with the use of 4 AreaRaes: Lower Explosive Limit (LEL), Carbon Monoxide (CO), Hydrogen Cyanide (HCN), Hydrogen Sulfide (H2S), Volatile Organic Compounds (VOC) and Oxygen (O2). Also 2 DataRam were used via ERT's RAT to provide real time dust particulate monitoring. All worked was performed in Level C.

On March 23, 2010, the removal of overhead processing lines with the aid of a manlift continued. Approximately 800 ft. of overhead processing lines were removed and staged. Liquids from within process lines were containerized for later disposal. Real-time monitoring of the ambient air inside the facility was performed with the use of 2 DataRam/RAT and 4 AreaRaes. All worked was performed in Level C.

On March 24, 2010, the removal of overhead processing lines with the aid of a man-lift

continued. Approximately 900 ft. of overhead processing lines were removed and staged. Liquids from within process lines were containerized for later disposal. Real-time monitoring of the ambient air inside the facility was performed with the use of 2 DataRam/RAT and 4 AreaRaes. All worked was performed in Level C.

On March 25, 2010, the removal of overhead processing lines with the aid of a man-lift continued. Approximately 1400 ft. of overhead processing lines were removed and staged. Liquids from within process lines were containerized for later disposal. Hazardous debris was loaded into a one 20 yd3 roll-off box for future disposal. This roll-off was transported by PSC for delivery to EQ in Belleville, MI. for disposal. Real-time monitoring of the ambient air inside the facility was performed with the use of 2 DataRam/RAT and 4 AreaRaes. All worked was performed in Level C.

On March 26, 2010, the removal of overhead processing lines with the aid of a man-lift continued. Approximately 1400 ft. of overhead processing lines were removed and staged. Liquids from within process lines were containerized for later disposal. Hazardous debris was loaded into two 20 yd3 roll-off for future disposal. Real-time monitoring of the ambient air inside the facility was performed with the use of 2 DataRam/RAT and 4 AreaRaes. All worked was performed in Level C.

On March 27, 2010, the removal of overhead processing lines with the aid of a man-lift continued. Approximately 1200 ft. of overhead processing lines were removed and staged. The process lines were drained of liquid which were containerized for later disposal. Real-time monitoring of the ambient air inside the facility was performed with the use of 2 DataRam/RAT and 4 AreaRaes. All worked was performed in Level C.

Next Steps

- Continue real-time air monitoring of the ambient air inside the facility with the use of DataRams/RAT and AreaRaes.
- Continue preparing process lines for disposal.
- Continue onsite security during non-working hours.

Key Issues

None.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$1,259,536.00	\$1,035,113.60	\$224,422.40	17.82%
RST/START	\$175,000.00	\$144,136.19	\$175,000.00	17.64%
Intramural Costs				
Total Site Costs	\$1,434,536.00	\$1,179,250.00	\$255,286.00	17.80%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the

time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

TOTAL TO DATE:

Bulk Liquids (Approximate)

24,544 gallons of Hazardous Waste Liquids D008 (Lead) have been transported to Vickery, OH for disposal.

45,435 gallons of Hazardous Waste Liquids D007 (Chromium, Nickel) have been transported to Vickery, OH for disposal.

4,990 gallons of Waste Corrosive, Basic, Inorganic D002, D007 (Chromium, Nickel) have been transported to Vickery, OH for disposal.

41,463 gallons of Waste Corrosive, Acidic, Inorganic D002, D007, D008 (Sulfuric Acid, Hydrochloric Acid) have been transported to Vickery, OH for disposal.

10,163 gallons of Waste Sodium Hydroxide Solution, D002, D007 have been transported to Vickery, OH for disposal.

15,231 gallons of Waste Corrosive Liquid, Acidic, Inorganic, D002, D007, D008, D010 (Chromic Acid, Hydrochloric Acid, Sulfuric Acid, Nitric Acid) have been transported to Vickery, OH for disposal.

Bulk Solids (Approximate)

12,000 lbs of Hazardous Waste Solid, D007, D008, (Chromium, Lead) have been transported to Detroit, MI for disposal.

Waste Stream	Quantity	Manifest #	Disposal Facility
Hazardous Waste, Solid, D007, D008	12000	006486567JJK	Petro-Chem Processing
Chromium, Lead)	lbs		Group, Detroit, MI

www.epaosc.org/stateplating