

Construction Completion Candidate Form

Gulfco Marine Maintenance

Site:

Region:	6		State:	Texas		
Current Regional estimate of CC accomplishment: (double-click on the shaded field to make a selection)				Is this a change from the		
☐ FY	'2010			previous estimate?		
☐ FY	'2012	beyond FY2012			☐ No	
If the estimated accomplishment date has changed, please update CERCLIS!						
The Responsible assessing Ecological (NOD) was acceptable regarding to March 4, 2	nsible Partiments under Risk Assess issued on SLERA an heir intent to 010.	es (RPs) for this site are completed a Unilateral Administrative Orcessment (SLERA) was found to be February 24, 2010. The NOD red submit it to EPA by March 11, to complete a Baseline Ecological	der. The Reinadequatequires that 2010. Als al Risk Ass	evised Screening te, and a Notice of the RPs comple so, a notice from essment (BERA)	g Level of Deficiency te an the RPs) is required by	
		provide notice that a BERA will en EPA will complete the SLER	-			

There are several construction tasks at the site that have been identified to date, including removal of tanks that contain hazardous wastes, and repair of a cap over former impoundments. This field construction is being addressed as a removal, and negotiation is underway to finalize an Administrative Order on Consent (AOC) for this work. Should the removal AOC not be agreed to, then the removal work will proceed as a fund lead project. Either way, the removal is expected to be completed by August 2010.

The Remedial Investigation Report approval is expected by February 2011, and the Feasibility Study Report approval is expected by June, 2011. The public meeting is planned for July 2011, with a Record of Decision scheduled for September 2011. Based on current site knowledge, and no additional construction work is identified, construction completion is planned for September 2011. (Green for 2011)

Previous update (November 2009): Previous CC estimate: 2012

The Responsible Parties for this site are completing the draft remedial investigation and risk assessment. At this time, the extent of contamination has been determined and the draft Screening Level Ecological Risk Assessment, as well as the Human Health Risk Assessment, is under regulatory review. The Record of Decision for the site is scheduled for September 2011, after which it will be necessary to complete a Remedial Design/Remedial Action Consent Decree by September 2012. Based on current site knowledge, the construction completion is scheduled for September 2012. This is an excellent site to be expedited if the PRPs corporate and complete an early removal action prior to the start of the pubic comment period. (Yellow for 2010-PRP Cooperation and Green for 2013)

Key activities necessary to achieve CC:

Milestone (e.g., funding, ROD, confirmatory sampling, install cap or well)	Est. Completion Date (Month/Year)	
Complete Human Health Risk Assessment	March 2010	
Complete Removal	July 2010	
Complete Baseline Ecological Risk Assessment	January 2011	
Remedial Investigation Report Approval	January 2011	
Feasibility Study Report Approval	May 2011	
Public Comment Period (60-days)	June - August 2011	
Public Meeting	July 2011	
Record of Decision	September 2011	
Construction Completion	September 2011	
DOJ Approval of Pre-Referral Notice (cost recovery, O&M, ICs)	November 2011	
Region Issues Special Notice Letters to RPs	December 2011	
Region Receives Good Faith Offers	February 2012	
Settlement Milestone #1	April 2012	
Consent Decree	November 2012	
PCOR	September 2013	