<u>City of Galveston, Texas</u> <u>Brownfields Site Assessment Pilot Project (BSAPP)</u>

Quarterly Project Progress Report
Third and Fourth Fiscal Quarters 2001 (April 1, 2001 through September 30, 2001)

Submitted to Ms. Camisha Scott, U.S. EPA Region 6 Brownfields Project Officer

Ref. Nos: U.S. EPA Assistance ID No. BP986187-01-2

BSAPP Doc. No. BSAPP-004-01

Prepared By: J. W. (Win) Turner, P.E., BSAPP Project Coordinator

Meridian Alliance Group, LLC

(Formerly KMA Environmental Services, Inc.)

Distribution: Paula Ozymy, BSAPP Project Director

Office of the City Manager, City of Galveston Steve LeBlanc, City Manager, City of Galveston

Ronnie Schultz, BSAP QA/QC Officer

Pollution Control Director, Galveston County Health District

Dwayne Ford, Brownfields Project Manager
U.S. EPA Region 6 Superfund Program
Helen Gilliam, BSAPP Project Accountant
Finance Department, City of Galveston

1.0 Background

The City of Galveston's Brownfields Site Assessment Pilot Project grant was officially awarded on September 30, 1998. All remaining project work was completed in the 1st quarter of FY2000. All project objectives under the original funding were met. We applied to EPA for the second time for supplemental funding in January 2001. We were successful, and the project has been re-initiated with the new objectives as outlined in the supplemental proposal. The supplemental funding selection was made in March 2001, and awarded in July 2001. This document presents the eleventh official quarterly report since the initial grant award, and covers the 3rd and 4th fiscal quarters of 2001 (April 1, 2001 through September 30, 2001). Future reports will be issued after each quarter.

2.0 Activities These Two Quarters

Very little activity occurred in the 3rd quarter. The necessary documentation was prepared and submitted for the EPA Cooperative Agreement, and HGAC approval was obtained. EPA finalized the Cooperative Agreement in July.

A new cleanup workplan was prepared and submitted to the TNRCC Voluntary Cleanup Program (VCP) group for the 600 51st St. site. The new plan was for a cleanup through capping and administrative controls, whereas the original plan had been for excavation and replacement of the contaminated soil. This alternative approach was discussed with

927830



and agreed to by TNRCC. The reason for the change was that the City had planned on re-locating their Recycle Center from its present location on 61st Street to this site due to a potential sale of the 61st Street property. As a part of this relocation, the 600 51st St. site was to be entirely paved (capped) with 6 inches of crushed limestone and asphalt paving. The sale of the 61st Street property did not happen, so the recycle center will not be relocated. However, this now gives the Tax Foreclosed Property Resale Committee two approved options for site cleanup, either by the Committee or a potential buyer. The capping approach is more economical, but does have some administrative restrictions and deed recordation requirements.

Two new sites were added to the Potential Brownfields inventory list, bring the new total to 33. The first is a former metal working facility located at 3224 Broadway (Rear). It is a tax-foreclosed property, with numerous old drums and containers located on the first floor of a 2-story building. A Phase 1 Environmental Site Assessment (ESA) was performed to ASTM guidelines for the property that included a thorough site inspection. The Phase 1 ESA revealed no significant issues of concern. The site inspection determined the drums and containers were mainly empty, and the building mainly needed removal of the empty containers, trash and debris. The potential for asbestos containing building materials and lead based paint was noted. The first floor was an unpaved, earthen floor, and assessment and soil sampling was recommended after the trash cleanup when the floor could be more thoroughly inspected.

The second new site is the Maco Stewart Beach Camp Area presently owned by the Bay Areas Council of the Boy Scouts of America. (Note: A final decision on the inclusion of this site in the BSAPP is pending.) The City had requested to use the property as a burn site for debris collected after the 1983 hurricane, there was to be no other dumping other than burnable materials, and the ash was to be buried on-site. The City had agreed to absolve the Bay Area Council of any liability in connection with the burn operation. Recently, a potential buyer/developer had an informal site investigation performed (visual only), and it was determined from test excavation that there are various unburned buried materials such as petroleum, copper, lead and others. They estimated a \$35,000 to \$45,000 cleanup cost. Apparently, all the materials disposed of by the City in 1983 were not burnable, or there has been other "midnight" dumping at the site. The site investigation also indicated the potential wetlands on portions of the site. The Bay Area Council has requested assistance from the City for this problem. The BSAPP will perform Phase 1 and 2 ESAs and more thorough site investigations and test excavations. From this, the problems can be identified and delineated, and cleanup plans and estimates developed. If necessary, the BSAPP can enter the site in the VCP. We will also request the Corps of Engineers to perform a wetlands determination at the site.

The BSAPP Project Coordinator prepared a presentation for, and attended the Brownfields 2001 National Brownfields Conference on September 24th and 25th. We participated in a panel presentation with other Gulf Coast pilot cities including New Orleans, Baton Rouge, and Port Arthur. The purpose of the presentation was to overview the Brownfields programs in each of the Gulf Coast cities, and to share methods, challenges, successes and ideas. A copy of Galveston's presentation slides is attached for your information (I apologize in advance for the poor reproduction quality on the color maps and photos). This should give you an overview of the scope of our presentation.

3.0 Next Quarter's Planned Activities

A meeting will be held with the Tax Foreclosed Property Resale Committee to discuss the next steps for 600 51st St. Work will begin on the Maco Stewart Beach Camp Site. We will follow-up with City personnel on the 3224 Broadway Site. We will attempt to reinitiate discussions with the BN&SF railroad on the 37th and Harborside property for the Old Central/Carver Park youth sports complex. We will also inform GHA and GHFC of our supplemental funding and offer continued support services to housing development projects.

4.0 Schedule Status

The second phase of the project under the supplemental funding commenced in July 2001. The project is anticipated to run for two years through July 2004.

5.0 Budget Status

The old cooperative agreement has been superceded by the new cooperative agreement. The remaining previous budget was less than \$100. The new starting budget is \$150,000 for site assessment and redevelopment planning, and \$50,000 for Greenspace Development. As of September 30, 2001, \$11,030.02 has been expended from the \$150,000, and nothing has been expended from the \$50,000. Detailed Budget Reports are included as Attachments 1 and 2.

6.0 Work Products Developed This Quarter

A Revised Cleanup Workplan for 600 51st St. was submitted to the TNRCC VCP group. A Phase 1 ESA Report was submitted to the appropriate City personnel and project distribution. Presentation slides were developed for the Brownfields Conference.

7.0 Key Measures of Performance

See attached spreadsheet, Attachment 3.

City of Galveston Brownfields Site Assessment Pilot Project Quarterly Budget Report: 3rd 4th QTRs FY2001 (4/01 - 9/01) - Base Project

Quarterly Budget Report: 3rd 4th QTRs FY2001 (4/01 - 9/01) - Base Project Task PROJECT This Period Previous Cummulative Remaining												
Breakdown		BUDGET		tQTR2001		Previous Total		To Date	"	Remaining Budget		
Task 1: Planning, Project Management & Coordination, Travel, Other												
Prime Contract	\$	30,000.00	\$	4,822.50	\$	-	\$	-	\$	30,000.00		
Subcontracts	\$, -	\$	· <u>-</u>	\$	-	\$	-	\$	-		
Materials/Supplies	\$	1,000.00	\$	-	\$	-	\$	_	\$	1,000.00		
Equipment	\$	-	\$	•	\$	_	\$	_	\$	- 1,000.00		
Travel	\$	2,000.00	\$	1,024.48	\$	_	\$	1,024.48	\$	975.52		
Other	\$	1,000.00	\$	46.04	\$	_	\$	46.04	\$	953.96		
Task Total	\$	34,000.00	\$	5,893.02	\$		\$	5,893.02	\$	28,106.9		
Tuok Total	ΙΨ	04,000.00	_Ψ_	0,000.02	ΙΨ		ΙΨ	0,000.02	Ψ.	20,100.00		
Task 2: Identification/Selection of Sites & Data Base Development												
Prime Contract	\$	5,000.00	\$	1,070.00	\$	_	\$	1,070.00	\$	3,930.00		
Subcontracts	\$	-	\$	-	\$	-	\$	-	\$	-		
Materials/Supplies	\$	•	\$	-	\$	-	\$	-	\$	-		
Equipment	\$	-	\$	-	\$	-	\$	-	\$	-		
Travel	\$	-	\$	-	\$	_	\$	-	\$			
Other	\$	-	\$	-	\$	-	\$	-	\$	-		
Task Total	\$	5,000.00	\$	1,070.00	\$	-	\$	1,070.00	\$	3,930.00		
- 1,010.00 ψ 0,000.00												
Task 3: Community Involvement												
Prime Contract	\$	5,000.00	\$	-	\$	-	\$	-	\$	5,000.00		
Subcontracts	\$	5,000.00	\$	-	\$	-	\$	-	\$	5,000.00		
Materials/Supplies	\$	1,000.00	\$	-	\$	-	\$	-	\$	1,000.00		
Equipment	\$	-	\$	-	\$	-	\$	-	\$	-		
Travel	\$	-	\$	-	\$	-	\$	-	\$	-		
Other	\$	1,000.00	\$	-	\$	-	\$	-	\$	1,000.00		
Task Total	\$	12,000.00	\$	-	\$	+	\$	-	\$	12,000.00		
	•											
Tasks 4 & 5: Phas					_	sments			_			
Prime Contract	\$	35,000.00	\$	1,525.00	\$	-	\$	1,525.00	\$	33,475.00		
Subcontracts	\$	35,000.00	\$	379.50	\$	-	\$	379.50	\$	34,620.50		
Materials/Supplies	\$	-	\$	-	\$	- 1	\$	-	\$	-		
Equipment	\$	-	\$	-	\$	-	\$	·-	\$	-		
Travel	\$	-	\$	-	\$	-	\$	-	\$	-		
Other	\$	-	\$	-	\$		\$	-	\$	-		
Task Total	\$	70,000.00	\$	1,904.50	\$	•	\$	1,904.50	\$	68,095.50		
Table Co. Dadamila		-4 Diamaina										
Task 6: Redevelor				2.162.50	Œ		•	2 462 50	ď	10 027 50		
Prime Contract	\$	15,000.00	\$	2,162.50	\$	-	\$	2,162.50	\$	12,837.50		
Subcontracts	\$	12,000.00	\$	-	\$	-	\$	-	\$	12,000.00		
Materials/Supplies	\$	2,000.00	\$	-	\$	-	\$	-	\$	2,000.00		
Equipment	\$	-	\$	-	\$	-	\$	-	\$	-		
Travel	\$	-	\$	-	\$	-	\$	-	\$	-		
Other	\$	-	\$	-	\$	<u>-</u>	\$		\$	-		
Task Total	\$	29,000.00	\$	2,162.50	\$	-	\$	2,162.50	\$	26,837.50		

PROJECT TOTAL | \$ 150,000.00 | \$ 11,030.02 | \$ - | \$ 11,030.02 | \$ 138,969.98

Attachment 1
To The City of Galveston's
Quarterly Project Report

<u>City of Galveston</u> <u>Brownfields Site Assessment Pilot Project</u> Quarterly Budget Report: 3rd 4th QTRs FY2001 (4/01 - 9/01) - Greenspace

Quarterly	Bu	dget Repor	t: 3	rd 4th QTR	s E)	<u>(2001 (4/01</u>	- 9/0	1) - Greens	ра	ce
Task	PROJECT		This Period		Previous		Cummulative		Remaining	
Breakdown	BUDGET		1stQTR2001		Total		To Date		Budget	
Task 1: Planning,		ject Manag		ent & Coord	lina	tion, Travel	, Ot	ner		
Prime Contract	\$	-	\$	-	\$	-	\$	-	\$	•
Subcontracts	\$	-	\$	-	\$	-	\$	-	\$	-
Materials/Supplies	\$	-	\$	-	\$	-	\$	-	\$	-
Equipment	\$	-	\$	-	\$	-	\$	-	\$	-
Travel	\$	-	\$	-	\$	-	\$	-	\$	-
Other	\$	-	\$	-	\$	-	\$	-	\$	-
Task Total	\$	-	\$	-	\$	-	\$	-	\$	
Task 2: Identificat	ion	Selection o	f S	ites & Data	Rac	e Developr	neni	,		
Prime Contract	\$	-	\$	ics a Data	\$	e Developi	\$	<u> </u>	\$	
Subcontracts	\$	_	\$	_	\$	_	\$	-	\$	-
Materials/Supplies	\$	-	\$	-	\$	-		-	\$	-
	\$	-		-		-	\$	-		-
Equipment		-	\$	-	\$	-	\$	-	\$	-
Travel	\$	-	\$	-	\$	-	\$	-	\$	- 1
Other	\$	-	\$	-	\$	•	\$		\$	
Task Total	\$	-	\$		\$	-	\$	-	\$	
Task 3: Communit	ty Ir	nvolvement								
Prime Contract	<u> </u>	2,000.00	\$	-	\$	-	\$	-	\$	2,000.00
Subcontracts	\$	2,000.00	\$	-	\$	_	\$	-	\$	2,000.00
Materials/Supplies	\$	1,000.00	\$	-	\$	-	\$	-	\$	1,000.00
Equipment	\$	· -	\$	-	\$	-	\$	-	\$	-
Travel	\$	_	\$	-	\$	-	\$	-	\$	-
Other	\$	_	\$	_	\$	-	\$	-	\$	-
Task Total	\$	5,000.00	\$	-	\$	-	\$	-	\$	5,000.00
Tasks 4 & 5: Phas				ntal Site As		sments				
Prime Contract	\$	13,000.00	\$	-	\$	-	\$	-	\$	13,000.00
Subcontracts	\$	21,000.00	\$	-	\$	-	\$	-	\$	21,000.00
Materials/Supplies	\$	-	\$	-	\$	-	\$	-	\$	-
Equipment	\$	-	\$	-	\$	-	\$	-	\$	-
Travel	\$	-	\$	-	\$	-	\$	-	\$	-
Other	\$\$	-	\$	-	\$		\$	-	\$	-
Task Total	\$	34,000.00	\$	-	\$	-	\$	-	\$	34,000.00
Task 6: Redevelop		nt Blanning		· · · · · · · · · · · · · · · · · · ·						
Prime Contract		4,000.00	\$		\$		\$		\$	4,000.00
1	\$ 6	5,000.00	Э \$	-	э \$	-	э \$	-	Ф \$	5,000.00
Subcontracts	\$		э \$	-		-		-		
Materials/Supplies	\$	2,000.00		-	\$	-	\$	-	\$	2,000.00
Equipment	\$	-	\$	-	\$	-	\$ \$	-	\$	-
Travel	\$	-	\$	-	\$	-		-]	\$	-
Other	\$	- 44 000 00	\$	-	\$	-	\$		\$	- 44 000 00
Task Total	\$	11,000.00	Þ	<u> </u>	\$		Þ	<u>- l</u>	D	11,000.00

PROJECT TOTAL \$ 50,000.00 \$ - | \$ - | \$ - | \$ 50,000.00 |

Attachment 2

Attachment 2
To the City of Galveston's
Quarterly Project Report

City of Galveston, Texas Brownfields Site Assessment Pilot Project Key Indicators of Performance

Pilot Potential Potentia	Pilot Name: Galveston, T	exas											
Potential Brownfields													
## AP2			Assessments	Assessments	Assessments					Construction Jobs	Cleanup Dollars	Redevelopment Jobs	Dollars Levaraged
STIN & Stewart Road Eliminated Feb-99 Jun-99 N N N N N N N N N		i				1							
Feb-99 Sep-99 Dec-90 N N N			1		AP6								
East End Flats								N/A	N/A	N/A	N/A	N/A	N/A
Old Central/Carver Park Area Study Aug-99 Dec-00 Y		I			Dec-99								
37th & Harborside							N						
Maco Stewart Camp Sile Y Jul-01	Old Central/Carver Park					Y							
Maco Stewart Camp Site Y	37th & Harborside												
Teledyne Pipe Plant N'' Aug-99 Dec-00 Second N Seco	3224 Broadway (Rear)		Jul-01	Jul-01									
1802 Mechanic N	Maco Stewart Camp Site												
514 21st Street	Teledyne Pipe Plant		Aug-99	Dec-00									
S27 21st Street	1802 Mechanic												
202 25th Street	514 21st Street												
2610 Mechanic N** Aug-99 Dec-00	527 21st Street	1											
318 27th Street	202 25th Street	N**	Aug-99	Dec-00									
2627 Market N'* Aug-99 Dec-00 2701 Market N'* Aug-99 Dec-00 2708 Post Office N'* Aug-99 Dec-00 1201 Harborside N 1202 Postoffice N 1528 Mechanic N'* Aug-99 Dec-00 1528 Mechanic N'* Aug-99 Dec-00 1528 Mechanic N'* Aug-99 Dec-00 1529 Minie N'* Aug-99 Dec-00 1119 23rd Street N'* Aug-99 Dec-00 1119 23rd Street N'* Aug-99 Dec-00 1119 23rd Street N'* Aug-99 Dec-00 12928 Broadway N'* Aug-99 Dec-00 13102 Avenue L N'* Aug-99 Dec-00 13103 Minie N'* Aug-99 Dec-00 13104 Normal N 1425 59th Street N 157th Street N 1	2610 Mechanic		Aug-99	Dec-00		·							
2701 Market	318 27th Street		Aug-99	Dec-00									
2728 Post Office	2627 Market	N**	Aug-99	Dec-00									
1201 Harborside	2701 Market					1							
1202 Postoffice	2728 Post Office	N**	Aug-99	Dec-00									
1528 Mechanic	1201 Harborside	N											
707 23rd Street N** Aug-99 Dec-00	1202 Postoffice												
2327 Winnie	1528 Mechanic		Aug-99	Dec-00		l							
1119 23rd Street N** Aug-99 Dec-00 910 23rd Street N** Aug-99 Dec-00 2928 Broadway N** Aug-99 Dec-00 3102 Avenue L N** Aug-99 Dec-00 57th & Broadway N 425 59th Street N 3 Lennox N 6102 Broadway N 2417 57th Street N 5701 Avenue S N 302 25th Street N** Aug-99 Dec-00 814 22nd Street N** Aug-99 Dec-00 TOTALS 5 4 2 1	707 23rd Street		Aug-99	Dec-00									
910 23rd Street N** Aug-99 Dec-00 2928 Broadway N** Aug-99 Dec-00 3102 Avenue L N** Aug-99 Dec-00 57th & Broadway N 425 59th Street N 3 Lennox N 6102 Broadway N 5701 Avenue S N 302 25th Street N* Aug-99 Dec-00 814 22nd Street N** Aug-99 Dec-00 814 22nd Street N** Aug-99 Dec-00 814 22nd Street N** Aug-99 Dec-00 707ALS 5 4 2 1	2327 Winnie	N**	Aug-99	Dec-00									
2928 Broadway N** Aug-99 Dec-00			Aug-99	Dec-00		Ì							
3102 Avenue L N** Aug-99 Dec-00 57th & Broadway N 425 59th Street N 3 Lennox N 6102 Broadway N 2417 57th Street N 5701 Avenue S N 302 25th Street N** Aug-99 Dec-00 814 22nd Street N** Aug-99 Dec-00 2728 Ball N** Aug-99 Dec-00 TOTALS 5 4 2 1	910 23rd Street		Aug-99	Dec-00									
57th & Broadway N 425 59th Street N 3 Lennox N 6102 Broadway N 2417 57th Street N 5701 Avenue S N 302 25th Street N** Aug-99 B14 22nd Street N** Aug-99 2728 Ball N** Aug-99 TOTALS 5 4 2 1 1 1 1 1 1 2 1	2928 Broadway	1	Aug-99	Dec-00									
425 59th Street N 3 Lennox N 6102 Broadway N 2417 57th Street N 5701 Avenue S N 302 25th Street N** Aug-99 Dec-00 814 22nd Street N** Aug-99 Dec-00 2728 Ball N** Aug-99 Dec-00 TOTALS 5 4 2 1	3102 Avenue L	N**	Aug-99	Dec-00		l							
3 Lennox N Section 1 Section 2 Section 3 Section 3 <td< td=""><td>57th & Broadway</td><td>N</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	57th & Broadway	N											
6102 Broadway N	425 59th Street	N											
2417 57th Street N 5701 Avenue S N 302 25th Street N** Aug-99 Dec-00 814 22nd Street N** Aug-99 Dec-00 2728 Ball N** Aug-99 Dec-00 TOTALS 5 4 2 1	3 Lennox	N											
5701 Avenue S N 302 25th Street N** Aug-99 Dec-00 814 22nd Street N** Aug-99 Dec-00 2728 Ball N** Aug-99 Dec-00 TOTALS 5 4 2 1	6102 Broadway	N											
302 25th Street N** Aug-99 Dec-00 814 22nd Street N** Aug-99 Dec-00 2728 Ball N** Aug-99 Dec-00 TOTALS 5 4 2 1	2417 57th Street	N											
814 22nd Street N** Aug-99 Dec-00 2728 Ball N** Aug-99 Dec-00 TOTALS 5 4 2 1	5701 Avenue S	1											
2728 Ball N*** Aug-99 Dec-00 TOTALS 5 4 2 1	302 25th Street		Aug-99	Dec-00									
TOTALS 5 4 2 1	814 22nd Street		Aug-99	Dec-00		T	1			"		1	
TOTALS 5 4 2 1	2728 Ball	N**	Aug-99	Dec-00			1						
** Included as part of the Old Central/Carver Park Area Study	TOTALS	5	4	2	1								
		" Included as part of the Old Central/Carver Park Area Study											

Attachment 3
3rd 4th Quarterly Project Report
FY2001