

Jackpile Reclamation Project

PUEBLO OF LAGUNA

P.O. BOX 194

LAGUNA, NEW MEXICO 87028

Office of
Reclamation Project Manager

Molen
(505) 243-7616
(505) 552-6654
(505) 552-6655

Confidential Claim Retracted

AUTHORIZED BY: *SK*

DATE: *5/16/13*

RECLAMATION PROJECT UPDATE AS OF *AUG. 28, 1991*

TO: Governor Harry Early

FROM: Jim Olsen, Jr., P.E.-RPM/PoL *Jim Olsen*

- 1) The August, 1991 Status Report is being prepared.
- 2) Work continues on the 3rd Annual Operating Plan which is tentatively planned for presentation to Council in late September or early October.
- 3) If any of the salvaged buildings are to be given out, please send the authorization to this Office. It will be necessary to have Eberline come out and check the materials so they can be cleared of any potential contamination.
- 4) Four LCC employees were provided with the Radiation Safety Training on August 22.
- 5) The next aerial photo of the Project will be taken the last week of October.
- 6) Soil placement continues in the South Pagate area. The scrapers continued the shale backfill/cover in SP-OP-34. Three dozers were transported to Haystack Mountain for some cleanup work for EPA and will probably be there thru September. Crews worked on Friday, August 23 to make up for the day lost on Monday due to rain.
- 7) Victor Sarracino, Marvin Sarracino, & Lydia Martin will be attending a computer training class in Albuquerque September 5 & 6.



9322313

CONFIDENTIAL

POL-EPA01-0011845

Jackpile Reclamation Project

PUEBLO OF LAGUNA

P.O. BOX 194

LAGUNA, NEW MEXICO 87028

Office of
Reclamation Project Manager

(505) 243-7616
(505) 552-6654
(505) 552-6655

RPM SUSPENSE LOG

as of 8/28/91

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Building Salvage & Removal	need Council directive	pending the fencing completion	Further demo- lition/salvage @ P-10
	BIA requesting old trailer & P-10 Engineering Building		request being forwarded to
POL			
3rd Quarter Financial Report	for BIA as per Coop. Agreement	9/15/91	gathering data from various institutions

RPM Suspense log Cont'd for 8/28/91

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Weather Station change out	Qualimetrics contacted to refund the purchase price		Qualimetrics has failed to supply a new unit; refund has
been		8/27/91	requested;
Revision of the Project Management Plan	work with Allen Sedik Final review by RPM on 8/22/91	9/30/91	to update the Cooperative Agreement provisions; will submit to Council with 3rd Year Plan;
3rd Year Operating Plan		10/31/91	setting up schedules with LCC & BIA;