

file

Jackpile Reclamation Project

PUEBLO OF LAGUNA

Office of
Reclamation Project Manager
(505) 242-0506
(505) 552-6011

P.O. BOX 194
LAGUNA, NEW MEXICO 87026

Tribal Building
(505) 243-7616
(505) 552-6654
(505) 552-6655

February 18, 1995

TO: Governor Roland Johnson

FROM: Marvin Sarraçino-Reclamation Technician II

SUBJ: **JACKPILE RECLAMATION PROJECT
PROJECT YEAR PY94 SUMMARY**

RECEIVED

MAR 02 1995

NORDHAUS, HALTOM, TAYLOR,
TARADASH & FRYE

November 28, 1994 marked the end of the 5th Project Year (PY94) for the Jackpile Reclamation Project. The following summarizes the progress and significant events which occurred during the interval from December 1, 1993--November 28, 1994.

- ° All work during 1994 was placement of backfill material in the north Jackpile Pit and placing shale cover and topsoil. Terracing was substantially complete.
- ° The project reached substantial completion with only some backfilling and soil cover in the north Jackpile area to overlap into the first quarter of 1995.
- ° Installation of erosion protection in the Rio Moquino was completed. The need for the drop structure was eliminated and the Corps of Engineers 404 permit was not needed.
- ° All gamma and other radiation protection standards as well as other environmental and regulatory compliance items adopted for the Project were met. Environmental Monitoring and Regulatory Compliance Reports Nos. 16 thru 19 were submitted.
- ° Anderson Reclamation reseeded 542 acres.
- ° J.H. Olsen, Jr., PE completed his employment term as Reclamation Project Manager for the Pueblo of Laguna in August, 1994. He is assisting as needed on a consulting basis.

CONFIDENTIAL CLAIM RETRACTED

DATE: 5/16/13 AUTHORIZED BY: [Signature]



9383188

JACKPILE RECLAMATION PROJECT YEAR PY-1994 SUM MARY cont'd

- ° Approximately 4.4 million cubic yards of material were handled during the 5th Operating Year; about 30.9 million cubic yards have been moved since the Project began in late 1989.
- ° Cash outflows for the Project Year PY94 totaled approximately \$6.75 million for construction, management, engineering, and environmental monitoring.
- ° TR Mann & Associates took aerial photos on May 6, 1994 and October 31, 1994
- ° The 6th Annual Operating Plan and project closeout forecast were approved by the POL Council on 11/29/94.
- ° Twenty-one construction Work Packages were closed out and approved by the BIA Contracting Officer; five administrative Work Packages are pending submittal to the BIA.

Please advise if you require further information.

pc: Pueblo of Laguna Councilmen
Lester K. Taylor-Legal Counsel
Ray Paul Lucero-Engineer/Planner's Office
Frank Siow-JTPA
POL Personnel Office
Tribal Administrator's Office
POL-Accounting Office
Neal D. Kasper-LCC, Inc.
George Farris-BIA/Washington, DC
Allen Sedik, PE-BIA Civil Engineer
file: py94report (geoworks)