

PUEBLO OF LAGUNA

P.O. BOX 194

LAGUNA, NEW MEXICO 87028

Office of:

The Governor
The Secretary
The Treasurer

(505) 243-7616
(505) 552-6654
(505) 552-6655

Confidential Claim Retracted

AUTHORIZED BY: SL

DATE: 5/16/13

TO: Governor Delfino Begay

September 6, 1989

FROM: Jim Olsen, Jr., P.E.-Reclamation Project Manager *JO*

SUBJ: Monthly Activities Report-August, 1989

I. INTRODUCTION:

I assumed the duties of the Reclamation Project Manager for the Pueblo of Laguna effective August 15, 1989. This position will represent the Pueblo in all matters relative to the reclamation of the Jackpile Mine site.

II. DOCUMENT REVIEW:

The following lists the documents reviewed during August:

Environmental Impact Statement (Draft)
Environmental Impact Statement (Final)
Jackpile Project Specifications (Draft)
Position Description-Laguna Reclamation Coordinator
Financial Work Packages-Initial Program
Interim Management Plan
Change Order for Interim Construction Services
POL/LCC Agreement for Construction Services
Record of Decision-Uranium Mine Reclamation Project
Project Management Plan (Draft)
Project Management Plan (Final)
Cooperative Agreement Pursuant to "638"
Environmental Monitoring Plan
Regulatory Compliance Plan (Draft)
Health & Safety Plan (Draft)
Dick Wilson Correspondance (varied)
Project 90% Completion Drawings
LCC Equipment Spread Evaluation
Mobilization Approvals
Preliminary Cash Flow Calculations
Construction Inspection Plan
RFP for Construction Management Contractor

PUEBLO OF LAGUNA

SEP 12 1989



9384304

CONFIDENTIAL

POL-EPA01-0008887

III. OPERATIONS PROGRESS:

Work on building renovation progressed well thru August. Significant amounts of road grading were also completed. Most of the necessary pipe for the pit dewatering activities was delivered and the line from the North Paguate pit to the south pit evaporation area was installed. Both the ICMC and LCC have been notified and directed to take special care to insure no spills of mine water take place. Extra berms around the pipeline will be made and pump shutoff devices installed to stop the pump should a break or loss of pressure occur, especially where the line crosses the Rio Paguate. Pumping should begin in September and will take an estimated four months. Installation of the pipeline to the Jackpile was also begun. The ICMC was supplied with the available information on the drill hole plugging program done in 1980. To date, no drill holes on the Black Mesa had been located which require plugging. It is doubtful that very many will be located and plugged and this Work Package will probably be much less than originally anticipated. Equipment deliveries continued with the arrivals of a D-6 Dozer, one water wagon, electrical generators, lube truck, and other items. Preparation of some of the first protore piles to be re-handled was also completed.

IV. FINANCIAL ITEMS:

The first of the work package submittals for remobilization expenses was done during August. They will be from LCC thru the CMC and be submitted every two weeks. A total of \$15,232.03 was billed during August but another billing will be charged as soon as it is received.

The investment valuation from Dean Witter (as of 8/29/89) is \$18,570,523.68. The average interest rate for the month was 9.48%.

The 7/31/89 balance at the First National Bank was \$36,761.64 and was increased by deposits of \$5,452,358.78. This was decreased by \$5,473,833.56 for equipment purchases, LCC items, legal fees, etc. leaving a balance of \$15,286.86 in the checking account as of 8/31/89.

This section will become more detailed as my familiarity with the financial aspects increases.

V. ENGINEERING SERVICES:

Jacobs Engineering has planned to submit the 100% Designs and support documentation in early September. Reviews of the Health & Safety Plan, Environmental Monitoring Plan, Specifications, and Regulatory Compliance plan were undertaken in August. The 1st Year Operating Plan and cost estimate are also expected to be delivered during September. Formal comments for these and any other recent submittals will be returned to Jacobs during September. In addition, formal briefings by Jacobs personnel will take place during September to inform the affected parties of the remaining job status and time schedule for any outstanding deliverables due the Pueblo.

VI. OTHER ITEMS:

Weekly Updates and Suspense Logs will be submitted to your office to keep you and your staff informed of the job progress, problems, schedules for work completion, submittals, and other items. These reports will be fairly detailed in their format and should provide you with timely information on the project status.

pc: Conrad Lucero-1st Lt. Governor
Wilfred Herrera-Treasurer
Roger Baer-BIA