

Gulfco Marine Maintenance Site		
PRP Lead RI/FS & Removal (1/11/2011)		
Tank Removal	Plan A*	Plan B*
Tank Removal Newspaper Notices Published	1/6/2011 and 1/8/2011	1/6/2011 and 1/8/2011
Post Cards Mailed to Mailing List	1/6/2011	1/6/2011
Public Comment Period for Tank Removal	1/10/2011 to 2/8/2011	1/10/2011 to 2/8/2011
Tank Removal Field Work Complete	1/27/2011	1/27/2011
Tank Removal Responsiveness Summary Complete	2/15/2011	2/15/2011
Draft Tank Removal Report Complete	2/28/2011	2/28/2011
Draft Tank Removal Report Review Complete	3/10/2011	3/10/2011
Final Tank Removal Report Complete	3/24/2011	3/24/2011
Approve Tank Removal Report	3/29/2011	3/29/2011
Remedial Investigation (RI)		
Draft RI Report Complete	2/7/2011	2/7/2011
Draft RI Report Review Complete	3/2/2011	3/2/2011
Revise RI Report	4/1/2011	4/1/2011
Approve Interim Final RI Report	4/8/2011	4/8/2011
<i>Note: HHRA previously approved</i>		
Feasibility Study (FS)		
Draft Remedial Alternative Memo	1/8/2011	1/8/2011
Remedial Alternative Memo Review Complete	1/21/2011	1/21/2011
Revise Remedial Alternative Memo	2/7/2011	2/7/2011
Approve Final Remedial Alternative Memo	2/14/2011	2/14/2011
Draft FS Memo or Report Complete	4/22/2011	5/23/2011
Draft FS Concurrences or FS Report Review Complete	4/27/2011	6/13/2011
Revise FS Report	na	7/13/2011
Approve FS Report	na	7/20/2011
Proposed Plan to Construction Completion		
Proposed Plan Complete	6/6/2011	8/24/2011
60-day Public Comment Period	6/26/2011 to 8/24/2011	9/18/2011 to 11/16/2011
Record of Decision (ROD) Issued	9/15/2011	12/28/2011
Remedial Design Start	na	na
Remedial Design Complete	na	na
Remedial Action Start	na	na
Construction Completion Achieved	9/19/2011	1/4/2012
Enforcement		
Draft SOW, Special Notice Letter, Consent Decree, & PRN	9/1/2011	12/14/2011
PRN Package to DOJ	10/14/2011	1/27/2012
DOJ Approval	12/13/2011	3/27/2012
Special Notice Letter	12/14/2011	3/27/2012
Good Faith Offer	2/13/2012	5/26/2012
Alternative - issue UAO for remaining actions	2/16/2012	5/27/2012
Briefings	2/23/2012	6/5/2012
EPA Contacts		
	Name	Contact #
Remedial Project Manager	Miller	5-8318
Site Attorney	Nann	5-2157
Human Health Risk Assessor	Bhattacharya	5-6753
Ecological Risk Assessor	Roddy	5-8518
Enforcement Officer	Shade	5-2708
Community Involvement Coordinator	Hoey	5-8522

Plan A: Accelerated Feasibility Study Schedule

Plan B: Regular Feasibility Study Schedule

