

**Gulfeo Marine Maintenance Superfund Site
Critical Path to Construction Completion*
January 29, 2010**

February 5, 2010	Transmit Notice of Deficiency on SLERA
February 19, 2010	PRP submit Final SLERA
March 3, 2010	EPA/TCEQ/Trustees approve SLERA
April 2, 2010	PRP submit draft Eco Problem Formulation/Sampling Workplan
April 23, 2010	EPA/TCEQ/Trustees review Problem Formulation/Sampling Workplan
May 8 2010	PRP submit final Problem Formulation/Sampling Workplan
May 18, 2010	EPA/TCEQ/Trustees approve Problem Formulation/Workplan
July 17, 2010	PRP complete Ecological sampling & validation
August 16, 2010	PRP submit draft Preliminary Site Characterization (PSC) Report
September 6, 2010	EPA/TCEQ/Trustees review PSC Report
September 26, 2010	PRP submit final PSC Report
October 1, 2010	EPA/TCEQ/Trustees approve PSC Report
November 30, 2010	PRP submit draft RI Report
December 21, 2010	EPA/TCEQ/Trustees review RI Report
January 20, 2011	PRP submit final RI Report
January 28, 2011	EPA/TCEQ/Trustees approve RI Report
March 14, 2011	PRP submit draft FS Report
April 4, 2011	PA/TCEQ/Trustees review FS Report
May 4, 2011	PRP submit final FS Report
May 12, 2011	EPA/TCEQ/Trustees approve FS Report
April 25, 2011	EPA prepare draft Proposed Plan
May 16, 2011	TCEQ/HQ/R6/Trustees review Proposed Plan
May 30, 2011	EPA revise Proposed Plan
June 24, 2011	Complete draft ROD
July 15, 2011	TCEQ/HQ/R6/Trustees Review ROD
July 27, 2011	Final ROD
August 3, 2011	Receive TCEQ concurrence letter
August 11, 2011	Concurrences & Issue ROD
August 21, 2011	PCOR approval/Construction Completion
July 12, 2011	Complete Enforcement First Report
September 9, 2011	Complete Enforcement Record
October 9, 2011	PRN to DOJ
December 8, 2011	DOJ approval
January 7, 2012	Special Notice Letter (cost recovery, O&M, institutional controls)
March 7, 2012	Good Faith Offer

* Schedule based on RI/FS UAO requirements, accelerated reviews by regulatory reviewers, and all necessary construction actions completed as removals under an AOC.