

US EPA RECORDS CENTER REGION 5



467293

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
North Plant MGP - Removal Polrep
Final Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region V

Subject: POLREP #6
Final Polrep
North Plant MGP
O5KT
Waukegan, IL
Latitude: 42.3737150 Longitude: -87.8243880

To: Jaime Brown, EPA
Raghu Nagam, OTIE
Mark Johnson, ATSDR
Valencia Darby, Department of Interior
Bruce Everetts, Illinois EPA
Lindy Nelson, U.S. DOI
Sam Borries, U.S. EPA
Yolanda Bouchee-Cureton, U.S. EPA
Jason El-Zein, U.S. EPA
Sherry Fielding, U.S. EPA
John Maritote, U.S. EPA
Thomas Marks, U.S. EPA
Mike Ribordy, U.S. EPA
Carol Ropski, U.S. EPA
Andrew Plier, OTIE
Brad Benning, EPA
Fernando Monterey, OTIE
Mindy Clements, U.S. EPA

Mark Durno, U.S. EPA
HQ EOC, U.S. EPA
Charlie Gebien, U.S. EPA
John Glover, U.S. EPA
Shelly Lam, U.S. EPA
Matt Mankowski, U.S. EPA
Ann Whelan, U.S. EPA
Carolyn Bohlen, U.S. EPA
Cecilia Moore, U.S. EPA
Brian Schlieger, U.S. EPA
sharron Jaffess, EPA
Peter Felitti, ORC

From: Brad Benning, OSC
Date: 4/16/2015
Reporting Period: October 25, 2014 to April 17, 2015

1. Introduction

1.1 Background

| | | | |
|----------------------------|--------------|--------------------------------|----------------|
| Site Number: | O5KT | Contract Number: | |
| D.O. Number: | | Action Memo Date: | 4/8/2013 |
| Response Authority: | CERCLA | Response Type: | PRP Oversight |
| Response Lead: | PRP | Incident Category: | Removal Action |
| NPL Status: | Non NPL | Operable Unit: | |
| Mobilization Date: | 5/6/2013 | Start Date: | 5/6/2013 |
| Demob Date: | 11/25/2014 | Completion Date: | 4/17/2015 |
| CERCLIS ID: | ILD984807990 | RCRIS ID: | |
| ERNS No.: | | State Notification: | |
| FPN#: | | Reimbursable Account #: | |

1.1.1 Incident Category

Manufacturing/processing/maintenance - oil and gas refining

1.1.2 Site Description

The North Plant site is composed of three parcels (parcels 1, 2, and 4). The former MGP was located on pa

1.1.2.1 Location

The Site is located on vacant land at 849 Pershing Road, Waukegan, Lake County, Illinois. The geographic Longitude -87.8246 west. The Site is bounded to the north by Dahringer Road, on the west by Pershing Ro to the south by property owned by A.L. Hansen Manufacturing Company. The Site is located about one-hal

1.1.2.2 Description of Threat

Past data indicates the presence of TCLP benzene concentrations exceeding 0.5 mg/l in addition to concen groundwater in the area varies from 2-5 feet below ground surface. Groundwater flows east towards Lake I into the groundwater and migrate to Lake Michigan.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

Several site investigations have occurred at the Site since 1990. Analytical results from historical samples i

elevated concentrations of polynuclear aromatic hydrocarbons (PAH) and VOCs in the DNAPL present in b

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

On April 8, 2013, EPA executed an Administrative Order by Consent (AOC) under Sections 104, 106(a), 10 Response, Compensation and Liability Act.

2.1.2 Response Actions

Final inspection after construction was completed was October 17, 2014, followed by a inspection on April 3

Site Preparation Activities Several contractors provided services as part of site preparation and removal a preparation included the following activities: clearing site trees and vegetation, replacing portions of perimet air monitoring stations (AMS), installation of temporary electrical infrastructure, demolition and removal of si construction of site infrastructure (e.g., tracking pads and access roads), installation of a site water service, overhead electric utility.

Environmental Management

Environmental management during removal action construction was in accordance with the RAWP (NRT, Si erosion controls, perimeter air monitoring, fugitive emission management, and MGP contact water manager

Erosion controls used during construction included silt fence around the site perimeter and tracking pads at in May 2013 according to the details show non Sheet C021 at locations shown on Sheet C030. Silt fence ar construction. Following installation, erosion controls were inspected weekly and within 24 hours of rain eve 2014. Inspections were performed by James Anderson Company, a third-party Designated Erosion Control

Site perimeter air monitoring was performed by Burns & McDonnell from May 2013 to October 2014 in gene the RAWP (NRT, September 2012). Seven air monitoring stations, AMS 1 through 7, were installed around Sheet C020. Perimeter air monitoring included 24-hour real-time monitoring of total volatile organic compou supplemented with 24-hour time-weighted average sampling. The intent of real-time monitoring was to prov off-site migration of TVOCs and PM10 related to removal action activities. Real-time air monitoring data fr removal action construction by Burns & McDonnell. Based on provided air monitoring data, the reported ave perimeter from May 2013 to October 2014 were below established AACs for the 1×10^{-6} cancer risk with th naphthalene concentrations were between the 1×10^{-5} and 1×10^{-6} cancer risk at AMS 1, 2, 3, 4, 6, and 7. between the 1×10^{-4} and 1×10^{-5} cancer risk at AMS 5.

Fugitive emissions management was performed in accordance with the Fugitive Emissions Management PI Management methods included administrative and engineering controls to minimize or prevent fugitive emis sequencing, covering stockpiles with plastic sheeting, application of water to site roads, application of odor : spray), and operation of a perimeter odor control misting system.

MGP Contact Water Treatment

To support potential dewatering and management of MGP contact water, a temporary wastewater treatment treatment system, provided by Carbonair Environmental Systems, Inc. No contact water was treated or dis managed as necessary within removal action areas.

Excavation and Removal of Surface Soil and Historic Structures

In preparation for ISS construction, unsaturated surface soil was excavated and removed within removal action areas and to provide storage volume for the expansion of soil treated by ISS, commonly referred to as ISS swell. Removal action areas were performed and historic subsurface structures were demolished and removed prior to pre-excavation, and structure demolition and removal were performed by Geo-Solutions, Inc. (GSI).

Unsaturated surface soil and small debris (i.e., less than three feet in every dimension) were removed within removal action areas in 2014. Surface soil was excavated to a depth of approximately four feet below ground surface and was limited excavation. Excavation depths were less than four feet where groundwater was encountered at higher elevations. Removal action areas prior to loading for off-site transportation and disposal. Fugitive emissions management during excavation. A total of 44,391.45 tons of removed surface soil and small debris were transported to WMI's C under Waste Profile EF 1496.

Concurrent with surface soil excavation and prior to ISS construction, removal action areas were pre-excavated for structures for removal. During structure demolition and removal, large debris was resized with a hydraulic crusher to less than three feet in every dimension. A total of 9,406.27 tons of resized concrete debris were transported off-site for disposal under Waste Profile EF 1496.

Decommissioning of the Former Waukegan Tar Pit

The pre-construction condition of the former Waukegan Tar Pit included an HDPE cover over the area which was held in place by the berm around the perimeter and with water over the cover surface. In preparation for decommissioning beginning in April 2014, water anchoring the HDPE cover over the former Waukegan Tar Pit areas. The HDPE cover was excavated, removed, and managed into small pieces for off-site transportation and disposal under Waste Profile EF 1496. Following cover removal, soil from the surrounding berm was graded into the excavation. Tar swell material from surrounding operations was graded into the excavation to fill the former tar pit area up to the former Waukegan Tar Pit as added to the removal action in accordance with the RAWP addendum (NRT, M

In Situ Solidification/Stabilization

ISS construction was performed by GSI beginning with pilot testing in August 2013 followed by full-scale ISS construction in 2014. A total of 299,549.42 cubic yards of MGP source material and impacted soil were solidified/stabilized using ISS columns.

Equipment and techniques used to complete ISS construction included the following:

- **ISS Grout Batch Plant:** A grout batch plant was mobilized and assembled to store, mix, and convey ISS grout prepared by mixing known quantities of dry reagents and water to achieve the selected mix design. The batch plant included storage bins, dry reagent storage silos, a mixing tank, holding tanks, pumps, and ancillary hoses and plumbing.
- **ISS Soil Mixing Equipment:** Soil and grout mixing was performed using a Delmag RH-28 hydraulic vertical mixing rig mounted on a series Manitowoc crane. Both drill rigs were equipped with a hollow Kelly bar and a 10-foot diameter single-flute mixing auger.
- **Excavator Soil Mixing Equipment:** Limited soil mixing was performed using a conventional excavator at the construction location. Conventional earth moving equipment including bulldozers and hydraulic excavators were used during construction. Operations included forklifts, man lifts, vibratory compaction equipment, and off road dump trucks.

At the end of ISS construction, the quantity of produced swell material was calculated to be 36,058.78 cubic yards, representing an expansion of the total ISS construction quantity of 299,549.42 cubic yards. Surplus swell material not needed for ISS construction was transported to WMI's C under Waste Profile EF 1496.

site for disposal. A total of 28,479.49 tons of ISS swell material were transported off site to WMI's Countrysi IL for direct disposal under the Waste Profile EF 1496 .

2.7 Site Restoration

Site restoration was performed by GSI in a phased progression as areas of ISS construction were complete one half foot soil cover above the constructed ISS swell surface consisting of three feet of clean general fill seeded and mulched. Construction equipment was demobilized and site infrastructure was removed or moved on November 25, 2014.

Remaining Site Infrastructure

During site restoration, construction equipment was demobilized and the following site infrastructure was re

- **Tracking Pads:** Tracking pads at site entrances along Pershing Road were removed and replaced with C
- **ISS Batch Plant Area:** CA6 coarse aggregate and underlying nonwoven geotextile were removed from the fill and topsoil, and then seeded and mulched.
- **Site Access Road:** The aggregate site access road was re-graded.
- **Asphalt Pad:** The asphalt water treatment pad was cleaned of dirt and debris and left in place.
- **Electric Infrastructure:** Electrical service provided by ComEd was disconnected and electric meters were removed. Electrical infrastructure associated with providing power to AMS 3 and 4 were removed. The utility pole on the site associated with providing power to AMS 5 and 6 were removed. Remaining electrical infrastructure includes poles, an electric panel at Pole 3, and underground conduit and wire from Pole 3 to a panel adjacent to the site providing power to construction offices and AMS 1, 2, and 7 were removed.
- **Temporary Fence Enclosures:** The six temporary fence enclosures for AMS 1 through 6 shown on the Shee
- **Site Water Service:** The City of Waukegan shut off the water service to the site on November 5, 2014. The hydrants were removed by JR Myers and the meter returned to the City. The water service was modified to a hydrant

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

The following provides the relevant regulatory background for the removal action:

- NSG and the USEPA entered into an Administrative Order on Consent and Statement of Work, CERCLA perform Remedial Investigation/Feasibility Study (RI/FS) activities under the Superfund Alternative Sites Program.
- In email correspondence dated April 11, 2012, USEPA requested a work plan to conduct a time-critical remedial investigation/feasibility study (RI/FS) of the Former North Plant MGP Site.
- NSG and the USEPA entered into an Administrative Order on Consent for Removal Action, CERCLA Document No. 10-001, dated April 11, 2012, for the removal action in accordance with the RAWP (NRT, September 2012) submitted to the USEPA on September 11, 2012.
- USEPA issued an Enforcement Action Memorandum, effective April 8, 2013, to document the determination of the Former North Plant MGP Site and to document approval of the removal action proposed in the RAWP (NRT, September 2012).

■ USEPA issued a Modification to the Administrative Order on Consent for Removal Action, effective June 1 to include the area of the former Waukegan Tar Pit and Wisconsin Central Ltd. owned Parcel 4. An Addendum to the Administrative Order was issued by USEPA on May 30, 2014 and approved by USEPA on June 6, 2014. NSG and Wisconsin Central Ltd. executed the Addendum on June 12, 2013.

2.1.4 Progress Metrics

February 2013 – May 2013

Site Preparation: site clearing, perimeter fence replacement, electrical infrastructure installation, construction of site entrance, equipment mobilization.

May 2013 – July 2013

Removal Action Preparation: Background and start up perimeter air monitoring, erosion control installation, site water service installation, and construction of site entrance tracking pads, site access road, batch decontamination/water treatment pad.

July 2013 – October 2014

Removal Action Construction: ISS equipment mobilization, ISS pilot-scale evaluation, full-scale ISS construction, structure demolition and removal, general fill placement and grading, topsoil placement and grading, and perimeter fence installation.

September 2014 – November 2014

Site Restoration: Topsoil placement and grading, seeding and mulching, erosion control blanket installation, water service modification.

Waste Disposal Summary

| | | | |
|-----------------------|-------|-------------|--|
| Soil/debris/ISS swell | Solid | 93,277 Tons | Landfill (WMI - Profile 1946) |
| ISS | Solid | 299,589 CY | In-situ Treatment (Solidification/stabilization) |

| Regional Metrics | | |
|---|---|----|
| This is an Integrated River Assessment. The numbers should overlap. | Miles of river systems cleaned and/or restored | NA |
| | Cubic yards of contaminated sediments removed and/or capped | NA |
| | Gallons of oil/water recovered | NA |
| | Acres of soil/sediment cleaned up in floodplains and riverbanks | NA |
| Stand Alone Assessment | Number of contaminated residential yards cleaned up | 0 |
| | Number of workers on site | 20 |
| Contaminant(s) of Concern | VOCs, SVOCs | |
| Oil Response Tracking | | |
| Estimated volume | Initial amount released | NA |
| | Final amount collected | NA |

| | | |
|-------------|------------------------|----|
| CANAPS Info | FPN Ceiling Amount | N/ |
| | FPN Number | N/ |
| | Body of Water affected | N/ |

Administrative and Logistical Factors (Place X where applicable)

| | | | |
|---|---|--|---|
| Precedent-Setting HQ Consultations (e.g., fracking, asbestos) | X | Community challenges or high involvement | |
| More than one PRP | | Endangered Species Act / Essential Fish Habitat issues | |
| XAOC | | Historic preservation issues | X |
| UAO | | NPL site | |
| DOJ involved | | Remote location | |
| Criminal Investigation Division involved | | Extreme weather or abnormal field season | X |
| Tribal consultation or coordination or other issues | | Congressional involvement | |
| Statutory Exemption for \$2 Million | | Statutory Exemption for 1 Year | |
| Hazmat Entry Conducted – Level A, B or C | | Incident or Unified Command established | |

Green Metrics

| Metric | Amount |
|-----------------------------|---|
| Diesel Fuel Used | |
| Unleaded Fuel Used | |
| Alternative/E-85 Fuel Used | |
| Electricity from Coal | |
| Electricity from solar/wind | |
| Electricity from grid/mix | |
| Solid waste used | 5300 yd dredged sediment, 34,139 tons GGBFS |
| Solid waste recycled | 71 tons steel |

2.2 Planning Section

2.2.1 Anticipated Activities

The following sections discuss planned response activities and next steps.

2.2.1.1 Planned Response Activities

No additional Time-Critical Removal actions are anticipated.

2.2.1.2 Next Steps.

Continue work on RI/FS with USEPA
Continue coordination with utilities and City of Waukegan
Continue quarterly GW monitoring as required
Submit validated GW and soil Data to USEPA

2.2.2 Issues

No issues reported

2.3 Logistics Section

Not applicable (NA)

2.4 Finance Section

2.4.1 Narrative

Responsible Party (North Shore Gas) is providing all financial resources for the Removal Action.

2.5 Other Command Staff

2.5.1 Safety Officer

EPA has approved the HASP approved by North Shore Gas.

2.5.2 Liaison Officer

NA

2.5.3 Information Officer

NA

3. Participating Entities

3.1 Unified Command

NA

3.2 Cooperating Agencies

IEPA

City of Waukegan

4. Personnel On Site

No on-site personnel

5. Definition of Terms

No information available at this time.

6. Additional sources of information

6.1 Internet location of additional information/report

Additional information can be found at www.epaossc.org/northplant.

6.2 Reporting Schedule

No future reporting anticipated

7. Situational Reference Materials

NA