

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Joliet Chemical Fire - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region V

Subject: POLREP #4
Progress
Joliet Chemical Fire

New Lenox, IL
Latitude: 41.5126201 Longitude: -88.0189452

To: Douglas Ballotti, US EPA Region 5
Samuel Borries, US EPA Region 5
Craig Thomas, US EPA Region 5
Phillippa Cannon, US EPA Region 5
Jason El-Zein, US EPA Region 5
Jacqueline Clark, USEPA Region 5
Valencia Darby, U.S. DOI
Mark Johnson, ATSDR
Mark Razny, US DOT PHMSA
Blaine Kinsley, Illinois EPA
Harold Damron, Will County EMA
Adam Reigel, New Lenox FPD

From: Jacob Hassan, OSC
Date: 8/30/2019
Reporting Period: 8/24/2019 - 8/30/2019

1. Introduction

1.1 Background

Site Number:	C5PZ	Contract Number:	EP-S4-16-02
D.O. Number:		Action Memo Date:	
Response Authority:	CERCLA	Response Type:	Emergency
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	8/7/2019	Start Date:	8/7/2019
Demob Date:		Completion Date:	
CERCLIS ID:		RCRIS ID:	
ERNS No.:		State Notification:	H20190805
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category
Emergency response

1.1.2 Site Description
See PolRep #1

1.1.2.1 Location
The site is located at 20604 Amherst Court, New Lenox Township, Will County, Illinois 60433.

1.1.2.2 Description of Threat
See PolRep #1

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results
See PolRep #1

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

Collection points were maintained to intercept contaminated run-off from reaching storm drains. Solid, liquid and semi-solid chemical products that were generating unsafe levels of formaldehyde were removed from a former process room in the remaining structure for disposal.

2.1.2 Response Actions to Date

- Collection points consisting of a pump and adjacent tank were maintained around the site to intercept storm water run-off;
- Waste chemicals were removed from the floor of a process room containing elevated levels of formaldehyde vapors;
- A fiber drum found to be leaking in the chemical storage area of the remaining building was removed and it's contents were containerized for disposal;
- Diversion piping was installed on downspouts to divert storm water away from the front of the building;
- Liquid and solid wastes generated from stabilization activities to date were removed for proper disposal;
- Chemical products and equipment not impacted by the fire will be removed by the facility owner under

USEPA oversight; and

- Air sampling was conducted in and around the remaining structure for formaldehyde for worker and public safety; and
- Off-hour site security was maintained to prevent access to the facility.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

See PolRep #1

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>
Oil impacted waste	solid	40 yds	TBD	disposal	TBD
Oil impacted soils	solid	60 yds	TBD	disposal	WMX Laraway Landfill, Joliet, IL
Oily liquids	liquid		TBD	treatment	Covanta Environmental Services, Portage, IN

2.2 Planning Section

2.2.1 Anticipated Activities

- Collection points (pumps, tanks and diversion berms) will continue to be maintained to prevent contaminated water from running off site as rainfall events create storm water run-off; and
- Off hour site security will be maintained to prevent access to the facility
- MPG industries will continue to remove product and equipment from the site

2.2.1.1 Planned Response Activities

See Section 2.2.1

2.2.1.2 Next Steps

See Section 2.2.1

2.2.2 Issues

Discussion continue with the site owner over next steps for the cleanup.

2.3 Logistics Section

ERRS contractor Environmental Restoration, LLC is providing logistical support on site.

2.4 Finance Section

2.4.1 Narrative

ERRS is supporting site stabilization activities by Environmental Restoration, LLC. START contractor TetraTech, Inc. is supporting sampling, monitoring and site characterization activities.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$150,000.00	\$102,000.00	\$48,000.00	32.00%
TAT/START	\$40,000.00	\$28,000.00	\$12,000.00	30.00%
Intramural Costs				
USEPA - Direct	\$10,000.00	\$6,000.00	\$4,000.00	40.00%
USEPA - InDirect	\$0.00	\$2,000.00	(\$2,000.00)	0.00%
Total Site Costs	\$200,000.00	\$138,000.00	\$62,000.00	31.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

OSC Jacob Hassan and RM Tobey Viehweg are serving as safety officers.

2.5.2 Liaison Officer

OSCs Jacob Hassan and Paul Ruesch are serving as liaison officer with local, state and federal authorities.

2.5.3 Information Officer

CIC Adrian Palomeque is serving as information officer.

3. Participating Entities

3.1 Unified Command

A multi-agency coordination council (MACC) consisting of the following entities continue to coordinate on the response:

US EPA Region 5
Illinois EPA
Will County EMA/Health Department
New Lenox Fire Protection District

The MACC met on August 20 to discuss the status of the Site and next steps.

3.2 Cooperating Agencies

US DOT PHMSA
Illinois Office of the State Fire Marshall
Illinois Environmental Protection Agency
Illinois Department of Transportation
Illinois Attorney General's Office
Will County Emergency Management Agency
Will County Health Department
Will County State Attorney's Office
New Lenox Fire Protection District
New Lenox Public Works Department

4. Personnel On Site

EPA: 1
ERRS: 6
START: 1
Security: 1

Total: 9

5. Definition of Terms

CIC	Community Involvement Coordinator
ERRS	Emergency and Rapid Response Services
MACC	Multi-Agency Coordinating Committee
NIOSH	National Institute for Occupational Safety & Health
OSC	On Scene Coordinator
OSHA	Occupational Safety & Health Administration
PEL	Permissible Exposure Level
REL	Recommended Exposure Level
RM	Response Manager
SDS	Safety Data Sheet
START	Superfund Technical and Response Team
USEPA	United States Environmental Protection Agency

6. Additional sources of information

6.1 Internet location of additional information/report

<https://response.epa.gov/jolietchemicalfire>

6.2 Reporting Schedule

The next PolRep will be issued next week.

7. Situational Reference Materials

No information available at this time.



