

Action Item Log Gulfco Superfund Site Weekly Project Status Meeting 2/14/2011

*** ENFORCEMENT CONFIDENTIAL***

No.	Action Item	Responsibility	Date Due	Current Status
	February Action Items			
1	Community Involvement for tank removal including Removal Responsiveness Summary	Miller, Hoey	1/10/2011 to 2/15/2011	Progressing as scheduled
2	Draft RI Report including documentation regarding cover over debris	Miller, Roddy, Bhattacharya, TCEQ	2/7/2011	Report received on 2/7/11
3	Draft BERA Report	Miller, Roddy, TCEQ	2/7/2011	Report received on 2/7/11
4	Complete review of Remedial Alternatives Memo.	Miller, TCEQ, Nann	2/11/2011	Review in progress
5	Complete tank removal responsiveness summary.	Miller, Nann	2/15/2011	Summary pending.

No.	Action Item	Responsibility	Date Due	Current Status
	February Action Items			
6	PRP revise Remedial Alternatives Memo.	PRPs	2/21/2011	Revisions pending.
7	Complete tank removal field work.	Miller	2/26/2011	Field work began on 11/15/2010 and is progressing as scheduled.
8	EPA/TCEQ/Trustees appove final Remedial Alternatives Memo.	Miller, Nann, Shade, Bhattacharya, Roddy, TCEQ, Trustees	2/28/2011	Approval Pending.
9	Draft tank removal report submitted by PRPs	Miller, TCEQ	2/28/2011	Report pending.
No.	Action Item	Responsibility	Date Due	Current Status
	March Action Items			
10	EPA/TECQ/Trustees review Remedial Investigation Report	Miller, Nann, Shade, Bhattacharya, Roddy, TCEQ, Trustees	3/2/2011	Review in progress
No.	Action Item	Responsibility	Date Due	Current Status
	March Action Items		1976 CARL CONTRACTOR OF THE CO	

11	EPA/TECQ/Trustees review draft BERA Report	Miller, Nann, Shade, Bhattacharya, Roddy, TCEQ, Trustees	3/2/2011	Report pending.
12	EPA review draft Tank Removal Report	Miller, Nann, Shade, Bhattacharya, Roddy	3/10/2011	Report pending.
13	PRP submit final Tank Removal Report	PRPs	3/24/2011	Report pending.
14	EPA approve final Tank Removal Report	Miller, Nann, Shade, Bhattacharya, Roddy	3/29/2011	Report pending.